

PHENIX WEEKLY PLANNING



TECHNICAL SUPPORT

12/01/2011
Don Lynch

This Week

- Continue RPC1 N commissioning
- Complete RPC1 S Installation, Begin RPC1 S commissioning
- Complete MuTr station 3 South Clamp-on re-capacitors in MMS
- Continue MuTr station 3 North Clamp-on re-capacitors in MMN
- Final FVTX/VTX integration, alignment and survey
- FVTX/VTX final QA tests in Chemistry
- FVTX/VTX internal thermocouple wiring to internal terminal block
- FVTX rack assembly complete
- Complete DC West Repairs
- Continue design and procurement for RPC3 shielding
- Complete R134A shed set up
- Remove work platforms and steps from MMS
- Pull FVTX fibers from Rack Room to CM
- Re-install MMS east vertical lampshade
- Remove hanging platform
- Reconfigure scaffold for survey
- Begin EC prep for roll in

Next Week

- Continue RPC1 N & S commissioning
- Continue MuTr station 3 North Clamp-on re-capacitors in MMN
- Continue VTX/FVTX cabling & fiber installation
- Move VTX/FVTX West to 1008
- Install VTX/FVTX West
- Install FVTX racks
- Survey VTX/FVTX West
- Survey RPC1S
- Survey and align CM and beampipe
- Install VTX/FVTX West cables and services
- MPC South troubleshooting
- BBC South installation
- Move VTX/FVTX East to 1008
- Install VTX/FVTX East
- Survey VTX/FVTX East
- Install VTX/FVTX East cables and services
- Continue prep of EC for roll in

TECHNICAL SUPPORT

- Remaining Work Permits needed: End of Shutdown WP **12/2**
- CM alignment stops **Design in progress**
- Reinstall BBC South **12/6**
- MPC S troubleshooting **12/6**
- Upgrade AH crane **After 1/17/2012**
- DC1 East/West troubleshooting as required **Done**
- RPC3 Shielding **in progress**
- RPC Hodoscope **Mech Installation Done**
- Prep for EC roll in, reinstall MMS lampshade **11/28-12/9**
- BP Survey (initial survey done, next after CM moved north, final after VTX/FVTX installed **10/17-12/12**
- Roll in EC **12/12-12/16**
- Prep IR for run **12/12-12/16**
- IR run prep, Pink/Blue/White sheets **12/12-12/23**
- New and upgraded full detector commissioning **9/15-1/16/2012**
- Run 12 cooldown **1/17/2012**

TECHNICAL SUPPORT 2011

- FVTX/VTX Chiller leak/contamination improvements Done
- FVTX west assembly and QA tests Done
- FVTX west pre-survey Done
- VTX pixel/strip pixel repairs Done
- VTX west re-assembly & QA tests Done
- FVTX east assembly and QA tests Done
- FVTX west integration with VTX west Done
- Move FVTX east to Chem lab Done
- FVTX east pre-survey Done
- VTX east reassembly and QA tests Done
- FVTX east integration with VTX east Done
- FVTX/VTX east half survey Done
- FVTX/VTX west half survey Done
- FVTX/VTX complete alignment survey in Chem. Lab Done
- Install FVTX fibers from rack room thru AH/sill to CM Done
- FVTX racks ready 12/2
- Install FVTX racks on bridge 12/2
- Final FVTX/VTX QA tests and thermocouple wiring 12/2
- Move west FVTX+VTX half to 1008 12/5
- Install FVTX/VTX west detectors (mechanical) 12/5
- Survey FVTX/VTX west detectors (mechanical) 12/6
- FVTX/VTX west cable routing, plumbing, QA tests 12/7
- Move east FVTX+VTX half to 1008 12/8
- Install FVTX/VTX east detectors (mechanical) 12/8
- Survey FVTX/VTX east detectors (mechanical) 12/9
- FVTX/VTX east cable routing, plumbing, QA tests 12/13
- FVTX/VTX final electrical/fiber/plumbing/monitoring installation 12/16

FVTX Planning/Status

Assembly and installation into IR:

- Looks to be in good shape: survey completed, move to IR very soon

Major Challenge to Come: Project Complete by Dec. 30

- Contract with DOE requires for at least part of the detector:
 - Installation into IR
 - Cabled up to real power distribution system in IR, cabled to readout in 1008
 - VTX powered on, cooling running, in principle monitoring, interlocks ON
 - FVTX ON, Collect calibration and cosmic data to verify detector performance
- Quite a bit left to do to accomplish this:
 1. Racks into the IR
 2. Cables run from racks → detector and detector → counting house
 3. Integration issues: (part of #11 on this list)
 1. Cooling
 2. Thermocouples
 3. Interlocks
 4. Survey
 5. Half detector gas seal covers
 4. Finish setup of FEM crates in counting house – this week + next
 5. Finish DCM setup – Chi has started, completion ?
 6. Finish software control/testing of power distribution systems
 7. Finish getting all DAQ readout, calibration working in 1008 – this week + next?
 8. Finish cosmic analysis software (off-site workers) – this week + next?
 9. Support from PHENIX DAQ experts – will everyone be gone to sPHENIX workshop?
 10. Cables rung out, power-up tested before connection to detector, connect to detector...
 11. Run cooling, monitoring, interlocks
 12. Power up at least part of the detector (after all pre-checks done)
 13. Collect data and try to verify performance parameters

FVTX/DAQ

Personnel, done in parallel with (1), (2)

Cannot start until (1) and (2) done, non-trivial amount of work

Careful Planning, Strategy Plan needed to Complete by Dec. 30:

- Performance measured on just part of the detector? Do we need to interrupt cabling to accomplish items in time? Can we accelerate cabling? What do we do about powering VTX?

FVTX Planning/Status

DECEMBER 2011						
SUN	MON	TUES	WED	THURS	FRI	SAT
				1	2	3
	4	5	6	7	8	10
	11	12	13	14	15	17
	18	19	20	21	22	24
	25	26	27	28	29	31

1008 Setup
Install FVTX
Install Racks
Finish Cabling?
Start Detector
power up?



Complete Detector
Tests?

Challenging to do
much this week

Rotating in as many people as we can during Dec: our indispensable NY-resident crew + Steve, Hubert, Ming, Cesar, Matt, Melynda... coverage through the week of Dec. 19 so far

RPC Tasks

TECHNICAL SUPPORT NOTES

- Install and test RPC1 North including all cables and plumbing Done
- Build 1 new rack, upgrade existing RPC1 prototype rack and install on Bridge Done
- Move CM north to run position Done
- Install scaffolding in station 1 south Done
- Modify BBCS cable routing Done
- Install RPC1 S Done
- Remove all scaffolding and hanging platforms 12/5
- RPC1 north and south commissioning In progress
- RPC3 HV Distribution modifications, gas distribution modifications, PS calibration HV and services testing In progress-12/5

MuTr Tasks

2011 Shutdown

TECHNICAL SUPPORT NOTES

- Clean/install new parts and upgrades (MuTr (3 weeks, At RPC Factory) Done
- Re-install chambers and FEE plates (1 week) Done
- Re-install north section of bridge Done
- Re-cable, re-hose and test (3 weeks) Done
- Move CM north Done
- Station 2 North (south side from station 1) new terminators and modify dry air distribution headers Done
- Station 2 North (north side) new terminators and modify dry air distribution headers Done
- Station 2 South (south side) new terminators and modify dry air distribution headers Done

MuTr North & South Station 3 Re-cap clamps

- Install work platforms (north and south for capacitor clamp installation to lower octants of station 3) Done
- Install new capacitor clamps in lower octants, Including dry air headers (South Done North In Progress) 7/25-12/31
- Dry air manifolding to Cap clamp headers (South Done North In Progress) 11/21-12/21
- Remove work platform & steps from MMS Done
- Re-install MMS east vertical lampshade 12/2
- Remove work platforms from MMN 12/21

Electronics Group Tasks

2011 Shutdown

TECHNICAL SUPPORT NO. 1



- MPC electronics replacement
 - Build racks 12/9
 - Install & wire racks 12/16
 - Test 12/31
- RPC hodoscope installation
 - Run cables 12/31
 - Test 12/31
- RPC1 Wiring
 - Install cables 12/2
 - Test 12/2
- Run 12 restoration of detectors
 - EC rewire (power/cable/fiber) 12/16
 - CM restore magnet power, cooling 12/16
 - WC upgrades 12/16
 - Pink/White/Blue Sheets 12/23
- VTX restoration
 - Reinstall cables, fiber, cooling, monitoring 12/9
- FVTX installation and cabling
 - Racks: assemble, test, install on bridge 12/5
 - Fiber: install, terminate and connect 12/9
 - LV sensor and wedge: fabricate, install, terminate and connect 12/9
- Other
 - ??? 1/17/2012

12/01/2011

TECHNICAL SUPPORT NOTES


- Replace MuTr flowmeters (north and south) north done, south by - 12/31
- Replace tygon lines (80 lines) from the cooling manifolds to the detector with 1/4" ID teflon tubing. Lines ready for installation
- Insulate whatever Big Wheel chiller lines in the IR that we can get to to reduce sweating in the IR. AH lines are done
- Build a system to clean the Novec during the run. In progress
- Pixel cooling upgrade for 10° C without impacting strip-pixel cooling. Parts here ready for installation
- Replace all cooling RTD transmitters Done?
- Upgrade Mutr, MuID and DC/PC computers in GMH by 12/15 Done
- RPC station 1 gas panels: (north and south) In progress
- RPC Station 1 supply lines and exhaust (connecting to existing lines).
- Plumbing new supply for R134A, incl. heat tape and insulation. South done, North in progress
- MuID panel circulation. Class one div 2 fans. Done ?
- Dry air for Mutr HV work. (north and south) ???
- Dry air filters to be replaced before run starts.
- Other

TECHNICAL SUPPORT --NO--




TECHNICAL SUPPORT

Station 2/3 S/N Access





North Magnet Platform



South Magnet Platform

REV	DATE	BY	CHKD
01	12/01/11		
02			
03			
04			
05			
06			
07			
08			
09			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			
52			
53			
54			
55			
56			
57			
58			
59			
60			
61			
62			
63			
64			
65			
66			
67			
68			
69			
70			
71			
72			
73			
74			
75			
76			
77			
78			
79			
80			
81			
82			
83			
84			
85			
86			
87			
88			
89			
90			
91			
92			
93			
94			
95			
96			
97			
98			
99			
100			

TECHNICAL SUPPORT



VTX/FVTX

12/01/2011

TECHNICAL SUPPORT NO--



MPC
new
electronics
racks

Infrastructure Issues

TECHNICAL SUPPORT NO. 1

- Roof leaks in utility bathroom at northwest corner behind tech offices, over door between rack room and assembly hall, over door between control room and elect. ass'y room, southeast corner of IR and laser room.



- Flooding in AH/ Driveway heaving



- Electronics test/assembly room-to-parking lot door (does not open/close/lock properly - needs to be replaced)

TECHNICAL SUPPORT NO--

From Ray Karol:

1. Please make sure that you and coworkers wear the correct footwear. Recently BNL has found scientists/engineers/technicians wearing flip flops, slippers and some staff wearing high heels while walking in grass.

This is not acceptable as it can easily lead to twisted and broken ankles, smashed toes and other injuries that are totally preventable with the correct footwear. If you see an individual wearing unsafe footwear, please inform them to leave the area until they wear safe shoes. Supervisors, managers and group leaders need to enforce this as line managers.

2. All of our machine shops and buildings have the new BNL PPE postings required to enter these areas. This is an area-based PPE system in which the PPE must be worn as specified on the posting just to enter the area. Other operational PPE may be required as described in procedures and work planning (e.g., Arc flash PPE to operate breakers and electrical switches)


3. C-AD has ordered high-visibility safety vests which we will place at STAR and PHENIX (15 each). Users who walk the RHIC roads at night should wear these vests to avoid getting hit with a car. Many of our staff who work late at night have complained that they have trouble seeing Users walking on the road and they worry that they may hit someone. Please return these vests when you return to STAR or PHENIX so others can safely walk the streets at night.



- 4. This week: Contractor seriously injured by fall from a scissor-type man lift. - Expect increased scrutiny and possible lab-wide stand down for man-lift work. We take care and plan our work to minimize potential hazards.
- 5. PHENIX Annual safety review - Dec. 22 ??
- 6. New "safety" features to be installed at PHENIX.
- 7. Asbestos abatement at 510: starts 12/12, obey all postings, avoid work areas.



Injuries Per Week As of 11/18/2011



Injury Status:

FY12 YTD: DART – 3, TRC – 3, First Aid – 6
 FY11: DART – 27, TRC – 42, First Aid – 45

Recent Injuries

No new injuries for the week

Recent Events

11/16/11	Non-reportable	Employee called in sick today due to back pain. The employee believes the back pain may have resulted from climbing through a window to access a roof for inspection at ~10:00 am on 11/16/11. UPDATE on 11/17/11 by E. Sierra: Further discussion has revealed that the employee did not suffer an occupational injury. Therefore the initial declaration of an SC-BNL categorization by the Facility Manager has been rescinded.
11/9/11	SC-BNL	Damage to (11) ground water monitoring wells has been reported. They are in various states of disrepair. The total cost of restoration has been estimated at \$15,000.00 - \$20,000.00. The damage is due to construction - deconstruction in the area. Digging and backfilling have taken a toll on the landscape. Some wells were trampled, etc. A detailed list has been provided by the ground water monitoring group. The categorization has been made in concert with D. Rocco, ERP Director.

Where To Find PHENIX Engineering Info



Coming Soon to an IR near you !!

Links for the weekly planning meeting slides, archives of past meeting slides, long term planning, pictures, videos and other technical info can be found on the PHENIX Engineering web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm

