

PHENIX Technical Support 2006

PHENIX WEEKLY PLANNING

2/2/06


Don Lynch



PHENIX Technical Support 2006

Prep Schedule for Run 6

- BBC N&S dried, tested re-installed, final tested [DONE]
- MuTr FEE and anode purge lines dried [DONE]
- MuTr HV & LV repairs and tests [DONE]
- Install Lampshades on MMS [DONE]
- Receive MPC South (Received 1/8/06)
- Prepare EC for move to IR (carpenters) [DONE]
- Re-install seismic restraints on WC [DONE]
- Prepare MPC South (install LED's, bench elec. tests) [DONE]
- Uninstall TOF West Installation platform [DONE]
- Install MPC South [DONE]
- Install HBD rack (lower only) [TODAY]
- Move MUID collar to IR [DONE]
- Install MPC cable tray [DONE]



PHENIX Technical Support 2006

Prep Schedule for Run 6

- Remove upper HBD I-beams, use fg unistrut for now [DONE]
- EC roll in Carpenters to do platforms [DONE]
- Pink sheets [DONE]
- MPC South installation [DONE]
- CM area sweep for magnet test [DONE]
- Magnet tests [DONE]
- Continue blue sheets [DONE]
- Connect EC Services [DONE]
- Install shield wall [DONE]
- DC repairs [DONE]
- Move MMS North
- Install MUID collar
- Fabricate BLM Test Diode holders
- Fabricate RXNP Mag Test Fixture
- Complete CM area HBD plumbing [DONE]



PHENIX Technical Support 2006

Prep Schedule for Run 6

Week of Feb. 6 - Feb. 10, 2006

- RXNP magnet tests
- Install plug door
- Start of PHENIX watch shifts
- Start flammable gas flow
- Blue ring ready for beam Feb. 6, limited IR access
- All up commissioning
- Start of Run Party

Week of Feb. 13- Feb. 17, 2006

- Yellow ring ready for beam
- Install MPC electronics on eyebrow
- All up commissioning

Week of Feb. 21 - Feb. 24, 2006 (Pres. Day Holiday 1/20/06)

- Install Beam Loss Monitor
- Start of run shifts

Week of Feb. 27 - Mar. 4

- Start physics runs



CM Lift Table Extensions



First extension received from Central Shops. Minor modification needed to mount rails. Otherwise works as planned. Was successfully used for DC repairs




Drift Chamber Repairs




Plug lock for lift table. Table is to be operated by authorized techs only. To be locked out when BLM test fixture is installed.

MPC Installation




MPC electronics to be on top
of MuTr rack on eyebrow

Electronics not ready yet



RXNP Magnet Field Tests



Green box on the "side view" indicate the range to slide to PMTs
tolerance: 1 cm

PMT radial position in south pole:

- * 80, 90, 110, 130 cm
- * 2 branch located at ± 120 degree relative to the UP direction

PMT radial position in North pole:


- * 90, 110, 130 cm
- * 2 branch located at ± 120 degree relative to the UP direction

The plot on the left is an illustration for south


RXNP Magnet Field Tests

Made from fiberglas
unistrut with precision
cut angles. To be
supported from lower
HBD I-beams

PMT's




RXNP Magnet Field Tests



Installation

Beam Loss Monitors




Stripixel sensors
and diodes go on
this surface

BLM Stand with
BLM's and
Chipmunks




Beam Loss Monitors

Idea for Mechanical Support of the Sensors/Diodes for Radiation Tests at IR



Bare stripixel sensors (2)



Need to make holders for diodes. 2 size diodes 8 of each for test.

Other Projects

TOF West

- No further work until next shutdown

HBD

- All gas work inside IR to be completed prior to end of shutdown
- Will need new He bags?
- Plan for installation of $\frac{1}{2}$ final detector late in run 6 using lower rack only
- Plan B - install prototype during run 6
- Need to design & fabricate cable support structure for prototype and final design

Bridge Utilities

- No water until next summer. Shutoff valves to be closed and posted until manifolds are tested

MPC North

- New enclosure & fixture design to be based on lessons learned from south installation

RXNP

- No design info yet?

HBD Electronics



**HBD low voltage
and signal
electronics rack
(installed on
east-central
pedestal)**



**HBD High
Voltage Rack
(to be located
on Bridge)**

HBD Gas Supply



**HBD transparency
monitor hutch ready to
install instrumentation
when it arrives**



**TOF/HBD Gas Shared
Flow Control Rack HBD
to be single pass for
Run 6**




**Electronics rack
In Gas Mixing
House**

HBD Gas Supply




Gas Pad
Location for
CF4 bottles



HBD Gas flow panel
Installed. HBD in and out
lines are short circuited
and now flowing Argon to
maintain cleanliness.




*Piping in IR complete. Flexible
lines allow CM to move for
maintenance*



Stainless Gas Lines to
top of CM

HBD Mechanical Support





HBD Support
X, Y, Z
adjustments on
this side

HBD Support
X, Y
adjustments on
this side

*Design of details
complete ready
for fabrication.
Last minute
changes to HBD
mounting interface
to be addressed
before routing
drawings to shops
for fabrication.*

HBD Prototype Mounting



Prototype can not use final design mounting due to differences in location of connectors and other basic design differences.

Final HBD design is not yet fixed.

Prototype mounting to be fabricated from fg unistrut.

PHENIX Technical Support 2006

LN₂ Storage Dewar for BBC

Acme Cryogenics 6000 Gallon vessel



23' long x 10'4" high, 7' wide
footprint 219psig MAWP, we would
set MOP to 125psig.

Original Mfr.:

Linde, NB #6363 ser.#206

Remanufactured by Chart



PH_{ENIX}

PHENIX Technical Support 2006

LN₂ Storage Dewar for BBC




LN₂ Vessel to go here

LN₂ Storage Dewar for BBC

Original Gas Pad Design ~1998. Access road shown was rerouted to north side of pad. Original design indicated 44 ton tank. Estimated weight of 6000 gallon tank 30 tons when full, 10 tons when empty.

Experimental safety review required.



Prior to Run 6

- Build Shielding wall
- Remaining blue sheets

Postponed Shutdown 2006

- Install access platforms from EC top north and MMS
- Replace emergency fan louvres
- Rewire/add IR ceiling lights on emergency power
- Replace WC sliding platform hoisting cables
- Analyze/balance rack water distribution
- Mixing house exhaust fan maintenance

PHENIX Technical Support 2006

PHENIX Engineering & Tech Support Web Pages

Links for weekly planning meeting slides, long term planning and other technical info can be found from the web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm

