

PHENIX

WEEKLY PLANNING

1/31/2008

Don Lynch

Run 8 Task Schedule

<u>Item</u>	<u>Start</u>	<u>Finish</u>
RPC support	On Going	On Going
Switch to p+p run	1/28	1/28
Next scheduled Maint. Day?	2/13	2/13
CM Crane design review	2/1	2/28
Lab Holiday (Presidents Day)	2/18	2/18
Scheduled Maint. Day	2/27	2/27
Mu Trigger FEE Prototype II install	2/27	2/27
Complete new beampipe design	2/29	2/29
End PP run	3/12	3/12
500 GeV Run	3/13	3/14
End of Run 8	3/15	5/27
Install new UPS	~3/15	~3/31
End of Run Party	4/4	4/4
Install Gas house UPS's	4/15	6/13
Install HBD	7/15	9/15

T
e
c
h
-
n
i
c
-
a
-
S
U
P
P
O
R
T
+
2
0
0
8

Switch to p-p Maintenance: Jan. 28th

- Switch over to p-p run - Done
- switch Pad chambers onto gas with alcohol - Done
- move ZDC back into symmetric-beam positions - Done
- install access step on BBC rack/CM access ladder hardware - Done
- BBC ADAM Module Reprogramming - Done
- Replacement of DC HV module - ?
- Inserting ZDC Veto Scintillators - ?
- AC Ground fault troubleshooting - ?
- Water drip on CM magnet cooling water (southeast side) - repaired
- Other tasks - ?

Next Scheduled Maintenance Day: 2/13/08

- MuTrigger FEE Prototype II test on 2/27

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
8

PC gas supply modifications

T
E
C
H
N
I
C
A
L
S
U
P
P
O
R
T
+
2
0
0
8

West Side

- PC Supply Line
- Reduce to 1/2" and Add PC Supply Valve
- Add Tee to PC line and connect to DC Supply valve
- Reduce to 1/2" and Add DC Supply Valve
- Replace Elbow with 3/4" Tee
- DC Supply Line



Before

After

West Side

- PC Supply Line
- Reduce to 1/2" and Add PC Supply Valve
- Reduce to 1/2" and Add DC Supply Valve
- Replace Elbow with 3/4" Tee
- Connect DC to PC lines
- Add Tee to PC line and connect to DC Supply valve
- DC Supply Line



PC gas supply modifications

TECHNICAL SUPPORT 2008

East



- PC Supply Line
- Reduce to 1/2" and Add PC Supply Valve
- Add Tee to PC line and connect to DC Supply valve
- Reduce to 1/2" and Add DC Supply Valve
- Replace Union with 3/4" Tee
- DC Supply Line

Before



After

East Side



- Replace Elbow with 3/4" Tee
- Reduce to 1/2" and Add PC Supply Valve
- Connect DC to PC lines
- PC Supply Line
- Reduce to 1/2" and Add DC Supply Valve
- DC Supply Line

CM Ladder/Stair Shutdown Access



T
E
C
H
N
I
C
A
L
S
U
P
P
O
R
T
+
N
O
O
B

February-March 2008:

- Run 8 technical support
- RPC factory support
- new beam pipe design completion and review
- CM Crane design review and purchase placement
- Muon Trigger FEE prototype test II
- MMN station 1 & 2 scaffolding design and safety review
- Muon Trigger Rack platform design and review
- RPC3 installation review preparation (support structure, transport and installation fixture design, tunnel vapor barrier modification design, gas mixing and distribution system and piping design).
- VTX, FVTX & NCC technical support

RPC Factory Support, cont.

TESTING - SUPPORT + NOON



Tent Preparation - Done

Safety systems - Installation complete, mini-blue sheet

Equipment Issues - Need specs for 3T (Tilting Transport Table) and GMHOS (gap, module and $\frac{1}{2}$ octant storage) racks, then need to fabricate assemble and install.

Work plan - Revised and submitted for approval.
Includes 4 new PHENIX/RPC procedures

Security - Comply with C-A policy when necessary



RPC Factory Issues, cont.

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
8



Area to the west of RPC factory is now re-posted and cordoned with yellow tape as a controlled area. A corridor has been left to access the bathroom. Any activities which will need to traverse the posted area (e.g. delivery of materials, equipment etc. through the roll up doors) will require a work permit


New Beampipe Design & Review

Current beampipe IR region:
3 inch (76.2 mm) OD Be section,
.04" (1 mm) wall thickness
55" (1400 mm) long

Proposed beampipe IR region:
1.61 inch (41.0 mm) OD Be section,
.02" (0.5 mm) wall thickness
31.5" (800 mm) long

Design to be
ready for final
review by
2/29/08

CM Crane





- Uses Gorbel 1-ton capacity Ceiling mounted Bridge Crane, modified to be supported by 2 Steel Channels attached to CM
- Bridge and hoist to be removed for running.
- Crane Design ready for review



measuring clearances for crane runways



PHENIX Relativistic Heavy Ion Collider (RHIC) PHENIX Experiment BROOKHAVEN NATIONAL LABORATORY ENGINEERING CALCULATION		No. 00000000 Date: 10/26/2007 Rev: 0 Page: 1 of 1
TITLE: Central Magnet Bridge Crane		PREPARED BY: Dan Lynch, P.E. CHECKED BY:
Introduction The PHENIX IR overhead Crane has been utilized for moving equipment and detectors too heavy or unsuitably to be moved by hand in all areas of the IR. The recent addition of the "bridge" platform above the Central Magnet ("CM") leaves the overhead cranes unused in the CM region. This analysis note describes the design and analysis for a newly constructed bridge crane to service the CM region of the PHENIX detectors. The bridge crane itself does not require a structural analysis, as it is a commercial stock bridge crane, 1-ton capacity, GORBEL, Inc. model G10CS. This is a catalog item and will be ordered with a work factor of 1.0. Analysis described herein are as follows: 1. Dimensional analysis to demonstrate that the apparatus does not interfere with any existing features of the PHENIX detector and/or IR equipment. 2. Structural analysis of the support channels. 3. Stability analysis of the CM under most extreme crane loading scenarios. 4. Load factor analysis to demonstrate compliance of installation methodology with BNL equipment and personnel safety requirements and consistent to "best practice" philosophy.		
		
Current PHENIX plans call for installation of the CM crane in late spring 2008.		



MMN Scaffolding

Existing MMN MuTr scaffolding is being redesigned to be assemble-able with only one lampshade removed and access to all station 2&3 FEE's from lower hatch.

Additional scaffolding to be designed to access all Station 1 North FEE's and lampshade sites adjacent to station 1.

Station 1 North scaffolding to be useable for Station 1 South with minimal modification.

Station 2 & 3 South scaffolding to be addressed later

New ADTX Board Test @ IR




RIKEN/RBRC

Itaru Nakagawa

- ▶ Measurement of
 - ▶ MuTr noise w/ ADTX board
 - ▶ Noise at ADTX board
- ▶ Test of operation with real beam clock

Scheduled Maintenance Day Feb.27


MuTr North, Station-2, Octant 7(bottom) Same Setup as Summer



Need Space for Local DAQ




Setup Scheme



Post 2/27


☐ Leave ADTX Boards in MuTr.N Volume

- B-Field Test
- Real Beam Clock with Beam in RHIC
-



Muon Trigger Rack Platforms

T
E
C
H
N
I
C
A
L
S
U
P
P
O
R
T
+
2
0
0
8







RPC 3 Design Review

RPC & MuTrgr FEE Project (34 major subtasks)

- 2008 shutdown: install one RPC 3 South and one RPC 2 South prototype half octant: requires installation fixtures, prototype gas system, modifications to tunnel vapor barriers, prototype electronics, cable routing support, and, of course, structural support design
- All require both functional and safety reviews (may be combined) by ~June 2008. Assume installation in Aug.-Sept. 2008.
- Cu Absorber installation (1 octant on south)
- Final review for 2008 prototype installation, interim review for overall project.
- MuTrgr FEE electronics, installation, water & air, safety (final for North, interim for south)
- 4 months to prepare

RPC Factory Setup
 RPC Prototype tests (Tent)
 RPC Prototype (sta. 3 and sta. 2 south)
 MuTrgr Prototype tests
 MMN/S Sta. 1 scaffolding design
 MMN Sta. 2/3 scaffolding design
 MMS Sta 2/3 scaffolding design
 3T Transport cart
 GMHO Storage
 Module Production
 RPC3 N production
 RPC3 S production
 RPC2 N production
 RPC2S production
 RPC1 N production
 RPC1 S production
 Cu Absorber
 RPC3 N installation
 RPC3 installation design
 RPC2 N installation design
 RPC2S installation design
 RPC1 N/S installation design
 MuTrigger North
 MuTrigger South
 MuTrgr Racks
 RPC Tunnel Racks
 RPC Bridge Racks
 MuTrgr Utilities
 RPC Gas system
 RPC Gas piping
 MuTrgr Cables and Routing
 RPC Cables and Routing
 PHENIX Existing piping/cabling system modification
 Tunnel vapor barrier modifications



Other Work

- VTX, FVTX and NCC prototype support
 - Integration
 - Physical and Rack space
 - Infrastructure upgrades
- New Counting House Door
- VTX Prototype for run 8 ?

C-AD OPM' s for Human Performance

OPM 2.28.i Conducting Effective Pre-Job Briefings, Walk-Downs and Post-Job Reviews <http://www.rhichome.bnl.gov/AGS/Accel/SND/OPM/Ch02/02-28-i.PDF>

OPM 2.28.j Human Performance Tools for C-AD Staff <http://www.rhichome.bnl.gov/AGS/Accel/SND/OPM/Ch02/02-28-j.PDF>

Example:

Error Precursors (short list)	
Task Demands	Individual Capabilities
<ul style="list-style-type: none"> • High workload (memory requirements) • Time pressure (in a hurry) • Simultaneous, multiple tasks • Repetitive actions / Monotony • Irrecoverable actions • Interpretation requirements • Unclear goals, roles, or responsibilities • Lack of or unclear standards 	<ul style="list-style-type: none"> • Unfamiliarity with task / First time • Lack of knowledge (mental model) • New technique not used before • Imprecise communication habits • Lack of proficiency / Inexperience • Unsystematic problem-solving skills • "Can do" attitude for crucial task • Illness or Fatigue
Work Environment	Human Nature
<ul style="list-style-type: none"> • Distractions / Interruptions • Changes / Departure from routine • Confusing procedure / Vague guidance • Confusing displays / controls • Work-arounds / OOS instrumentation • Hidden system response • Unexpected equipment conditions • Lack of alternative indication 	<ul style="list-style-type: none"> • Stress • Habit patterns • Assumptions • Complacency / Overconfidence • Mind set (intention) • Inaccurate risk perception • Mental shortcuts (biases) • Limited short-term memory

2008 PHENIX Shutdown

PHENIX

T
e
c
h
n
i
c
a
l

S
u
p
p
o
r
t
+

2
0
0
8

March 2008: Complete Run 8, MUTrigger FEE Prototype tests, Purge flammable gas, open shield wall. RPC Factory work. RPC installation design work.

April 2008: Disassemble Shield wall, remove collars, disconnect EC & move to AH, set up IR for shutdown. Test assembly of MMN scaffolding (in AH). Install Station1 South scaffolding. Install CM access stairs. Prep EC for Shutdown requirements.

May 2008: Install CM Crane. MuTr decapacitations in station1 south. Prep work for MuTrgr electronics platforms north & south. Prep work for RPC prototype installation

June 2008: MuTr decaps, station 1 S & N, PC1 repairs, Inst. station2/3 N scaffolding.

July 2008: Re-Install HBD, RPC prototype gas system, Move shielding for RPC installation, RPC prototype cable routing and support, modify crystal palace and tunnel vapor barrier, fabricate RPC installation fixtures, install MMN Station 2 & 3 scaffolding, TBD subsystem maintenance

August 2008: Install RPC prototypes, install Mu Trigger FEE's in MMS and MMN, Install N&S rack support platforms for Mu Trigger FEE's. Install MMN cooling water and air supply for MMN. TBD prototype tests, TBD infrastructure work

September 2008: Replace tunnel shielding, connect electronics, gas, water and air as necessary for RPC and Mu Trigger FEE,

October 2008: Prepare for run, EC into IR, install collars, build shield wall, etc.

November 2007: blue sheets, white sheets, close wall, start shifts, flam. Gas, physics

- 2008 Install stations 1& 2 of MuTr FEE upgrades (north), 1 octant Cu absorber (S), 2 half otants RPC2/3 S, infrastructure upgrades & repairs, misc. subsystem work, MMN scaffolding, 1 octant of MuTrigger FEE upgrades (south), MuTr N stn. 1,2 & 3 repairs, MuTrigger rack platforms (N&S), CM crane
- 2009 Scaffolding in MMS, MuTr S stn. 1 & 2 repairs, RPC2 N, RPC3 N, north Cu absorbers, infrastructure upgrades & repairs, misc. subsystem work, remove/replace beampipe, VTX prototype, DC West upgrade/repair
- 2010 Remove HBD & RXNP, VTX barrel, south Cu absorber completed, MuTr FEE stn. 3 S, MuTr stn. 1, 2 & 3 S repairs, infrastructure upgrades & repairs, misc. subsystem work
- 2011 RPC1 N&S, NCC S, FVTX, infrastructure upgrades & repairs, misc. subsystem work, remove south absorber
- 2012 NCC N, upgrades contingency & wishlist, infrastructure upgrades & repairs, misc. subsystem work, remove north absorber

** Years refer to the shutdown year and follow the run with the similar number (i.e. work in 2008 is to be done in the shutdown that follows run 8, and so on)*

Where To Find PHENIX Technical Info


T
e
c
h
n
i
c
a
l
-
s
u
p
p
o
r
t
+
2
0
0
8

Happy Groundhog Day !

(If he sees his shadow, 6 more weeks of winter. No shadow and spring is around the corner.)



Links for the weekly planning meeting slides, long term planning, pictures, videos and other technical info can be found on the web site:



http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm