

PHENIX Technical Support 2006

PHENIX

C-A Coordination


3/06/06

Don Lynch



PHENIX Technical Support 2006

BLM Test






BLM Test Installation




He Bags

LN₂ Storage Dewar for BBC



Original Plan



As Installed

PHENIX Technical Support 2006

LN₂ Storage Dewar for BBC



PHENIX Technical Support 2006

LN₂ Storage Dewar for BBC



LN₂ Storage Dewar for BBC Remaining Tasks



Protection for Vacuum port




Plumb in LN₂ Controls



Valve off existing dry
air supply to BBC
leaving switch valve to
allow using dry air in
future if necessary
(e.g. maintenance of
LN₂ supply)

PHENIX Technical Support 2006

MPC



MPC Electronics enclosure built waiting for cards, work permit for crane is in place. Expect to install in next access day



Location for MPC electronics on top of center crate on eyebrow

Other Projects

TOF West

- Expect detectors to be at BNL by May 1.

HBD

- Will need new He bags?
- Install prototype late March/early April
- Plan for installation of $\frac{1}{2}$ final detector late May/early June
- Need to design & fabricate cable support structure for prototype and final design

MPC North

- New enclosure & fixture design to be based on lessons learned from south installation

RXNP

- Tests complete waiting for design info for support structure

Muon RPC




- Waiting for design info

Engineering Documentation

- Documentation/Drawings data base with web based retrieval
- 3D model at detector outline level with utility envelopes
- utility schematics


Beampipe design

New Beampipe for Upgrades



A concept discussed between Jan Boissevain of LANL and D. Lynch of BNL. Requires support built in to NCC and temporary isolating support to move CM.

CM Region Crane & Cable Routing Concept



**Cable Trays
to route
cables NCC
Detector from
Bridge**

**Crane Supports
use existing flux
return notches**

**CM Crane north-
south & east-west
motions; extended
travel east to
existing crane
coverage**

We expect a short shutdown with a full plate of work

- June '06: end run 5, prep for start of shutdown, prep EC for move to AH
- July '06: TOF West installation, RXNP installation
- Aug. '06: MPC North installation, HBD installation
- Sep. '06: Detector subsystems maintenance, roll EC in, prep for run 6
- Oct. '06: Plan to start cooldown on Oct. 15th

PHENIX Technical Support 2006

PHENIX Engineering & Tech Support Web Pages

Links for weekly planning meeting slides, long term planning, pictures, videos and other technical info can be found from the web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm