

PHENIX

C-A Coordination

March 10, 2008

Don Lynch


CM Crane Review	Feb-Mar 15
New Beam Pipe Design	Feb
Complete Run 8,	Mar 12
MuTrigger Prototype Tests	Feb 27-March 15
Purge Flammable Gas, Magnet & DAQ Tests	Mar 12-14
Remove lock-out & open shield wall	Mar 14
RPC Prototype C tests (in tent)	Feb- Mar
Disassemble & store shield wall & base	Mar 17-21
Beam pipe design review	mid Mar
Mu Trigger Review	Mar 19
RPC Prototype engineering & safety review	Mar 28
IR Crane certification	Mar 14
Remove Collars	Mar 17-18
Disconnect EC & move to AH	Mar 17-April 4
Move CM south	Mar 26
Inventory/test assembly of MMN scaffold	Apr
Install CM access stairs	Apr 7-11
RPC Prototype D tests (in tent)	Apr-May

Design RPC installation fixtures & FEE platforms	Apr-May
MuTrgr Platform review	mid Apr
Move MMS South (MuTr Decaps?)	Apr 15 (tax day)
DC/PC west work ?	Apr 1-30
Install CM Crane	May
Remove North access & MMN 4 lampshades	May
Install Station 1 North scaffolding	May 1
Station 1 North decaps	May
Prep work for Mutrgr platforms (water/elec)	May-June
Prep work for RPC proptotype install	May-June
End of run Party	May 30
Erect MMN scaffolding	June
MMN decaps	June-July
RPC engineering & safety review	mid June
MuTrigger FEE N Install	July
HBD Install	July-August


RPC prototype gas system	July
Move shielding for RPC prototype installation	July
RPC prototype cable routing & support	July
Modify crystal palace & vapor barrier	July
Install MuTrigger FEE N platform	July
RPC prototype install	August
Install RPC prototype rack in tunnel south	August
Install MuTrigger FEE's in MMS for RPC test	August
Install MuTrigger FEE South platform	August
Install MuTrgr N&S rack cooling & electric	August
Install MuTrigger N cooling water & air	August
Replace tunnel shielding	Sept
Connect electronics/gas/water/air for RPC	Sept.
Install MuTrigger N& S racks	Sept.
Remove all installation equipment	Oct.
Prep for run 9	Oct
Close shield wall start shifts	Nov
Start physics	Dec.

- CM Crane (analyses complete need meeting with) (Set up review tomorrow)
- MMN Scaffolding (design submitted to C-A for review)
- New Beampipe Review (ready for review, drawings sent to vendor for quote)
- Station 1 Scaffolding (DESIGN IN PROCESS)
- Mu Trigger FEE N & S 3/14 (Need to secure date)
- RPC Prototype 3/28 (Prototype design, installation, gas system, electronics, safety) (Need to secure date)
- MuTrigger N & S rack platform 4/21-5/2 (On deck for design)
- RPC Stations 1, 2 and 3 ~ 6/22-6/20
- VTX/FVTX review ~ 6/1-8/31
- NCC Review ~ 6/1-8/31
- MMS scaffolding (< 2009)


New Beampipe Design & Review




Muon Trigger Rack Platforms




MMN Scaffolds



Where To Find PHENIX Engineering Info



Links for the weekly planning meeting slides, long term planning, pictures, videos and other technical info can be found on the web site:



http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm