

See "Instructions for Filling out the Work Permit" contained in the Work Planning and Control for Experiments and Operations Subject Area.

1. Work request WCC fills out this section.
☐ Standing Work Permit

Requester: Don Lynch	Date: 7/15/2016	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Carter Biggs			Ext.: 7515
Work Control Coordinator: Don Lynch		Start Date: 7/15/2016	Est. End Date: 9/30/2016
Brief Description of Work: MPC Removal and Repurposing			
Building: 1008	Room: IR	Equipment: MPC South & North	Service Provider: MPC Experts & PHENIX Techs

2. WCC, Requester/Designee, Service Provider, and ESSH (as necessary) fill out this section or attach analysis

ESSH ANALYSIS			
Radiation Concerns	<input type="checkbox"/> None	<input checked="" type="checkbox"/> Activation	<input type="checkbox"/> Airborne Contamination
			<input type="checkbox"/> Radiation
			<input type="checkbox"/> NORM
			<input type="checkbox"/> Other
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group		<input type="checkbox"/> Fissionable/Radiological materials involved, notify Laboratory Nuclear Safety Officer	
Radiation Generating Devices:	<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges
			<input type="checkbox"/> X-ray Equipment
Safety and Security Concerns	<input type="checkbox"/> None	<input type="checkbox"/> Explosives	<input type="checkbox"/> Transport of Haz/Rad Material
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Critical Lift	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Magnetic Fields*
<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Nanomaterials/particles*
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Noise*
<input type="checkbox"/> Biohazard*	<input checked="" type="checkbox"/> Elevated Work	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Non-ionizing Radiation*
<input type="checkbox"/> Chemicals/Corrosives*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lead*	<input type="checkbox"/> Oxygen Deficiency*
<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Ergonomics*	<input type="checkbox"/> Material Handling	<input type="checkbox"/> Penetrating Fire Walls
			<input type="checkbox"/> Vacuum
Ladder Access Required: <input type="checkbox"/> Portable Ladder <input type="checkbox"/> Fixed Ladder- Status/Restrictions:			
* Safety Health Rep. Review Required		<input type="checkbox"/> Haz, Rad, Bio Material Exceed DOE 151.1-C Levels - Contact OEM	
		<input type="checkbox"/> Other	
Environmental Concerns		<input checked="" type="checkbox"/> None	
		<input type="checkbox"/> Work impacts Environmental Permit No.	
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad/GHG)	<input type="checkbox"/> Land Use Institutional Controls	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Historical Environmental Hazards
Waste disposition by:		<input type="checkbox"/> Other	
Pollution Prevention (P2)/Waste Minimization Opportunity: <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		Environmental Preferable Products Available: <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	
FACILITY CONCERNS		<input checked="" type="checkbox"/> None	
		<input type="checkbox"/> Intermittent Energy Release	
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm	<input type="checkbox"/> Vibrations
<input type="checkbox"/> Credited Controls (Use USI Process)	<input type="checkbox"/> Impacts Facility Use Agreement	<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other
<input type="checkbox"/> Configuration Management	<input type="checkbox"/> Maintenance Work on Ventilation Systems	<input type="checkbox"/> Utility Interruptions	
WORK CONTROLS			
Work Practices			
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment
<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation
			<input type="checkbox"/> Other
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input checked="" type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")
			<input type="checkbox"/> Electrical Inspection Required
Personal Protective Equipment			
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves, as necessary	<input type="checkbox"/> Lab Coat
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator*
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input type="checkbox"/> Hard Hat	<input type="checkbox"/> Safety Harness
		<input type="checkbox"/> Shoe Covers	<input checked="" type="checkbox"/> Safety Shoes, as req'd
			<input type="checkbox"/> High visibility cloths/vest
			<input type="checkbox"/> Other
Permits Required (Permits must be valid when job is scheduled.)			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems	
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No	
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other	
Dosimetry/Monitoring			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O ₂ /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump	
Training Requirements (List specific training requirements)			
CA -Collider User, PHENIX Awareness, working at heights			
Work screening has identified the following as the reason for permitted work:		When work is categorized as worker planned work and a permit is used only the following signatures are required: (Although allowed, there is no need to use back of form)	
<input type="checkbox"/> ESSH		WCC:	Date:
<input type="checkbox"/> Complexity		Service Provider:	Date:
<input type="checkbox"/> Work Coordination		Authorization to start:	Date:
<input checked="" type="checkbox"/> Permit Not Required (Sections 3 through 7 optional)		(Department/Division, or their equivalent, Sup/WCC/Designee)	

3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

Work Plan (procedures, timing, equipment, scheduling, coordination, notifications, and personnel availability need to be addressed in adequate detail): See attached work plan and procedure

Special Working Conditions Required (e.g., Industrial Hygiene hold points or other monitoring)
None

Notifications to operations and Operational Limits Requirements: None

Post Work Testing, Notification or Documentation Required: See Attached Plan

Job Safety Analysis Required: ☐ Yes ☒ No

Review Done: ☒ in series ☐ team

Reviewed by: * Primary Reviewer signature (not required for Worker Planned Work) means that the Review Team members were appropriate for the work that was planned, the Team visited the job site, hazards and risks that could impact ESSH have been considered and controls established according to BNL requirements. In addition, this signature indicates that applicable JRAs, FRAs, as well as other planning documents have been reviewed and training requirements have been identified and recorded on this permit.

Title	Name (print)	Signature	Life #	Date
ES&H Professional				
F&O Facility Project Manager				
Service Provider				
Work Control Coordinator	Don Lynch		20146	
Safety Health Representative				
Research Space Manager				
Other				
Other				
Required Walkdown Completed				
*Primary Reviewer				

4. Job site personnel (Supervisor and workers) fill out this section.

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments) and all training required for this permit is current/complete. Job Supervisor/Contractor Supervisor signatures also includes verification that worker training required for this permit is current/complete.

Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:

Workers are encouraged to provide feedback on ESSH concerns or on ideas for improved job work flow. Use feedback form or space below.

5. Department/Division, or their equivalent, Line Manager or Designee

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)

Name:	Signature:	Life#:	Date:
-------	------------	--------	-------

6. Worker provides feedback.

Worker Feedback (use attached sheets as necessary)

a) WCM/WCC: Are there any changes as a result of worker feedback? ☐ Yes ☐ No

Note: See Work Planning and Control for Experiments and Operations Subject Area section 2.6.

7. Post Job Review/Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of job site to work supervisor.) The WCC ensures that the change process to update drawings, placards, postings, procedures, etc., is initiated, if necessary.

Name:	Signature:	Life#:	Date:
Comments:			

Work plan Attachment **WP# SDD-2016-12/**
MPC South and North Detector Subsystems, Removal and Repurposing
PHENIX IR, Bldg. 1008

Discussion

After run 16 the north and south MPC detector subsystems will be removed from the PHENIX detector and moved to building 510 (PHYSICS) to be stored for potential repurposing for sPHENIX or until final disposition of components is otherwise determined.

Caution: During all phases of the work described herein, maintain extreme care at all times to prevent contact with the beam pipe.

Procedures

A. Removal of North MPC (South is similar)


1. LOTO the power to the MMN magnet coil at the power supply in 1008B. (this should already be done immediately after run 16 ended, but this step is included to make sure it has been done)
2. Assure that the CM is locked in its southern most position by locking out the hydraulics to each magnet mover.
3. Assure that all power to the detector is locked out.

Note: The station 1 scaffolding is being shared with the MPC-Ex removal effort. All descriptive, authorizing information, etc. concerned with the scaffolding is described in the separate Work Permit for the MPC-Ex detector, WP# SDD-2016-011.)

4. Using the station 1 scaffolding (currently erected for removal of the MPC-Ex detector) to access the MMN piston cavity, carefully detach the signal and power cables, move the detached cables away from the piston hole and secure them so that they will not interfere with MPC removal.
5. Remove the electronics cards and front panels from each of the sextants,
6. Remove the individual modules from each sextant and carefully stow them for repurposing.
7. Disassemble the individual sextants

8. Check all removed parts for activation and record in the R&R database.
9. After sextants are removed and checked for activation, transport them to the MPC temporary staging area in the PHENIX electronics assembly room and reassemble the individual modules into the sextants to store until ready for repurposing.
10. Move the MPC sextant modules to an appropriate PHENIX/sPHENIX lab space in building 510 for storage until potential repurposing for sPHENIX or until final disposition of components is otherwise determined.
11. The process for removing the MPC south is similar and any differences can be handled by PHENIX technicians as worker planned work. The order in which the south MPC and north MPC are removed will be determined by worker planned work depending on the relative convenience of accomplishing these tasks while other PHENIX R&R tasks are being accomplished in parallel efforts.
12. After all removal tasks are completed this work permit shall be closed out after recording any lessons learned or recording any other potentially useful information concerning the subject effort.

MPC South Design




8 modules:


- 4 wedges w/ 29 crystals each
- 4 bricks w/18 crystals each
- 188 crystals total

MPC South Design


Modules are attached to adjacent modules with tab/slots at rear and screws at front





MPC South Design



MPC South Design



MPC South Design **Installation**



Locking Tabs at rear of modules




7/18/16

DRLynch MPC Safety Review


5

MPC South Design **Installation**



**MPC Installation
Tool**


MPC South Design




MPC South Design

Installation

1. Insert lower-west wedge module



2. Rotate lower-west wedge module counter-clockwise, insert lower-east module



3. Rotate lower wedge modules to normal position

4. Rotate lower wedge modules clockwise, insert below-center west block module




7/18/16

DRLynch MPC Safety Review


8

MPC South Design **Installation**


5. Rotate modules back to normal position. Insert below-center east block module




6. Rotate modules counter-clockwise, insert above-center east block module



7. Rotate modules to normal position. Insert above-center West block module




8. Ready for upper wedge modules



MPC South Design **Installation**


9. Rotate modules counter-clockwise. Insert upper east wedge




10. Rotate modules clockwise, to normal position. Insert upper-west wedge module

11. Connect cables and gas lines, push assembly to back wall of cavity align and lock in position


MPC South Design



MPC South Design




MPC South Design





— MPC after all modules are installed, before moving back in cavity and cabled

MPC South Design




**MPC after all
modules are
installed, before
moving back in
cavity and
before being
cabled
(MuTr Station 1
omitted for
clarity)**

MPC North is installed in the Muon Magnet North piston cavity




July 24, 2006


MPC North Assembly



1




2




3

Empty sextants are removed first. LED's and LED board are upgraded tested and reinstalled.


Then modules are individually inserted.



4



5





6

Next APD cable is attached then snaked through cover which is attached.

Finally, standoffs and signal pcs are attached, wired and routed to MPC N rack.


**All of the
empty sectors
are installed
before the
crystals are
inserted**






**Modules interconnect at rear
using tabs as in MPC S**

**Tabs for MPC N modified for
increase clearance and rounded for
easy locating and self centering**



**MPC North mechanical
assembly complete
ready for cabling**



July 24, 2006

MPC North Assembly