

PHENIX WEEKLY PLANNING



4/2/2009
Don Lynch

Yesterday's Maintenance Access Day

- Replaced HBD resistor
- RPC noise problems improved significantly with LV filter
- Measurements for RPC Installation Done
- AC Compressor replaced Ac is good? [for now]
- Tunnel scintillator clock problem fixed (fiber swap)

Next Maintenance Access Day - April 15 (A Very Taxing Day)

Tunnel northeast side

Tray with a few cables and a couple of pipes that will need to be moved



Some basket tray and a few cables that will need to be moved





Vapor Barrier to be removed prior to commencing RPC installation.

Barrier to be replaced by new thermal insulating wall attached to the existing imbedded unistrut. 80" from MuID steel.



Crystal Palace needs to be completely removed for installation, modified and reinstalled for run 10



TE



North West corner of IR

South West corner of IR. This is the tightest spot, just 26" of east west clearance



South East corner of IR



North East corner of IR. This is most accessible corner 30+" of clearance

PORT NOON



These are the locations where the crane supports could interfere with moving the half octants back and forth for installation purposes. Roughly +/- 7 feet from centerline.

Run Support & Other Ongoing Work

'09 Technical Support

Run Technical Support (mech, elec., gas)

As needed → always takes priority

RPC Factory Support (continuing)

(see slides later)

Prep for 2009 Shutdown

Design PC1 East maintenance support fixtures

design 3/31, fabrication 5/31

MMS Scaffolding Design

design Done, ordering/fabrication 5/1

RPC3 North installation Prep

Installation plan (including inst'n site prep plan) 3/31

Installation fixture design 4/30

Installation fixture fabrication 6/26

Upgrades Support

New Beampipe supports (back logged)

NCC prototype design support (on-going)

VTX fabrication tooling design (on-going)





VTX installation design (on-going)

FVTX design/eng'g support (no support req'd yet)

Maintenance & Overhead Tasks

Procedure Review/Updates (ongoing)



Rack Room, AH, Trailer, Mixing House, etc. (ongoing)



PC1 East Repair Fixturing Design

Repairs to be
performed during
'09 Shutdown

Access to PC1 is adequate
to remove and replace module




Drawings done CS
quote is next

New Column Supports
Under railway extensions

New Railway extensions
will allow DC to be pulled out
~ 3 feet more

4/2/2009



MMS scaffolding

Designed for MuTr installation. Approved in 2000 for use. Stress analysis done for worst case. Current design has minor modifications.




Concept approved at
C-A Design Review

Bargaining Unit negotiations are next

RPC Factory Support Tasks:

- Design and order environmental control system for Burn-In Test Stand (*in progress*)
- Assemble gap & module storage with humidity control, 1st humidity control unit received. (*assembly in-progress*)
- Assemble tilting transport table (*in progress*)
- Assemble burn-in test stand (bike rack) (*after TTT complete*)
- Extend gas, electric and safety systems to Burn-In Test Stand (*in progress*)



Tilting Transport Table

Fabrication in progress




Concept approved at
C-A Design Review, with minor
corrections

Concept approved at
C-A Design Review waiting
in the task queue






RPC Factory Burn In Test Station For Octant and Half Octant Burn-in Tests


Mechanical Requirements:

- Slots for 20 detector units, max. 10 under test and 10 storage
- Each detector weighs ~ 750 lb
- Each slot to have 2 rollers
- Separation between rollers spaced to allow half octant to rest in slot with unit center of gravity mid way between rollers
- Rollers must be sufficiently close to catch unit before center of gravity passes first roller




RPC 3 North Installation Tooling Concept





Original concept:



Separate upper and lower
detector supports
attached independently to
upper and lower I-beams



BNL concept:



Single support structure
attached at 3 points to
west detector sled, 6
degrees of adjustment

Kinematic Mounts for mating east and west detector halves




2 DOF (Y & Z)

0 DOF



1 DOF (Z)



West detector to be mounted on 2 precision railways. Detector to Railway mounting at 3 points to allow West detector to be aligned in situ to CM. (Note: beampipe is also aligned to CM. CM is aligned to IP.

Precision stops to be mounted on both rails to return west half to closed position after opening for maintenance.

Summary of Alignment Concept:

TECHNICAL SUPPORT ROOM

- CM is aligned to IP, accuracy limited by repeatability is currently $\sim \pm 2$ mm
- Beampipe is aligned to CM centerline using supports tied to CM through RXNP/Nosecone/FOCAL (expected accuracy $\sim \pm 0.2$ mm)
- West detector half is aligned to west support structure on bench prior to installation (nominal placement)
- East detector half is aligned to West detector half on bench prior to installation (accuracy $\sim \pm .05$ mm)
- West detector half + support structure aligned by survey to CM and around beampipe (accuracy/repeatability TBD)
- East detector support structure loosely attached (used for parking east half near enough to self align with west half and parking east $\frac{1}{2}$ when halves are separated for maintenance.
- VTX/FVTX electronics "big wheels" to be hard mounted to west and east support structures.
- Upper rails to be used for cabling maintenance, plumbing support and cabling strain relief.



New Beampipe

PHENIX


SCD

Brush-Wellman
CAP

CAP Approval
sent to B/W.
Quotes rec'd
from CS for
spools &
Transitions



Gas Pad Upgrade & Ar Dewar



We are preparing a spec package for the additional pad req'ments. New dewar to be leased; supply company to provide requirements for dewar section of pad.

New Liquid Argon Dewar to meet current and future demand on 16' x 20' pad

Additional 20' x 20' Pad area for storage of empty gas bottles

General location as shown, footprint (size) TBD

*These items passed
on to Fred K.*

2009 Building Maintenance Issues

- Mixing House thermometers not working properly
- Roof leaks in utility bathroom at northwest corner behind tech offices and over door between rack room and assembly hall.
- Trailer bathroom slop sink (for Custodians).
- Heat wrap tape for trailer bathroom toilet drains to prevent freeze/clogging in winter.
- Improved Rack Room AC performance (This item has been addressed time and again but unsatisfactorily. Currently the AC fails periodically and is repaired only to fail again. On-condition maintenance is not adequate...an engineered solution is needed.)
- Back bathroom plumbing noise
- AH slop sink leak
- Icy conditions at mixing house north stairs



Shutdown '09 Major tasks (expect 5 month shutdown):

- 2009 shutdown Begins June 28
- End run, remove wall, MuID collars down, EC to AH (3 weeks)
- Install Station 1 South scaffolding (1 week)
- Install Station 2/3 scaffolding (2 weeks)
- PC1 East repair (4 weeks)
- Install stations 1, 2 and 3 south MuTrigger FEE's (12 weeks)
- MuTr decapacitations: station 3 south (3 weeks)
- RPC Station 3 North (see next slide)
- Mechanical/Electrical Plumbing installation of (4) new DCM racks
- Add Ar Dewar and expand gas pad to add storage (12 weeks)
- Prep for future upgrades/existing equipment maintenance & Repair (as necessary)

RPC3 North Installation Schedule

Installation Concept Finalized	Mar. 31
Half-Octant Brackets, Connecting Blocks, under detector translating support design	Mar. 31
Installation Fixturing and Tooling Design	Apr. 30
Redesign crystal palace/IR Gas Barrier	May 29
End of Run 9	June 28
Fixturing/Tooling, Brackets/Block/support Fabrication	June 30
Move Shielding/Remove Crystal Palace	June 29-July31
Move cable trays and piping in gap 5	June 29-July 31
Simulated (practice) installation with new fixturing/ tooling	July 13-July 31
Install, level & survey support structure	Aug. 3 - Aug 14
Half Octant Testing and Assembly Complete (1 st half Octant ready by Aug.17, 16 th by Sep.18)	Aug. 17- Sep. 18
Mechanical Install Align & survey RPC3 N	Aug 17 - Sep. 30
Install 3 elect. Racks, all cables & gas system	Oct. 1 - Oct. 30
Commissioning	Nov. 1 - Nov. 30
Install new crystal palace/IR Gas Barrier & Shielding	Nov. 1 - Nov. 30
Start Run 10	Dec. 1

1. CPR Training for Electrical Safety 1 - Let us know if you need it we'll set up a class
2. This week's tier 1 inspection - Any Problems?

Where To Find PHENIX Engineering Info



Links for the weekly planning meeting slides, archives of past meeting slides, long term planning, pictures, videos and other technical info can be found on the PHENIX Engineering web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm

