

PHENIX WEEKLY PLANNING

TECHNICAL
SUPPORT
NO. 1



8/25/2011

Don Lynch

This Week

IR east 1 ton crane load test Completed
 IR west 1 ton crane installed..... load test?
 VTX/FVTX testing assembly and prep for integration continues
 RPC1 Prep continues... assembly of North octants complete
 RPC1 all installation components complete
 RPC1 pre-survey meeting .. No presurvey required
 RPC1 mounting holes cleaned and ready for mounting
 MuTr station 1 North FEE plates cable and hose labelling completed
 MuTr station 1 North FEE plates cables and hoses disconnected
 MuTr station 1 begin removing FEE plates
 MuTr station 2/3 N&S work continues

- Remove station 1 north FEE plates and chambers and transport chambers to RPC factory
- Continue MuTr station 2 & 3 N & S capacitor clamps and termination
- VTX repairs/upgrades/reassembly continues
- FVTX assembly continues
- RPC1 assembly & QA testing continues at factory
- Continue cable fabrication, electrical support and assembly for RPC1
- IR west 1 ton crane install & load test
- Continue gas system tasks

| | |
|--|--------------|
| • Work Permits | In Progress |
| • Start of Shutdown WP | Done |
| • VTX Removal/FVTX/VTX Installation WP | Done |
| • RPC1 Prototype and proto absorber removal WP | Done |
| • MuTr Maintenance and Upgrade WP's (3 WP's Separate WP's for MMN and MMS access) | Done |
| • RPC1 Installation WP | Done |
| • PC1 WP | Done |
| • BBC Removal/Maintenance/Re-installation WP | Done |
| • End of Shutdown WP | 10/1 |
| • IR Crane repairs and upgrade (east done, west later) | In progress |
| • Remove section of Bridge platform above stat. 1 north | Done |
| • Remove MMS east vertical lampshade | Done |
| • Disassemble VTX services | Done |
| • Remove VTX and transport to Chemistry Lab | Done |
| • BBC North & South maintenance | Both removed |
| • Upgrade AH crane | 8/15-9/15 ? |
| • DC/PC1 East/West troubleshooting as required | 10/15-11/15 |
| • Undefined detector subsystem maintenance and repairs | 7/25-11/7 |
| • Prep for EC roll in, reinstall MMS lampshade | 11/28-12/2 |
| • Roll in EC | 12/5 |
| • Prep IR for run | 12/5-12/9 |
| • VTX, FVTX and RPC1 Services and QA tests (including 4 new racks) | 9/16-11/30 |
| • Pink/Blue/White sheets | 12/12-12/23 |
| • New and upgraded full detector commissioning | 9/15-12/31 |
| • Run 12 cooldown | 1/1/2012 |

VTX/FVTX Tasks

TECHNICAL SUPPORT NO. 1

- VTX/FVTX maintenance/upgrade and integration of FVTX onto VTX support structure
 - VTX E & W in Chemistry Lab. LDTB test in Chem Lab Done
 - VTX pixel electronics test to start (4-5 days) Done
 - VTX Disassembly into 1/2 barrel layers starts. Done
 - Hirose connector inspect
 - FVTX Interconnect cables all available 75% accounted for
 - VTX LDTB spares available Done
 - Spiro boards removed ready to ship for repair Done
 - Hirose connector fix 8/9-9/5
 - 6 FVTX ROCs available 8/31
 - VTX spare pixel ladder at BNL. Ladder install starts. 9/5
 - Physics lab
 - FVTX, 1st 1/2 cage available. 1/2 cage system test in 9/12
 - FVTX Remaining ROC boards at BNL 9/15
 - JPS Meeting 9/16-20
 - FVTX 1/2 cage install in VTX @ Chem lab. 1/2 cage + 9/19
 - VTX ladder test start
 - FVTX all 1/2 cages ready 9/22
 - VTX+FVTX final installation to start 9/26
 - Final VTX+FVTX Survey in Chem Lab 9/28-10/3
 - VTX+FVTX ready to move to 1008 10/7
- VTX/FVTX Installation at 1008
 - Build 2 FVTX racks 7/1-9/15
 - Install VTX/FTX, Re-connect VTX services, 10/17-10/28
 - Install FVTX services, survey and QA tests
 - VTX/FVTX Commissioning & Contingency 10/31-12/31

MuTr North Station 1 work

- | | |
|--|-------------|
| • Install access (Sta. 1 work platforms & CM west side hanging platform) | In progress |
| • Remove 1 section of bridge (1 week) (CAD Techs) | Done |
| • Disconnect Cables, hoses etc, ID/label all (1 week) | Done |
| • Remove FEE plates and chambers (1 week) | In Progress |
| • Station 2 Maintenance/upgrade through access opened by station 1 removal (3 weeks concurrent with next task) | 9/2/-9/23 |
| • Clean/install new parts and upgrades (MuTr (3 weeks, concurrent At RPC Factory) | 9/2/-9/23 |
| • Re-install chambers and FEE plates (1 week) | 9/26-9/30 |
| • Re-cable, re-hose and test (3 weeks) | 10/3-10/21 |

MuTr North & South Station 2 & 3 Re-cap clamps

(No internal work platforms to upper octants)

- | | |
|---|------------|
| • CAD Techs to remove MMS east vertical lampshade- | Done |
| • Install new capacitor clamps and terminators in lower octants | 7/25-12/31 |

RPC Tasks

- Remove RPC1 prototype and prototype absorber
 - Procurement and Assembly at RPC Factory
 - Pre-survey RPC1's at factory
 - Build 1 new rack, upgrade existing RPC1 prototype rack
 - Install north RPC1 (including north rack & services) (3 weeks)
 - HV Tests, gas system calibration
 - Move Station 1 work platforms to south station 1
 - Install south RPC1 (including south rack) (3 weeks)
 - RPC1 north and south commissioning
 - RPC3 HV Distribution modifications, gas distribution modifications, PS calibration HV and services testing
- Done
In Progress
Done
7/25-8/12
9/6-9/23
9/23-10/14
10/17-10/28
10/31-11/11

9/6-11/30

Electronics Group Tasks

2011 Shutdown

- RPC1 HV cables & HV boxes & Racks
- RPC3 additional HV boxes
- CMT3 and CMT4 FVTX rack design and assembly for installation on the bridge
- FVTX Bias cable assemblies
 - 48 eight pair #22AWG. 1680 ft total
 - 384 RG-174 cables terminated with CPC and MMCX R/A conns. 1500 ft total
- Purchase and install FVTX LV cables
 - Wedges: 96 eight pair #22AWG terminated in DF11 conns. 3400 ft total
 - ROCs: 24 twelve pair #16AWG terminated in TYCO 2-106527-4 conns. 900ft total
- All FVTX fiberoptics specify, purchase and install
- FVTX LV output mapper boards
- PbSc terminator board production
- MuTr station 1 capacitors
- West carriage ADAM system performance upgrade
- Complete the GL1 6X1 Multiplexer assemblies and test
- LeCroy HV control retrofit testing
- Design/Install FVTX Interlock system.

*cables terminated & ready for installation.
Boxes & racks ready for ass'y
Ass'y in progress
Design in progress*

*Ready to be sent out for bid
Received?*

Received?

Cable is here

*MTP trunk here. Slow Controls fiber and patch bay on order
Finished and installed in boxes ready to be rack mounted
Terminators are here
here
Purchased a couple of Ethernet ADAMs for testing. Now testing a MODBUS server
Layout stage almost complete
Still Waiting for documentation from Debrecen Institute
Paul with some input from Steve and John.
Design and development in progress*

TECHNICAL SUPPORT

Miscellaneous Gas System Tasks

- | | |
|--|-----------|
| • Insulation for stainless steel lines feeding VTX | Done |
| • Redo bypass line on VTX/FVTX spare chiller to remove kink | 7/1-12/31 |
| • Clean VTX/FVTX chiller reservoirs | Done |
| • Move RPC R134A tanks nearer to GMH, install cover, insulated lines | 7/1-12/31 |
| • Modify RPC3 tunnel manifolds (north and south) | Done |
| • Replace MuTr flowmeters (north and south) | 7/1-12/31 |




Station 2 access from
station 1 side
TBD after (MMS shown
MMN is similar)



RPC Factory site to be utilized by both
RPC1 fabrication/testing and MuTr
station 1 chamber repair/upgrade

This area (previously occupied by burn-
in test stand and enclosing tent, now
just tent) to be used for MuTr station
1 chamber repair/upgrade

This area to be used for
soldering station chamber
repair/upgrade (outside of
tents)



More info need for ESRC:
chemicals, materials, methods and
procedures, etc.







MuTr Station 1



VTX








FVTX






RPC1



RPC1

8/25/2011




MARTIN LEITGAB

BEFORE CLOSING THE NORTH SIDE WE
NEED TO TEST THAT EVERYTHING IS FINE
(GAS/HV/LV/READOUT)

1ST. AS SOON AS INSTALLED THE
OCTANTS WILL BE CHECKED BY A MOBILE
READOUT RACK

2ND. BEFORE CLOSING THE NORTH SIDE
THE NORTH RACK WILL BE READY




READOUT PLAN




RPC Hodoscope

TECHNICAL SUPPORT



Close to RPC3 electronics rack
Less Beam background region



Location 1 or 2 would be good position



Need shed for R134A bottles close to GMH. No heating in shed (except heating blankets), lines to be insulated. Last year heating blankets kept gas warm but long length of pipe allowed gas to liquify on coldest days.





Possible location for shed 8' deep with 10' x 8' doors, and with bottom and top openings.. should satisfy ODH issues ~\$2K.

Design of the MPC-EX

Detector is designed around 6.2cm x 6.2cm modules (Si pad or strip detectors) separated by 2mm tungsten plates.





- Roof leaks in utility bathroom at northwest corner behind tech offices, over door between rack room and assembly hall, over door between control room and elect. ass'y room, southeast corner of IR and laser room.
- Flooding in AH/ Driveway heaving
- Electronics test/assembly room-to-parking lot door (does not open/close/lock properly - needs to be replaced)
- Temperature in utility hall (where new air compressor is installed) is exceedingly high (transformer cases as high as 135 F)





MuID Fixtures etc. To be moved to another location for safe storage

PHENIX Procedure Review Current Status:

147 Procedures Identified

- 87 Made Inactive (not currently in use, will require revision to re- activate if and when necessary, available for reference purposes)
- 9 CAD procedures relevant to PHENIX, all are up to date and available on the CAD web site
- 43 PHENIX approved procedures.
all are current and up-to-date
- 9 Proposed/Draft Procedures (never previously formalized) (3 are ready for review) These will be addressed during next few months.

Web retrieval of latest procedures now available from PHENIX Internal:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_procedures.htm

All active Procedures are up to date through the end of 2011.

PHENIX Procedure Review Current Status:

147 Procedures Identified

- 87 Made Inactive (not currently in use, will require revision to re- activate if and when necessary, available for reference purposes)
- 9 CAD procedures relevant to PHENIX, all are up to date and available on the CAD web site
- 43 PHENIX approved procedures.
all are current and up-to-date
- 9 Proposed/Draft Procedures (never previously formalized) (3 are ready for review) These will be addressed during next few months.

Web retrieval of latest procedures now available from PHENIX Internal:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_procedures.htm

All active Procedures are up to date through the end of 2011.

1. CAD ESRC Safety Review Action Items:

- Provide the latest schematics of the new FVTX readout boards to assure compliance with the agreement on fusing - **Done**
- Review all new power supplies are NRTL equivalent compliant and affix respective labels (Giannotti July 30, 2011)
- Provide the new flammable gases leak rates for the new and re-installed systems as part of the PHENIX turn on plans (Pisani Dec 15, 2011)
- Related items for this shutdown
- A plan for the RPC and Muon shielding upgrade inside the North and South Tunnels (Phillips)
- Better access to the PHENIX A/C systems in the IR (Phillips)

We survived the earthquake unscathed



Next up Hurricane Irene



TECHNICAL SUPPORT 2011

From Mike Zarcone:

There are some useful guidelines for Hurricane Preparedness at:

www.bnl.gov/lpd/oem/hurricane.asp

Typical damage from a storm includes:

- Water intrusion near the shores and low lying areas - evacuate if necessary,
- Blown down trees leading to power loss which could last for more than a few days - gas can't be pumped, no refrigeration, no hot water, no electric stoves, etc.
- Communications loss (cell towers knocked out, phone lines down, etc.) - portable or car radios can be used to get information

Make sure you have plenty of drinking water and a full tank of gas.
Fill your bathtub (or large containers) with water (careful if you have little children or pets) - can be used to 'flush' toilets, for cleaning, etc.

Where To Find PHENIX Engineering Info



Links for the weekly planning meeting slides, archives of past meeting slides, long term planning, pictures, videos and other technical info can be found on the PHENIX Engineering web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm

