

PHENIX WEEKLY PLANNING

TECHNICAL SUPPORT NO. 1



11/10/2011
Don Lynch

This Week

- Continue RPC1 N commissioning
- Start MuTr station 2 & 3 North terminators & Clamp-on re-capacitors in MMN
- Start MuTr station 2 & 3 South Clamp-on re-capacitors in MMS
- VTX repairs/upgrades/reassembly continues
- Continue FVTX/VTX integration and survey
- FVTX rack assembly continues **First rack is done**
- Move CM north **Done**
- Install scaffolding in south station 1 **Done**
- **Start DC east repairs**
- Prep BBC south cables for RPC1S installation
- Begin RPC1 South installation
- MPC South troubleshooting
- BBC South installation
- Continue design and procurement for RPC3 shielding, Hodoscope, AH Crane upgrade & repairs, and R134A shed
- Friday 11/11/11 is Veteran's Day, a Lab holiday

Next Week

- Continue RPC1 N commissioning
- Continue MuTr station 2 & 3 North terminators & Clamp-on re-capacitors in MMN
- Continue MuTr station 2 & 3 South Clamp-on re-capacitors in MMS
- VTX repairs/upgrades/reassembly continues
- Continue FVTX/VTX integration and survey
- FVTX rack assembly continues
- Continue DC East Repairs
- Continue RPC1 South installation
- MPC South troubleshooting
- BBC South installation
- Continue design and procurement for RPC3 shielding, Hodoscope, AH Crane upgrade & repairs, and R134A shed

- Remaining Work Permits needed: End of Shutdown WP 11/23
- South BP protection Design Done
- CM alignment stops Design inprogress
- Reinstall BBC South 11/14
- MPC S troubleshooting 11/21
- Upgrade AH crane 10/15-11/30
- DC/PC1 East/West troubleshooting as required 11/8-11/30
- Undefined detector subsystem maintenance and repairs 7/25-11/7
- RPC3 Shielding 11/21
- RPC Hodoscope **Mech Installation Done**
- Prep for EC roll in, reinstall MMS lampshade 11/28-12/9
- Roll in EC 12/12-12/16
- Prep IR for run 12/12-12/16
- BP Survey (initial survey done, next after CM moved north, final after VTX/FVTX installed 10/17-12/12
- IR run prep, Pink/Blue/White sheets 12/12-12/23
- New and upgraded full detector commissioning 9/15-1/16/2012
- Run 12 cooldown 1/17/2012

TECHNICAL SUPPORT ZONE

• FVTX/VTX Chiller leak/contamination improvements	Done
• FVTX west assembly and QA tests	Done
• FVTX west pre-survey	Done
• VTX pixel/strip pixel repairs	11/9
• VTX west re-assembly & QA tests	11/9
• FVTX east assembly and QA tests	11/9
• Move FVTX east to Chem lab	11/10
• VTX east reassembly and QA tests	11/16
• FVTX west integration with VTX west	11/11
• FVTX/VTX west half survey	11/12
• FVTX east pre-survey	11/14
• FVTX east integration with VTX east	11/17
• FVTX/VTX east half survey	11/18
• FVTX racks ready	11/18
• Install FVTX racks on bridge	11/21
• FVTX/VTX complete alignment survey in Chem. Lab	11/21-22
• Final FVTX/VTX QA tests and thermocouple wiring	11/23
• Move FVTX and VTX halves to 1008	11/28
• VTX+FVTX move to 1008	11/28-30
• Install FVTX/VTX east and west detectors	12/2
• Install FVTX/VTX services, survey and QA tests	12/9
• VTX/FVTX Commissioning & Contingency	12/9-1/16/2012

MuTr Tasks

- Clean/install new parts and upgrades (MuTr (3 weeks, At RPC Factory) Done
- Re-install chambers and FEE plates (1 week) Done
- Re-install north section of bridge Done
- Re-cable, re-hose and test (3 weeks) Done
- Move CM north Done
- Station 2 North (south side from station 1) new terminators and modify dry air distribution headers Done
- Station 2 North (north side) new terminators and modify dry air distribution headers Done
- Station 2 South (south side) new terminators and modify dry air distribution headers Done

MuTr North & South Station 3 Re-cap clamps

- Install work platforms (north and south for capacitor clamp installation to lower octants of station 3) Done
- Install new capacitor clamps in lower octants, Including dry air headers (In Progress) 7/25-12/31
- Dry air manifolding to Cap clamp headers 11/21-12/31
- Re-install MMS east vertical lampshade 11/28-12/9

RPC Tasks

- | | |
|--|-------------|
| • Install and test RPC1 North including all cables and plumbing | Done |
| • Build 1 new rack, upgrade existing RPC1 prototype rack and install on Bridge | Done |
| • Move CM north to run position | Done |
| • Install scaffolding in station 1 south | Done |
| • Modify BBCS cable routing | 11/10 |
| • Install RPC1 S | 11/14-11/23 |
| • Remove all scaffolding and hanging platforms | 12/5 |
| • RPC1 north and south commissioning | In progress |
| • RPC3 HV Distribution modifications, gas distribution modifications, PS calibration HV and services testing | 7/1-12/5 |

- RPC1
 - HV Cables
 - Signal cables
 - LV cables
 - Racks
 - Assembly
 - Install on bridge
- RPC3 additional HV boxes
- FVTX
 - Bias cables
 - LV cables
- Fiber
- Mapper boards
- CMT3 and CMT4 FVTX racks
 - Assembly
 - Install on bridge
- VTX Modify thermocouple connections
- PC Board Designs
 - PbSc terminator board production
 - New LV Dist front panels
 - GL1 6X1 Multiplexer assemblies
 - New MPC junction board
 - Dual SVX board for E. Kistenev
- West carriage ADAM system performance upgrade
- LeCroy HV control retrofit testing

Installation in progress (North done, south 11/23)
Installation in progress (North done, south 11/23)
Installation in progress (North done, south 11/23)

Done

Done

Ready for installation

pigtails are Here; extensions due next week
Wedge cables are here, dist to mapper due
next week ROC LV Cables to be terminated
in-house

Control & trunk fibers and patch
bays ready
ready to install

First rack is done, second rack 11/18
11/23

Design & procurement done, programming
needed, ready for installation



here

here

design finished, quotes are in
prototype in layout phase
next in line

2 new Modbus servers under test in 1008
Still Waiting for doc. from Debrecen Inst

- Redo bypass line on VTX/FVTX spare chiller to remove kink
- Replace MuTr flowmeters (north and south) **north done south by - 12/31**
- Replace tygon lines (80 line) from the cooling manifolds to the detector with 1/4" ID teflon tubing.
- Insulate whatever Big Wheel chiller lines in the IR that we can get to to reduce sweating in the IR.
Lines in the assembly area are done
- Build a system to clean the Novec during the run.
- Design a way to operate the Pixel at 10C without impacting the other systems. Split off/ new chiller/ conditioning cooling lines.
- Replace all cooling system RTD transmitters (frank has parts).
- Upgrade MuTr, MuID and DC/PC computers in the gas house to run windows7 (by DEC15th)
- RPC station 1 gas panels: One built and installed. Second partially build waiting for Dave to return should be finished by end of November. Remaining instrumentation and wiring will follow after the last panel.(dec 31).
- RPC station 1 panel and bubbler built. **(In progress)**
- RPC Station 1 supply lines and exhaust (connecting to existing lines).
- Plumbing new supply for R134a, lines should have heat tape and insulation on exterior run.
- MuID panel circulation. Class one div 2 fans.
- Dry air for MuTr HV work.
- Dry air filters to be replaced before run starts.



VTX Pixel pre-heater

TECHNICAL SUPPORT




T




2011

Station 2/3 S/N Access



North Magnet Platform



South Magnet Platform

RPC Hodoscope



TECHNICAL SUPPORT




South





North



TESTING OF VTX/FVTX



VTX/FVTX





Gas Mixing House East
Annex for R134A bottles
close to GMH.
No heating in shed (except
heating blankets), lines to
be insulated. Last year
heating blankets kept gas
warm but long length of
pipe allowed gas to liquify
on coldest days.



Infrastructure Issues

- Roof leaks in utility bathroom at northwest corner behind tech offices, over door between rack room and assembly hall, over door between control room and elect. ass'y room, southeast corner of IR and laser room.

- Flooding in AH/ Driveway heaving



- Electronics test/assembly room-to-parking lot door (does not open/close/lock properly - needs to be replaced)



1. CAD Assessment of PHENIX Procedures:


A review of the Phenix Procedures identified in OPM chapter 11 was conducted and found to reflect current conditions. The procedure instructions within each document were clear and precise.

The online Phenix Experimental Active & Current Controlled Procedures were reviewed and found to be dated within the 5 year review cycle. Prior to use, the inactive procedures are reviewed for accuracy, revised or retired.

2. From Ray Karol: The RHIC tunnel will be posted ODH 1 for run 12- training and physicals must be up to date accordingly.
3. Check your training and get your JTA's up to date.



Injuries Per Week As of 11/4/11



Injury Status:

FY12: DART – 3, TRC – 3, First Aid – 6

FY11 YTD: DART – 27, TRC – 43, First Aid – 43

Recent Injuries



11/1/11

First Aid

An employee was injured when the chair he was seated in collapsed. He was transported directly to the ER and received first aid. He returned to full duty.

Recent Events		
11/3/11	SC-2	<p>A BSA employee received an electrical shock when he attempted to turn off the lights (actuated light switch) while exiting Building 452. The employee was not injured. However, an initial investigation by BNL electricians determined that the metal switch plate and enclosure were energized with 96 volts ac when they should have been at ground potential (0 volts). In this case, a condition existed that resulted in the unexpected discovery of an uncontrolled hazardous energy source.</p> <p>The Significance Category (SC) of the event was raised to SC2 based on a person contacting hazardous energy.</p>
11/3/11	Non-reportable	<p>At approximately 11 AM BNL Fire Rescue reported that a small quantity (< 1 gallon) of epoxy-based paint was spilled to soil near the loading dock of Building 740 (NSLS II).</p>
11/2/11	SC-3	<p>While constructing a floor in Building 480 a contract worker inadvertently drove a screw into a metallic sheathed, 480V ac "BX" cable causing the energized conductor to short to the grounded metallic sheath. The installed electrical protection device (circuit breaker) tripped as designed in response to the short. No one was injured and no further damage occurred.</p>

Where To Find PHENIX Engineering Info



Lab Holiday Tomorrow: VETERANS Day

Remember to lock and secure offices
and equipment for the holiday weekend

Links for the weekly planning meeting slides, archives of past meeting slides, long term planning, pictures, videos and other technical info can be found on the PHENIX Engineering web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm

