

TECHZHUAL SUPPORT NO14

PHENIX WEEKLY PLANNING



July 31, 2014 Don Lynch



2014

Last 2 Weeks

PH^{*}ENIX

- Move EC to AH
- Install plates, 20 ton cart and manlift
- Move MuID collars to AH
- Disassemble F/VTX from CM and move to Physics for repairs
- Continue assembly of MPC-Ex North
- Station 1 South scaffold installed
- Continue sPHENIX support
- Remove East vertical lampshade
- Begin removal of MPC-Ex prototype
- Prep for Summer Sunday



THUHZHUAL SUPPORT 2014

Next Week

- Finish MPC-Ex prototype removal
- Take down South station 1 scaffold
- Move MMS South
- Move CM South
- Install Station 1 North scaffold
- Begin prep for MPC-Ex North installation
- MPC North removal of failed modules repair/reinstall
- VTX/FVTX Repairs repairs continue
- Continue assembly of MPC-Ex North
- Continue sPHENIX support



7/31/2014

3



TECHZHUAL SUPPORT 2014

2014 planned Technical Support & 2014 Shutdown

Start of Shutdown Tasks (purge flammable gas, disassemble and stow shield wall, remove collars, move EC to AH, Move

MMS south, etc.) Remove FVTX/VTX East & West to PHYSICS,

Remove MMS east vertical lampshade

Install scaffolding in Sta 1 South

Repair and reinstall FVTX/VTX East &West

VTX/FVTX Upgrade cooling lines, chiller preventive maintenance

Troubleshoot intermittent water leak in MMS

Other Maint. In MMS

Remove MPC-Ex prototype

MuTr Sta 1 South troubleshooting and repairs

Maint. & Repairs for MPC South, BBC South, RPC1 South1

Summer Sunday prep AH, tours and restore AH Assemble & test MPC-Ex North, ready for installation

Remove scaffolding from sta 1 south, Move CM South

Install scaffolding in Sta 1 North Prep MPC-Ex North installation area

MuTr Sta 1 & Sta. North troubleshooting and repairs

MPC North-remove damaged crystals, repair as necessary, re-install

Install new MPC-Ex North, thoroughly test before moving CM north

Reinstall MMS east vertical lampshade

Assemble & test MPC-Ex South, ready for installation

Done

Done **Done**

Done

in progress -10/15/2014

in progress-10/6/2014

7/30-8/8/2014

7/30-8/29/2014

7/28-8/1/2014

7/28-8/1/2014 ?

7/28-8/1/2014 ? in progress-8/6/2014

in progress-9/5/2014

8/4-8/5/2014

8/6-8/8/2014

8/8-8/15/2014

8/11-9/5/2014

8/11-9/5/2014

9/8-9/26/2014

9/2-9/5/2014

9/2-10/3/2014



TECHZHUAL SUPPORT 2014

2014 planned Technical Support & 2014 Shutdown (cont'd)

Remove Sta 1 N scaffolds, Move CM North, Install scaffolding in Sta 1 S	9/29-10/3/2014
Install MPC-Ex South	10/6-10/24/2014
Reinstall, reconnect, re-survey and re-commission VTX/FVTX	10/16-11/26/2014
Other detector support	TBD
Infrastructure Maintenance and Improvement	TBD
Decommissioning of obsolete PHENIX detector equipment	TBD
sPHENIX Support	on-going
End of Shutdown Tasks (Move MS north, roll in EC , install collars,	
remove 10 ton cart, plates and manlifts, build shield wall, etc.)	10/27-11/26/2014
DC East & West maintenance & repairs	11/17-12/52014
Pink/White/Blue Sheets	12/1-12/19/2014
End of Shutdown Party	????
Start Flammable gas flow	????
Close shield wall, install radiation interlocks and prepare for run 14	12/31/2014
Start run 15	1/2/2015



TECHZHUAL SUPPORT 2014

Muon Tracker Shutdown Work List – summer 2014

- testing as MPC-EX installed, particularly before closing Sta-1's
- fix North Arcnet N.2.7.1, North Sta-2 Oct-7 Chassis-1 (bad cable?) Done
- fix packets that were disabled for Run14
 - 11035,36 South Sta-1 Quad-4 Chassis-3
 - 11267,68 North Sta-2 Oct-7 Chassis-2 Done
- replace boards for most frequent FEM problems from run
 - 11195 North Sta-1 Quad-3 Chassis-3?
 - might have already done this; check history (changed RX 3/14/12)
 - 11064 South Sta-2 Oct-3 Chassis-3 unreachable
- N341 HV trip problem?
- auto-reboots of ArcNet and iocondev's for calibration?
- Access needed:
 - South & North Sta-1
 - Inside North Sta-2 on bottom Done
- Main Issue Manpower

7/31/2014 6



TECHZHUAL SUPPORT 2014

Work Permits for 2014 Shutdown

- Start of Shutdown Done
- VTX/FVTX East Done, at CAD for approval
- MPC-Ex Done, at CAD for approval
- MuTr Sta 1 N & S Done, at CAD for approval (scaffold agreement done)
- MuTr North station 2/3 Done
- MuTr South station 2/3 & MMS South Water leak Done, at CAD for approval
- DC East/West
- MPC North Done
- End of Shutdown



FUCIZHUAL SUPPORT NO14



VTX/FVTX east & west repairs/ upgrades under way



7/31/2014

8




TECHZHUAL SUPPORT 2014

Post Run VTX/FVTX test results/consequences:

- Condensation likely cause of many strip-pixel and FVTX problems
- Need to better seal against condensation intrusion into VTX/FVTX shell
- Need to dismount FVTX/VTX West
- Need to disassemble East for FVTX, pixel and strip-pixel repairs
- Do not need to disassemble West, only repair FVTX, possible pixel/strip-pixel tests without disassembly?
- All Tasks Completed?
- Other findings/consequences?


MPC-Ex North & South




MPC-Ex North Beam pipe temporary support




THUHZHUAL SUPPORT 2014










Micromodule Gluing tool micromodule parts and glued assembly currently in production

MPC-Ex Exploded view






TECHZHUAL SUPPORT 2014



MPC-Ex N & S Final Installations this summer:

Prototype removal in progress
North installation prep
North Assembly
North Installation
North operational validation testing
South Installation prep
South Assembly
South installation
South operational validation testing

(Note: also need to MPC & MuTr Station 1 testing to assure no problems after MPC-Ex installations)





TECHZHUAL SUPPORT 2014

MPC-EX Fabrication Summary

- 1. The newer modules all fit and have a gap.
- 2. The clock pickup is a little worse but still OK.
- 3. All remaining modules will follow the present procedure of manufacture.
- 4. For those brass spacer-nuts that are manufactured below design thickness (most as discovered by Mike L), we will shim them with brass washers up to design thickness.
- 5. All other items in the assembly will remain as originally designed.



FUCHZHUAL SUPPORT NO14


Other Shutdown work:


Request from E. Kistenev for 1 FCal module for R&D

- Parts at CS for test cutting to be sent out to vendor with diamond cutter
- Scintillator plate also sent for cutting Edouard following up



sPHENIX Update





7/31/2014

17



-muizhual


SUPPORT

BABAR Magnet Update

- Meeting yesterday at magnet division to discuss shipping
 - Shipping fixtures for magnet OK
 - Need shipping fixtures for valve box, Paul Kovach has potential design
- Need a transportation and handling review at CAD
- 4 week window to ship by Sep. 10


FECHZHUAL SUPPORT NO14


sPHENIX Envelope




THUHZHUAL SUPPORT 2014

sPHENIX EMCal Envelope









Initial concept for external support, racks and upper bridge platform




TECHZHUAL SUPPORT

sPHENIX Infrastructure update

6/12/2014



Power Supply Infrastructure






Safety System


Existing Infrastructure Changes

- Remove flammable gas detectors
 - Convert from Relay logic to PLCs?
 - PHENIX Control Room upgrade for helium sensors and monitoring
- CAD PASS system upgrade due to use of Liquid He in IR





Existing Water Cooling Infrastructure



PHENIX Decommissioning Plan update



-ECHZHCAL SUPPORT

PHENIX Decommissioning Procedure

In order to decommission, we need to know how the detectors were installed, what work permits are required, how long it will take, drawings of detectors/lifting fixtures, and most importantly which lifting fixtures were used for each detector.


 The following spreadsheet organizes all of these.

Detectors	Procedure's	Estimated Time of Disassembly		Drawings	Lifting Fixtures & Equipme
T	issabilistics Procedure. Attach two 20-7s sligs from the crarie to the DRT-Chamber's near mount holes. Adjust one chain fall to 20-7s length and attach this crain fall between the finit central lift point and the crane. Lift crane to tended in lifting and remove mount plan bodies for 0.5 for rolling states. Lift centender and place on PRIDIX cent, amount righting gaze and tenderal to the 21-7s came in the collision mail. Resetting rigg gaze and the process of the description may cent in the collision mail. Resetting rigg gaze and counter tracks. More the PRIDIX center improvement on all up the 12-15-7s came, Place centering in pay position out the resetting rigg gaze and counter tracks. More the PRIDIX center improvement to allow clear access for the according on the 0.5 rearmouth clear, adjust one chain fall to 20-51 length, asked with bit cannel all for minimal centeral life point and crame how, states maked called the CD, position CO of the counterplan is painted. Sets for the counter in pay of the center is point and crame how, states maded called in the CD, position CO of the counterplan is paying the length.		Institute		
E	Lower larger, asked on a sheet in a forest central point and street oncy, static section of the recording point of the Lower County of the Cou	4 Days, 8 CAD Tech Days	**Inherent**(0[1/21/2004*/218/2008]) ORL-2004**(0: Feat *Featin(): [/21/2004*/21/2008]) ORL-2004**(0: Feat *Featin(): [/21/2004*/21/2008]) ORL-2004**(0: Feat *Featin(): [/21/2004*/21/2008]) ORL-2004**(0: Feat *Featin(): [/21/2004*/21/2008]) ORL-2004**(0: Feat *A. West *Thous benedoning *A. *Featin(): [/21/2004*/21/2008]) ORL-2004**(0: Feat *A. West *Thous benedoning *A. *Featin(): [/21/2004*/21/2008]) ORL-2004**(0: Feat *A. West *Thous benedoning *A. *Featin(): [/21/2008*/21/2008])	(Cerniage FAS Folder) (DC Cable Routing) (DC/PC in stallation Procedure)	Slings (2): 20-ft, 6200-lb capacit vertical configuration 40-Ton Assembly Hall Crane 12-Ton Collision Hall Crane 2 Chain Falls rated at or above 1
H	les de minissioning Procedure. Cut in statled with Drift Chamber, PC-3 installed with TEC. Decommissioning Procedure: PC-1 installed with Drift Chamber, PC-3 installed with TEC. Decommissioning Procedure: Remove PC-1 from the back of DC, throw in dumpster. Disconnect PC-3 by cutting all services, unboilt and side out the bottom, toss in dumpster.	4 Days, 8 CAD Tech Days	ne-2002-00 (Espica regulation on DC, PC, gas rox in migran on use); 2 (12)/2002-12/18/2002 00-21/08/2002 0	PC-1 Cable Routing) PC-2 Cable Routing) PC-3 Cable Routing) (PP-2.3-3.4-0, DC/P C installation Procedure) PP-2.3-3.4-0, TEC/PC3 installation Procedure)	PC-1: Since installed with the C Chamber, requires the same lift fixtures. PC-3: Requires same lifting fixtures.
ZI CA	is a billion Procedure. Take spreader by above the RICH vestel and ettain or win falls connected to quote lifting frame's while innecties nearest the vestel's top, attain other two oral falls to lifting frame's while innecties nearest the vestel's bottom. Adjust chain falls to proper ength to position spreader per over vestel's G. Lift vestel, more it to Priority to detector carriage, sligh noise of vestel and carriage plot more in. Vestel plot plans and one insultant water to be provided by the proper ength of the position with cream, releve testion on the chain falls nearest the proper secretary and in leasest the proper secretary frame and spreaders account to engine plans and the relevant to the proper testion provided by the proper secretary and the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and one end a factor to the proper testion plans and the proper testion plans and the proper testion plans and the proper testion plans are the proper testion plans and the plans and the proper testion plans are the plans and the proper testion plans are the plans and the	(4 Days, 8 PHENIX Tech Days to strip out modules from RICH and dispose of remainder at staging area) (4 Days, 8 CAD Tech Days)		Lifting riseams 003-010-0131 (Photo this owe 003-003-003) (Invasing Washer ow 003-003-003) (Invasing Washer ow 003-003-003-003) (Invasing Washer ow 003-003-003-003-003-003-003-003-003-003	Spreader 8 ar
Ŭ	In the basis of previous Projection TEC, according Projection, A.H. on TEC card under Advison cases in the special to TEC pactor great, which is do not case a local case of the projection of projection of projections of the projection of the proj	4 Days, 8 CAO Teon Days	ma-20002-004 (Supply 9.2%)a 8% CH4 to TEC Wire Chamberfor tet! (8/24/2002-9/24/2002) 00_0017/DH2-2004-005 (TEC Repairs)(4/20/2004-19/12/2004)	TECCasin Routing FP4.23.4-06, TEC/PC3 in statistion FP6.cedure TEC.Assembly long 8002-0206- 2019	30-Ton LPT Seam (1) 1/N 9 27 24 2 02-10-14 5 wwell Syes 1/8-16 3 whell Syes 2000 los capacity 3/4-10 Swine (syes 1), 5000 lo 6 pp 40 million (1) (1) (1) (1) (2) (2) (3) (4) (4) (4) (4) (4) (4) (4) (4) (4) (4
O R T	installation Procedure: Service installing fifthing onto the ToT, verify at ToT's top bearings in any been shimmed properly to ensure proper engagement of the bearings into the lift finding groove. With fisture injury in ordinarity on coloring with in-bream and comments on repoles, estants -1-fon-diverge covered type around the outermost channes at the four owners. Asked flow raining to come floor and more the filture to a position equation in the early of the third in the engage of the first in the engage of the first in the engage. Certainly move the fifthing encoded type of the filture process aligned holders to the ToT and the engage of the first into a control of the engage of the first into a control of the engage of the first into a control of the engage of the engage of the first into a control of the engage		2006-003/55-2006-150 (histell TOF Mockey) (8/13/2005-11/30/2005)	I'me of Fight Installation Placedure, Figures 3-4] (TOT Audit Fame Assembly one TOT Careller Foo Assembly one	min (protocotal in). [3] Sing rated 2-hors min, any substate (in-15 liston Intel). [3] Sing rated 2-hors min, any substate (in-15 liston Intel). [3] Sing loss of protocotal 2-hors min. [4] Sing loss of protocotal 2-hors min. [4] Sing loss of protocotal 2-hors min. [4] Sing loss of protocotal 2-hors min. [5] Sing loss of protocotal 2-hors min. [6] Sing loss of 1-hors of protocotal 2-hors min. [6] Sing loss of 1-hors of protocotal 2-hors min. [6] Sing loss of 1-hors of protocotal 2-hors of protocotal
201	Decominishing fracedum: List all service lines, obscionned and remove all TD-FE services, dissembler, whose and more to sets to tage area. Installation Fracedum: List all services are set of the services and the services are set of the services and the services are set of the services are set		2006-01/93-2009-197 (Install TOF Microsy)-ertended (3.2/12/2007-4/10/2008)	(#002-0208-003)	30-Ton EMCs luts Beam 25° long, 15-Ton Slings (2) Mo-2 shoulder Syes, 1-Ton Capachy (2) 2-Ton Capachy (4) 2-Ton Capachy (4) Slings 3-Ton Capachy (2) Slings 3-Ton Capachy (2) Princ Capachy (2)
Electron et C alorim et C	Decommissioning Procedure: Cut all service lines, Remove EM Cal Racks and toss in dumpster, Disconnect and remove all EM Cal modules and move to safe storage area.		na-1998-004 (Put EMC AL detector on truck) (8/3/1998-6/4/1998) 06_012/DRI-2006-006 (EMCal Repairs) (6/30/2006-10/15/2006)	(Em Cal Installation Procedure PP- 2.5.2.9.01, No Drawing Numbers)	2-Ton Capacity (3) Triangular attachment plates (2
—	Installation Procedure: Modules installed with the EmCal.	10 Days, 10 PHENIX Tech Days,		-	
DSC East & Pb GI D	Decommissioning Procedure: Disconnect from EM Call and move to safe storage area.	10 CAD Tech Days strip all recks, 1/4 Day 1/2 PHENIX Tech Day to remove from EC to AH floor, 1 Day 4 kigger Days to move all EC racks to safe storage, 24 racks to be salvaged. To the 1 = 30 Days, 36	N/A FAG 2013-001 (Install Fourier Meter modules on the fact it from East 8. West HVAC concensers) (1/21/2012-n/s) DRI-2013-002 (FEM Troubleshooting) (1/18/2013-1/1/2013)	(PoSC East Cable Routing)	Manift Railing to ensure the safety of to carriage work away from the bowell Man-Lift to hook up electronic crane Crane Equipment necessary to strip
le .	les te lite 6 on Procedure: Electron ics Racks installed above and benind the East Carriage with electronics respective to each detector.	PHENIX Tech Days, 4 Rigger			electronics
Blectronics Racks E	Decomissioning Procedure: Strip all unwanted electronics from racks, cut all wires, remove all inner components and dispose except for rack components and main power supplies. Keep is oxs.	ativiges real is to UPS, se PHENUT TOO Days, 4 Rigger Days.	ORI-2014-002 (DC East FEM Registra during run 34 (2/11/2014-n/e)	Carriage South Side Cable Routing) / (Tower Lifting Details owg # 60002-0500-183) (Carriage Arm Lifting Details owg # 60002-0500-1007/1001) (Base Frame Lifting Details owg # 60002-0500-1007/1001) (Base Frame Lifting Details owg # 60002-0500-1007/1001) (Cross Sense Aufting Details owg # 60002-0500-1001-1001) (Cross Sense Aufting Details owg # 800002-0500-1001-1001)	



-ECHZHUAL SUPPORT

PHENIX Decommissioning Process



- Organized flow of decommissioning procedures for each section of the PHENIX.
- Each section has specific order of detector disassembly.
- Helps organize the decommissioning procedures for easier viewing purposes.



TECHZHUAL SUPPORT

Photographs of Lifting Fixtures












- With the list of lifting fixtures in the spreadsheet, photographs of some of the lifting fixtures in the "boneyard" were collected to help identify them.
- These lifting fixtures will be used in the decommissioning of the PHENIX detector.

 For example, the fixture with the model number 200, 20, 14 will be used for the Tire.
 - For example, the fixture with the model number 20S-30-14 will be used for the Time Expansion Chamber in the Carriages.





Regular sPHENIX Meetings

T		
Ė		
H.	Bi-weekly sPHENIX engineering meeting	Thurs 11:00 am
Ņ.	Bi-weekly sPHENIX subsystem meeting	Thurs 11:00 am
<u>ç</u> .	Bi-weekly magnet meeting with SMD and CAD	Wed 1:00 pm
Ĺ.	Weekly PMG meeting	Tues 4:00 pm
s'	Weekly similationsmeetings	Fri?
Ĭ		

Need to add:

• Weekly sPHENIX Project team meeting Tues 10:am

• Bi-weekly meeting with C-AD (Yousef and Phil) TBD

2014



Work for the Next Two Months

TECHZHCAL

SUPPORT

Finish WBS including dictionary

- **Import to MS-Project**
- Add task durations and milestones to create v1 of the schedule
- Define resources

Begin design packages for sPHENIX reference design

- 1) Global system
- 2) HCal Outer
- 3) HCal Inner
- 4) EMCal
- 5) Calorimeter Electronics
- 6) DAQ/Trigger
- Tracker
- 8) Magnet
- 9) Decommissioing

Begin Cost estimate spreadsheets

Start on Basis of Estimate documents

- Finalize R&D plan for the next 2 years
- Identify issues that require a down-select process and define the process
- Start on other support documentation including Cost Book



Documentation We Need to Create for TECHZHUAL. **CD-1** Review

- Conceptual Design Report
- Cost, Schedule and Labor estimates
- WBS including Dictionary and Cost Book
- Basis of Estimate documents
- Contingency Estimate Bottoms up and risked based
- SUPPORT Project Execution Plan
 - Safety and Hazard Analysis
 - Quality Assurance Plan
 - **Acquisition Strategy**
 - Risk Analysis and Mitigation document
 - National Environmental Policy Act document
 - Integrated Project Management Team document



TECHZHUAL SUPPORT 2014


BABAR Magnet Update


- Meeting yesterday at magnet division
- Reviewed possible stack modifications.
 - Some iintrusion into HCal is unavoidable
 - Kovac sending proposed modification step files to Rich, then we will incorporate into envelope drawing
 - Proposed solution minimizes modifications to "doghouse" and makes all modifications at existing joints in current leads and LHe fittings.
 - Mag Div will evaluate thermal consequences.
 - Proposed solution is reasonable in cost and may be incorporated prior to Magnet tests at 912
- Shipping review during week of 7/28

TECHZHUAL SUPPORT 2014


2ft high x 1 ft wide clearance needed for e-ring components

ePHENIX









Injury Status:

FY14 YTD: DART - 14, TRC - 27, First Aid - 31 FY13: DART - 16, TRC - 38, First Aid - 53 FY12: DART - 19, TRC - 36, First Aid - 69

FY13 Injury Listing: https://intranet.bnl.gov/esh/shsd/seg/OccInj/BNLInjuries.aspx

Recent Injuries		
7/16/14	DART	An employee struck his head against a low ceiling beam, injuring his neck. At the OMC, an examination was held and the employee was sent home for the rest of the day. Later that day, the employee went to a local ER. After diagnostic testing, the employee was instructed to remain home for the next two days.
7/15/14	DART	An employee slipped and fell in Building 98, injuring her back. At the OMC, the employee was evaluated and sent home to rest. The following day, the employee called in reporting that she was having back pain. This is recordable and a DART case.
7/21/14	First Aid	An employee was performing equipment maintenance and was bitten on the hand by a spider. At the OMC, first aid was given.
7/18/14	First Aid	An employee was turning a valve making some machine adjustments and injured his elbow. At the OMC, first aid was given and the employee returned to full duty.



7/31/2014 38

THUHZHUAL SUPPORT NO14

Recent Events		
7/15/14	Non- Reportable	An increasing amount of makeup water was observed in the water system that cools magnets in the beamline from the Linac to the BLIP, indicating a leak. The Water Group went into the BLIP spur of the Linac to determine the cause of the leak and found a leaking hose connection to a magnet in the beamline. After consultation with Linac Operations staff, it was determined that the water for this magnet could be isolated and the magnet power kept off without affecting the beam transport from Linac to BLIP, i.e., BLIP could continue running. The cooling water lines to the magnet were then isolated by closing the valves. The tritium concentration of the cooling water system is above the drinking water standard. However, all water leaked into secondary containment. There was no environmental release or personnel contamination. A critique will be completed by the Collider-Accelerator Department (C-AD) to determine if improvements can be made to the water system monitoring controls to reduce recurrence of this operational concern. During the upcoming Linac and BLIP shutdown, which is scheduled for early August, the water hoses will be replaced and tested, and this cooling water system will be drained and refilled to reduce the tritium concentration. (Event Link)
7/14/14	Non- Reportable	A Kubota was travelling on Yale Rd, while a worker on the opposite side of the road was using a weed whacker. The worker stopped weed whacking when the Kubota approached and restarted once it passed. The Kubota driver then noticed a small crack on the driver side window. The driver stopped and opened the vehicle door, at which point, the window shattered. There were no injuries associated with this event. BNL Police are investigating the accident under their reporting system. (Event Link)
7/11/14	Non- Reportable	There was a minor vehicle accident involving an employee who was working on overtime for the Central Complex. While backing out by Building 918, the employee backed the vehicle into the side of another parked vehicle. There was only minor damage. The BNL Police were notified and conducted an investigation. There were no injuries and no spills of oil or antifreeze. (Event Link)
7/18/14	Non- Reportable	While moving equipment, an employee noticed a thermal hot spot on the casing of a 208V baseboard heater. The heat should have been off, as the thermostat was set to 40 degrees F (on an 80-degree day). An Electrician promptly responded to investigate the situation and found a high resistance path from one baseboard heater that had an ungrounded or poorly grounded case to an adjacent grounded case, which caused the joining casing clip to heat up. The investigation found that 12 to 20 volt potential was present across the two baseboard casings. The clip used to connect the baseboard casings for aesthetic reasons was charred at each end. There was no additional damage to property and no electrical shocks. The immediate action was to remove the entire series of baseboard heaters from the circuit. The circuit and the heaters were tagged with caution tags, stating the reason they are out of service. The long-term plan is to replace the heaters and bring in a grounding circuit to each device. (Event Link)
7/17/14	SC-4	After transferring waste within the Waste Management (WM) Facility (Building 865), a WM technician alarmed the portal radiological monitor when exiting the area. Contamination was detected on the technician's clothing (i.e., pants). The pants were collected for further analysis. On July 18, 2014, the source of contamination was verified to not be radon. Further survey showed a discrete particle of 200,000 DPM on the pants. (Event Link)
7/15/14	SC-BNL	At approximately 8:51 pm on 7/15, BNL experienced a site-wide power dip due to an electrical storm. The power dip resulted in the Building 740 cryogenic system shutting down. The superconducting RF cavity was automatically isolated from the main cryogenic system per design in response to the power dip. The primary pressure relief device on the cryocavity failed to adequately open resulting in over pressurization of the RF cavity and release of gaseous helium to atmosphere through the system rupture disk. There were no injuries or threats to personnel (i.e., all released He gas was directed outdoors). The pressure relief valve was certified by the manufacturer and is being returned for full engineering evaluation to determine the cause of failure. Testing of an in-house spare relief valve showed it to operate as specified by the manufacturer (open at 1.41 bar). Testing of the failed relief valve showed it did not completely open until 1.61 bar which exceeded the rupture disk rating of 1.55 bar. (Event Link)





TECHZHUAL SUPPORT

Where To Find PHENIX Engineering Info

2014 Shutdown Continues!