

PHENIX WEEKLY PLANNING

6/15/06

Don Lynch




This Week

T
e
c
h
n
i
c
a
l

S
u
p
p
o
r
t
+

2
0
0
6

- Rec'd MPC N drawings
- No Access
- "New" container placed
- Coordinating techs briefed on tasks.
- RXNP & HBD fabrication continues
- Shutdown Planning continues
- TOF W tests continue, modification decisions made?



PHENIX Shutdown Overview



T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
2
0
0
6



Task_Name	Duration	Start_Date	Finish_Date
PHENIX Shutdown '06	145 days	5/1/2006	11/17/2006
Pre Shutdown Tasks	60 days	5/1/2006	7/21/2006
End of Run 6	0 days	6/27/2006	6/27/2006
Shutdown Preparations	16 days	6/27/2006	7/18/2006
Detector Upgrades	47 days	7/19/2006	9/21/2006
Planned electrical power outage	5 days	7/24/2006	7/28/2006
Subsystem maint/repair tasks	47 days	7/19/2006	9/21/2006
Building and infrastructure tasks	113 days	5/1/2006	10/4/2006
E carriage roll in & setup	14 days	9/22/2006	10/11/2006
RHIC Cooldown Begins	0 days	10/16/2006	10/16/2006
Run Prep	25 days	10/16/2006	11/17/2006
Shutdown Concluded	0 days	11/17/2006	11/17/2006

Prior To Shutdown

Technical Support 2006

Pre Shutdown Tasks

Mechanical design For RXNP	4 wks	Complete	SDR 6/22
HBD cable mangement	4 wks	Complete	
Receive TOF West detectors from VU	0 days	Here	
TOF West pre-installation tests (hi bay)	4 wks	In Progress	
Design mounting/install'n for MPC N	6 wks	In Progress	SDR 6/22
Order/fabricate parts for RXNP/HBD/MPC N	12 wks	In Progress	
Modify TEC connectors	2 wks	In Progress	
Design piping route for Bridge water	1 wk	TBD	
Work Permits	1 wk	6/26/06	6/30/06
End of Run 6	0 days		



Shutdown Prep

Shutdown Preparations

Purge gas from all detectors

End of Run party

DAQ tests

Open up & prep

Open rolling woor

Remove rolling wall and plug doors

Take down EC access ladder & fold platforms

Prepare EC for move to AH

Remove beampipe collar

Move MMS full south and restrain

Retract and remove EC to AH


Install 12 ton cart on tracks

Move beampipe collar to AH

Install decking



16 days	6/27/2006	7/18/2006
2 days	6/27/2006	6/28/2006
0 days	6/29/2006	6/29/2006
3 days	6/27/2006	6/29/2006
1 day	6/30/2006	6/30/2006
1 day	6/30/2006	6/30/2006
1 wk	7/3/2006	7/7/2006
1 day	7/10/2006	7/10/2006
3 days	7/10/2006	7/12/2006
1 day	7/11/2006	7/11/2006
1 day	7/12/2006	7/12/2006
2 days	7/13/2006	7/14/2006
1 day	7/17/2006	7/17/2006
1 day	7/17/2006	7/17/2006
1 day	7/18/2006	7/18/2006



Detector Upgrades

T
e
c
h
n
i
c
a
l

S
u
p
p
o
r
t

2
0
0
6

TOF W

Prepare installation Fixtures

13 days 7/19/2006 8/4/2006

Mockup test installation

2 days 7/19/2006 7/20/2006

TOF Mechanical installation

1 day 7/21/2006 7/21/2006

TOF Electrical Installation

2 days 7/31/2006 8/1/2006

3 days 8/2/2006 8/4/2006

RXNP

Prepare for installation

15 days 7/31/2006 8/18/2006

Mechanical installation

5 days 7/31/2006 8/4/2006

Electrical installation

5 days 8/7/2006 8/11/2006

HBD

Prepare for installation

5 days 8/14/2006 8/18/2006

Mechanical installation

5 days 8/14/2006 8/18/2006

Electrical installation

5 days 8/21/2006 8/25/2006

5 days 8/28/2006 9/1/2006

MPC N

Move CM south

18 days 8/28/2006 9/20/2006

Prepare for installation

2 days 8/28/2006 8/29/2006

Mechanical installation

5 days 8/30/2006 9/5/2006



Electrical installation

5 days 9/6/2006 9/12/2006

Move CM North


5 days 9/13/2006 9/19/2006

1 day 9/20/2006 9/20/2006



Subsystems

Task	Duration	Start	End
Subsystem maint/repair tasks	109 days	5/1/06	9/28/06
Prepare EC for subsystems work	1 wk	7/19/06	7/25/06
Magnet subsystems tasks (TBD)	1 day	7/19/06	7/19/06
Aerogel tasks (TBD)	1 day	7/20/06	7/20/06
BBC tasks	50 days	7/21/06	9/28/06
Remove BBC South	2 days	8/21/06	8/22/06
Replace PMT's	13 days	8/23/06	9/12/06
Reinstall BBC South	2 days	9/13/06	9/14/06
Remove BBC North	2 days	8/28/06	8/30/06
Replace PMT's	5 days	8/31/06	9/6/06
Reinstall BBC North	2 days	9/7/06	9/8/06
DC			
HV/LV	2 wks	7/17/06	7/29/06
DC West wire repairs	1 week	9/15/06	9/19/06



T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6

Subsystems (continued)


T
e
c
h
n
i
c
a
l

S
u
p
p
o
r
t

+

2
0
0
6

Task	Duration	Start	End
Subsystem maint/repair tasks	109 days	5/1/06	9/28/06
EmCal tasks (EC)	7 days	6/27/06	7/7/06
EmCal tasks (WC)	5 days	7/10/06	7/15/06
FCAL tasks (TBD)	1 day	7/27/06	7/27/06
MPC S repairs			2 wks
7/19/06 8/1/06 MuTr tasks			42 days
7/19/06 9/14/06			
Remove lampshade(s)		1 day	7/19/06
7/19/06			
Repair HV	8 wks	7/20/06	9/13/06
Reinstall lampshade(s)	1 day	9/14/06	9/14/06
MuID tasks (TBD)	1 day	8/2/06	8/2/06
PC tasks (TBD)	1 day	8/3/06	8/3/06
RICH tasks (TBD)	1 day	8/4/06	8/4/06
TEC tasks			
(General Maintenance)	9 wks	7/19/06	9/19/06
TOF E tasks (TBD)	1 day	8/7/06	8/7/06
ZDC tasks (TBD)	1 day	8/8/06	8/8/06
Subsystem Survey	3 wks	7/31/06	8/18/06
Other Subsystem tasks (TBD)	6 wks	8/9/06	9/19/06



Infrastructure Work



6/15/2006


Building and infrastructure tasks	113 days	5/1/2006	10/4/2006
AH infrastructure tasks	1 day	5/1/2006	5/1/2006
TBD	1 day	5/1/2006	5/1/2006
IR infrastructure tasks	18 days	7/17/2006	8/9/2006
Repair water lines to Bridge	1 day	7/17/2006	7/17/2006
Replace emergency fan louvres	1 wk	7/19/2006	7/25/2006
Rewire/add IR Ceiling lights on emergency power	1 wk	7/26/2006	8/1/2006
Move WC away from Wall	1 day	8/2/2006	8/2/2006
Replace WC sliding platform hoisting cables	1 wk	8/3/2006	8/9/2006
Gas Pad	1 day	5/1/2006	5/1/2006
TBD	1 day	5/1/2006	5/1/2006
Gas Mixing House	1 day	5/1/2006	5/1/2006
Exhaust fan maintenance	1 day	5/1/2006	5/1/2006
TBD	1 day	5/1/2006	5/1/2006
Rack Room	1 day	5/1/2006	5/1/2006
TBD	1 day	5/1/2006	5/1/2006
Counting House	1 day	5/1/2006	5/1/2006
TBD	1 day	5/1/2006	5/1/2006
all other PHENIX infrastructure	113 days	5/1/2006	10/4/2006
New raw materials storage container –painting & doors needed	1 day	5/1/2006	5/1/2006
Repair roof leaks	1 day	5/1/2006	5/1/2006
Install bridge access platforms from EC & eyebrow	2 days	10/3/2006	10/4/2006
TBD	1 day	5/1/2006	5/1/2006

Weekly Planning Meeting

EC Roll-in

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6


E carriage roll in & setup	14 days	9/22/2006	10/11/2006
Prepare EC for move to IR	1 wk	9/22/2006	9/28/2006
EC Roll in	2 days	9/29/2006	10/2/2006
Connect EC services	1 wk	10/3/2006	10/9/2006
Install EC Ladder	1 day	10/10/2006	10/10/2006
Install EC rear access & ext.	1 day	10/11/2006	10/11/2006
RHIC Cooldown Begins	0 days	10/16/2006	10/16/2006



Prep for Run 7

Technical Support 2006

RHIC Cooldown Begins	0 days	10/16/2006	10/16/2006
Run Prep	25 days	10/16/2006	11/17/2006
Move MMS full North	1 day	10/16/2006	10/16/2006
Install beam pipe collar	1 day	10/17/2006	10/17/2006
Rebuild Rolling door	1 wk	10/18/2006	10/24/2006
Install Plug Door & steel platform	1 day	10/25/2006	10/25/2006
Close rolling door	1 day	10/26/2006	10/26/2006
Pink Sheeting & Blue Sheeting	2 wks	10/27/2006	11/9/2006
Start Flammable Gas Flow	1 day	11/10/2006	11/10/2006
All Up Commissioning	5 days	11/13/2006	11/17/2006
Beam in yellow ring	1 wk	11/13/2006	11/17/2006
Beam in blue ring	1 wk	11/13/2006	11/17/2006
RHIC beam conditioning	1 wk	11/13/2006	11/17/2006
Shutdown Concluded	0 days	11/17/2006	11/17/2006



Shutdown 2006

key dates

- MPC North & RXNP Safety Reviews June 22
- Run ends June 26
- End of Run Party June 29
- Open Shield wall June 30
- Prep and move EC July 10
- Install TOF W (start) July 17
- Planned electrical outage July 24th-28th (1 week)
- Install RXNP (start) July 31
- Install HBD (start no later than) Aug 14 (possibly as early as Aug 1)
- Install MPC North (start no later than) Aug 28
- Start EC roll in Sep. 22
- Start RHIC Cooldown Oct. 15
- Start Physics data taking Nov. 17

Subsystems: Get requests for maintenance in early to get on the schedule

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6

Next Week

- Prepare for RXNP and MPC N Safety Reviews (6/22 10:00 AM)
- No access scheduled
- TOF W Hi Bay Tests: Acceptance tests (no damage during transit)
- TOF W drill and tap mounting holes
- Continue shutdown prep

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6

Breaker Safety

Update on breaker analyses and equipment upgrade plans:

Fuse Issues

Siemens Allis Low Voltage Air Circuit Breaker



Next Access Day

?

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6

TECH ASSIGNMENTS For This Summer's Shutdown

For all new detectors, upgrades, repairs and general shutdown efforts:

Overall supervision: Sal

Electrical task coordination: Frank

Gas systems task coordination: Carter

For 4 new detectors, mechanical support and installation coordination:

TOF West: Kenny

RXNP: John T.

HBD: Mike L.

MPC North : Jimmy

T
e
c
h
n
i
c
a
l

S
u
p
p
o
r
t

2
0
0
6

TOF W

Coordinating Tech: Kenny



What to do about High voltage?

Where are the detectors to be installed?



T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6


Prism brackets?



LED Box location?

Safety review documents

Shim machining problems



Purchasing List




SB Progress tracking

MPC North

Coordinating Tech: Jimmy

T
E
C
H
N
I
C
A
L
S
U
P
P
O
R
T
+
N
O
O
6

- Model rec'd
- Manufacturing/Assembly drawings
- Safety Review Documents




MPC North



T
E
C
H
N
I
C
A
L
S
U
P
P
O
R
T
+
2
0
0
6

Empty octants are installed first. LED's and LED board are already attached.

Then modules are individually inserted.




Next APD cable is attached then snaked through cover which is attached.



Finally, standoffs and signal pcbs are attached, wired and routed to MPC N rack.


MPC North

T
E
C
H
N
I
C
A
L
S
U
P
P
O
R
T
+
2
0
0
6



Modules interconnect at rear
using tabs as in MPC S

Tabs for MPC N modified for
increase clearance and rounded for
easy locating and self centering



MPC North

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
N
O
O
6

MPC N rack to be
mounted ontop of
MUID rack in NW
of IR (on floor
near west side of
MMN)



Other Projects

T
e
c
h
n
i
c
a
l

S
u
p
p
o
r
t
+

2
0
0
6

Muon RPC

- Nothing New

Beampipe design


- Nothing new design concept in progress

New CM Crane

- Nothing new

Engineering Documentation

- Nothing new



C-A Tasks

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6

Current Tasks

- General run support/building services
- New storage trailer (as promised)
- Fix roof leaks
- HVAC troubleshooting/repair

Tasks for Shutdown 2006

- See Shutdown schedule



Shutdown 2006 key dates

No Change

- Run ends June 26
- End of Run Party June 29
- Open Shield wall June 30
- Prep and move EC July 10
- Install TOF W (start) July 19
- Lost week for planned electrical outage July 24-28
- Install RXNP (start) July 31
- Install HBD (start no later than) Aug 14 (possibly as early as Aug 1)
- Install MPC North (start no later than) Aug 28
- Start EC roll in Sep. 22
- Start RHIC Cooldown Oct. 15
- Start Physics data taking Nov. 17

Subsystems:

Get requests for maintenance in early to get on the schedule

T
e
c
h
n
i
c
a
l
S
u
p
p
o
r
t
+
2
0
0
6

Where To Find PHENIX Technical Info

T
e
c
h
n
i
c
a
l

S
u
p
p
o
r
t
+

2
0
0
6

Links for the shutdown schedule as well as weekly planning meeting slides, long term planning, pictures, videos and other technical info can be found from the web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm