

See "Instructions for Filling out the Work Permit" contained in the Work Planning and Control for Experiments and Operations Subject Area.

1. Work request WCC fills out this section.

☐ Standing Work Permit

Requester: Don Lynch	Date: 6/28/2012	Ext.: 2253	Dept/Div/Group: PO/ PHENIX
Other Contact person (if different from requester): Carter Biggs			Ext.: 7515
Work Control Coordinator: Don Lynch		Start Date: 07/09/2012	Est. End Date: 10/31/2012
Brief Description of Work: Install additional cooling for RPC1 North and South Detector Subsystems			
Building: 1008	Room: IR	Equipment: RPC1 N & S	Service Provider PHENIX Techs, RPC experts

2. WCC, Requester/Designee, Service Provider, and ESS&H (as necessary) fill out this section or attach analysis

ESS&H ANALYSIS			
Radiation Concerns	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne
	<input type="checkbox"/> Contamination	<input type="checkbox"/> Radiation	<input type="checkbox"/> NORM
	<input type="checkbox"/> Other		
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group			
<input type="checkbox"/> Fissionable/Radiological materials involved, notify Laboratory Nuclear Safety Officer			
Radiation Generating Devices:	<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges
	<input type="checkbox"/> X-ray Equipment		
Safety and Security Concerns	<input type="checkbox"/> None	<input type="checkbox"/> Explosives	<input type="checkbox"/> Transport of Haz/Rad Material
	<input checked="" type="checkbox"/> Pressurized Systems		
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Critical Lift	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Magnetic Fields*
<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Nanomaterials/particles*
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Noise*
<input type="checkbox"/> Biohazard*	<input checked="" type="checkbox"/> Elevated Work	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Non-ionizing Radiation*
<input type="checkbox"/> Chemicals/Corrosives*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lead*	<input type="checkbox"/> Oxygen Deficiency*
<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Ergonomics*	<input type="checkbox"/> Material Handling	<input type="checkbox"/> Penetrating Fire Walls
<input type="checkbox"/> Vacuum			
* Safety Health Rep. Review Required	<input type="checkbox"/> Haz, Rad, Bio Material Exceed DOE 151.1-C Levels - Contact OEM		<input type="checkbox"/> Other
Environmental Concerns			
<input checked="" type="checkbox"/> None		<input type="checkbox"/> Work impacts Environmental Permit No.	
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use Institutional Controls	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping
Waste disposition by:	<input type="checkbox"/> Other		
Pollution Prevention (P2)/Waste Minimization Opportunity:	<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		
FACILITY CONCERNS			
<input checked="" type="checkbox"/> None		<input type="checkbox"/> Intermittent Energy Release	
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm	<input type="checkbox"/> Vibrations
	<input type="checkbox"/> Impacts Facility Use Agreement	<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other
<input type="checkbox"/> Configuration Management	<input type="checkbox"/> Maintenance Work on Ventilation Systems	<input type="checkbox"/> Utility Interruptions	
WORK CONTROLS			
Work Practices			
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment
	<input type="checkbox"/> Security (see Instruction Sheet)		
<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation
	<input type="checkbox"/> Other		
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")
	<input type="checkbox"/> Electrical Inspection Required		
Personal Protective Equipment			
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves	<input type="checkbox"/> Lab Coat
	<input checked="" type="checkbox"/> Safety Glasses		
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator*
	<input type="checkbox"/> Safety Harness		
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers
	<input checked="" type="checkbox"/> Safety Shoes	<input type="checkbox"/> High visibility cloths/vest	<input type="checkbox"/> Other
Permits Required (Permits must be valid when job is scheduled.)			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems	
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No	
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other	
Dosimetry/Monitoring			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O ₂ /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump	
Training Requirements (List specific training requirements)			
CA -Collider User, PHENIX Awareness, Working at heights			
Based on analysis above, the Review Team determines the risk, complexity, and coordination ratings below:		If using the permit when all hazard ratings are low, only the following need to sign: (Although allowed, there is no need to use back of form)	
ESS&H Risk Level:	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	WCC:	Date:
Complexity Level:	<input type="checkbox"/> Low <input checked="" type="checkbox"/> Moderate <input type="checkbox"/> High	Service Provider:	Date:
Work Coordination:	<input type="checkbox"/> Low <input checked="" type="checkbox"/> Moderate <input type="checkbox"/> High	Authorization to start	Date:
(Department/Division, or their equivalent, Sup/WCC/Designee)			

3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

Work Plan (procedures, timing, equipment, scheduling, coordination, notifications, and personnel availability need to be addressed in adequate detail):
See Attached Plan

Special Working Conditions Required (e.g., Industrial Hygiene hold points or other monitoring)
None

Notifications to operations and Operational Limits Requirements: No

Post Work Testing, Notification or Documentation Required: Commissioning and re-certification tests for operational integrity.

Job Safety Analysis Required: ☐ Yes ☒ No

Review Done: ☒ in series ☐ team

Reviewed by: * Primary Reviewer signature means that the Review Team members were appropriate for the work that was planned, the Team visited the job site, hazards and risks that could impact ESS&H have been considered and controls established according to BNL requirements. In addition, this signature indicates that applicable JRAs, FRAs, as well as other planning documents have been reviewed and training requirements have been identified and recorded on this permit.

Title	Name (print)	Signature	Life #	Date
ES&H Professional				
F&O Facility Project Manager				
Service Provider				
Work Control Coordinator	Don Lynch		20146	
Safety Health Representative				
Research Space Manager				
Other				
Other (PHENIX Escort)				
Required Walkdown Completed				
*Primary Reviewer				

4. Job site personnel (Supervisor and workers) fill out this section.

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments) and all training required for this permit is current/complete. Job Supervisor/Contractor Supervisor signatures also includes verification that worker training required for this permit is current/complete.

Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:

Workers are encouraged to provide feedback on ESS&H concerns or on ideas for improved job work flow. Use feedback form or space below.

5. Department/Division, or their equivalent, Line Manager or Designee

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)

Name:	Signature:	Life#:	Date:
-------	------------	--------	-------

6. Worker provides feedback.

Worker Feedback (use attached sheets as necessary)

a) WCM/WCC: Are there any changes as a result of worker feedback? ☐ Yes ☐ No

Note: See Work Planning and Control for Experiments and Operations Subject Area section 2.6.

7. Post Job Review/Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of job site to work supervisor.) The WCC ensures that the change process to update drawings, placards, postings, procedures, etc., is initiated, if necessary.

Name:	Signature:	Life#:	Date:
Comments:			

**RPC1 South and North Detector Subsystems, Cooling Upgrade
PHENIX IR, Bldg. 1008**

Discussion

Prior to installation the RPC group had determined that the RPC1's did not generate sufficient internal heat to require active cooling. Passive cooling from the aluminum skin and FEM covers was deemed sufficient.

Initial testing prior to run 12, while the station 1 vicinity was open, appeared to validate this assumption, for both the North and South subsystems.

After the CM and MMS were moved to the run positions with stations 1 north and south tightly closed, and after the magnets were energized it was determined that the operating temperatures on the surface of the RPC1's was higher than expected, suggesting marginally high temperatures internally.

Subsequent measurements indicated that, while the RPC internal heat generation was not in itself problematic, the higher local ambient temperature due to magnet operation and other local subsystems was inhibiting the RPC1s' ability to shed its own internal heat. Early in the run tests were run using explosion proof blowers and flexible ducting to force conditioned ambient cooler air through the station 1 vicinity from below and exhausting above. These tests reduced the measured surface temperatures acceptably. It was noted, however, that the measured temperature was directly related to the nominal IR conditioned air temperature.

Caution: During all phases of the work described herein, maintain extreme care at all times to prevent contact with the beam pipe.

Procedures

During run 12, we had a single blower/flexible hose crudely positioned to blow air across the faces of the RPC1's. In spite of this, the results were acceptable and we were able to operate the RPC1's without experiencing any significant thermal problems.

It is desired, however, to add some margin for error (partial AC failure, blower failure, flow distribution non-uniformity, etc.) to improve the reliability of the cooling system.


This summer we will add 2 more blowers, one each for the north and south, and refine the flexible hose positioning to optimize air flow across the individual detector subsystem octants.

Flow will be directed inward and upward from approximately 4:30 and 7:30 on both the north and the south side.

RPC Station 1 North and South Cooling Upgrade



North




South

RPC1 Cooling



North


South





6/20/2012



Item Number	89685804
Brand	Allegro
Type	Axial Blower
Type of Power	Electric (AC)
Inlet/Outlet Size (Inch)	8
Cubic Feet per Minute (CFM)	625 (Two 90 Bends); 650 (One 90 Bend); 900 (Free Air)
Horsepower (HP)	0.33
Explosion Proof (Yes/No)	Yes
Blower Casing Material	Polyethylene
Number of Speeds	1
Maximum Voltage Rating (V)	115.00



6/20/2012



Approximate Air flow paths for the North and South RPC1's

2012 Shutdown Schedule

Prep for shutdown	2/1-6/25/2011
Define tasks and goals	
Analysis and design of fixtures, tools and procedures	
Fabricate/procure tools and fixtures	
Tests, mockups, prototypes	
Receive, fabricate, modify, finish installables	
Review and approval of parts, tools, fixtures and procedures	
Assembly and QA tests	
AH Crane Upgrade (variable speed & wireless remote)	
End of Run Party	6/22/2012
Run 12 Ends	6/25/2012
Shutdown Standard Tasks	6/25-7/20/2012
• Open wall, disassemble wall, Remove MuID Collars,	
• Move EC to AH, etc.	
VTX Strip-pixel post run tests	6/25-6/30/2012
FVTX post run tests	7/1-7/8/2012
Disassemble VTX/FVTX services	7/9-7/27/2012
July 4 th Holiday	7/4/2012
Open Station 1 North, remove MPC North for repairs	7/9-13/2012
RPC1 North Cooling Upgrade	7/9-13/2012
Temporary power patch for IR and AH lights and cranes	7/16-7/20
AH electrical power panel upgrades	7/16-9/15
Remove VTX/FVTX and transport to Chemistry Lab	7/30/2012
Remove MMS & MMN vertical East lampshades	7/23-7/27/2012
Summer Sunday (8/5) Prep and teardown	8/1-8/7/2012
Summer Sunday (RHIC)	8/5/12

2012 Shutdown Schedule (Continued)

MuTr South Station 1 work

Install access (Sta. 1 work platforms)	7/30-8/3/2012
Disconnect Cables, hoses etc, ID/label all	8/6-8/10/2012
Remove FEE plates and chambers	8/13-8/17/2012
Station 2 Terminators and manifold upgrade through access opened by station 1 removal	8/20/-8/31/2012

MPC South repairs

8/20-9/15/2012

RPC 1 South cooling upgrade

8/20-9/15/2012

Labor Day Holiday

9/3/2012

MuTr South Station 1 work (Cont'd)

Clean/install new MuTr Sta. 1 chamber parts and upgrades (concurrent At RPC Factory)	8/20/-9/7/2012
Re-install chambers and FEE plates	9/10-9/14/2012
Re-cable, re-hose and test re-capacitation and air manifold upgrades	9/10-9/28/2012

Station 3 North and South (upper half)

7/23-9/30/2012

Repair upgrade, reassemble VTX/FVTX

7/23-10/5/2012

Test, survey (at Chemistry and IR) and re-install VTX/FVTX

10/8-11/9/2012

Substation breaker upgrade/test (CAD)

8/20-9/30

AH utility power distribution upgrade

8/20-9/30

DC West maintenance (replace window)

9/15-10/15

RPC stations 1 and 3, north and south maintenance

As required

Other detector maintenance as required

As required

Infrastructure maintenance as required

As required

TBD prototype tasks

As required

Open Station 1 North, re-install MPC North

10/16-10/26/2012

RPC1 North Cooling upgrade (if not completed earlier)

10/16-10/26/2012

6/20/2012

2012 Shutdown Schedule (Continued)

Veterans Day Holiday	11/12/2012
Pre-run commissioning and prep for run 13	11/1-12/31/2012
Prep for EC roll in	11/12-11/16/2012
Roll in EC	11/19-11/21/2012
Thanksgiving Holidays	11/22-23/2012
Prep IR for run	11/26-12/3/2010
Pink/Blue/White sheets	12/3-12/21/201
Christmas Holidays	12/24-25/2012
Start run 13	1/1/2013