



PHENIX WEEKLY PLANNING



2/24/2011 Don Lynch

(No meeting slides this week, on vacation)



TECHNICAL NUPPORT NO

Planning For the 2011 Shutdown

•	Prep for sl	hutdown	2/1-6/30/2011
	•	Define tasks and goals	2,10,00,2011
	•	Analysis and design of fixtures, tools and procedures	
		Fabricate/procure tools and fixtures	
		Tests, mockups, prototypes	
		Receive, fabricate, modify, finish installables	
	·	(bigwheels, tubing, etc.)	
	•	Review and approval of parts, tools, fixtures and proceures	
		Assembly and QA tests	(/20 /20/0
•	Run 11 End		6/30/2010
•	Shutdown	Standard Tasks	7/1-7/21/2010
	•	Open wall, disassemble wall, Remove MuID Collars,	
	•	Move EC to AH, etc.	
•	Disassemb	le VTX services	7/11-7/22
•	Remove V7	TX and transport to Chemistry Lab	7/25/2011
•	BBC North	n maintenance	7/22-7/29/2011
•	MuTr North Station 1 work		7/25-9/30/2011
	•	Install access (scaffold) (1 week)	
	•	Disconnect Cables, hoses etc (1 week)	
	•	Remove FEE plates and chambers (1 week)	
	•	Station 2 Maintenance/upgrade through access opened by	
		station 1 removal (3 weeks concurrent with next task)	
		· · · · · · · · · · · · · · · · · · ·	
		Clean/install new parts and upgrades (3 weeks, concurrent)	
	•	Re-install chambers and FEE plates (1 week)	
	•	Re-cable, re-hose and test (3 weeks)	



TECHNICAL NUPPORT 10

Planning For the 2011 Shutdown (cont'd)

•	VTX maintenance/upgrade and integration of FVTX onto VTX	
	support structure	7/25-9/25/2011
	 Disassemble/repair/upgrade/test/reassemble VTX (3 weeks) 	
	• Resurvey as necessary (1 week)	
	• Install FVTX (3 weeks)	
	 VTX/FTX survey and QA tests (2 weeks) 	
•	RPC1 and Absorber upgrades	7/25-10/28/2011
	• Install north absorbers (1 week)	
	• Install north RPC1 (3 weeks)	
	• Install south absorbers (1 week)	
	 Install south RPC1 (3 weeks) 	
•	Install VTX&FVTX (2 weeks)	9/26-10/7/2011
•	Undefined detector subsystem maintenance and repairs	7/25-10/7/2011
•	Prep for EC roll in	10/3-10/7/2011
•	Roll in EC	10/10/2011
•	Prep IR for run	10/10-10/17/2010

VTX, FVTX and RPC1 Services and commissioning

Pink/Blue/White sheets

Run 12 cooldown

9/16-10/31/201

10/17-10/31/201

11/1/2011



Where To Find PHENIX Engineering Info



Next Planning Meeting
Thursday March 3

I'm here on my way back to NY

Links for the weekly planning meeting slides, archives of past meeting slides, long term planning, pictures, videos and other technical info can be found on the PHENIX Engineering web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm

