

# PHENIX WEEKLY PLANNING



3/22/2012  
Don Lynch

TECHNICAL  
SUPPORT  
2012

## This Week

- Maintenance access Tuesday to close VTX/FVTX
  - FVTX removed wedges, moved the detectors in
  - PC fuse fixed
  - PBSz moved bad channels
  - RICH Mainframe fixed
  - GMH sensors recalibrated,
- 500 GeV run continues
- Next scheduled maintenance: 3/28?
- sPHENIX design and analysis continues
- 2012 Shutdown prep continues
- SB tour tomorrow

## Next Week

- 500 GeV run continues
- Tuesday MEXT tour
- Wednesday 3/28, next scheduled maintenance access
  - Plans?
- sPHENIX design and analysis continues
- 2012 Shutdown prep continues
- DOE HSS Hazard Identification "Extent of Condition" Review
  - Work planning, hazard identification processes operating procedures, etc.
- Other Business

RPC1 Cooling

South



North




3/22/2012





MPC Electronics Rack Upgrade, North Side





VTX/FVTX  
Troubleshooting, Repair  
and Modifications





AH Crane variable speed drive  
and wireless remote upgrade ??





# Looking Ahead to the 2012 Shutdown (Continued)

**T  
E  
C  
H  
N  
I  
C  
A  
L  
  
S  
U  
P  
P  
O  
R  
T  
  
2  
0  
1  
2**

Rough Schedule:

Prep for shutdown

2/1-6/15/2011

Define tasks and goals

Analysis and design of fixtures, tools and procedures

Fabricate/procure tools and fixtures

Tests, mockups, prototypes

Receive, fabricate, modify, finish installables

Review and approval of parts, tools, fixtures and procedures

Assembly and QA tests

Run 12 Ends

6/15/2012

Shutdown Standard Tasks

6/15-7/13/2012

- Open wall, disassemble wall, Remove MuID Collars,

- Move EC to AH, etc.

Disassemble VTX/FVTX services

7/2-7/20/2012

Remove VTX/FVTX and transport to Chemistry Lab

7/20/2012

Remove MMS & MMN vertical East lampshades

7/23-7/27/2012

MuTr South Station 1 work

Install access (Sta. 1 work platforms)

7/23-7/27/2012

Disconnect Cables, hoses etc, ID/label all

7/30-8/3/2012

Remove FEE plates and chambers

8/6-8/10/2012

Station 2 Terminators and manifold upgrade through access opened by station 1 removal

8/13/-8/31/2012

# Looking Ahead to the 2012 Shutdown (Continued)

## MuTr South Station 1 work (Cont'd)

Clean/install new MuTr Sta. 1 chamber parts and upgrades

(concurrent At RPC Factory)

Re-install chambers and FEE plates

Re-cable, re-hose and test

Repair upgrade, test, reinstall VTX/FVTX

Station 3 North and South (upper half)

re-capacitation and air manifold upgrades

## Summer Sunday (RHIC)

Substation breaker upgrade/test (CAD)

AH utility power distribution upgrade

RPC stations 1 and 3, north and south maintenance

Other detector maintenance as required

Infrastructure maintenance as required

TBD prototype tasks

pre-run commissioning and prep for run 13

Prep for EC roll in

Roll in EC

Prep IR for run

Pink/Blue/White sheets

Start run 13

8/13/-8/31/2012

9/4-9/7/2012

9/10-9/28/2012

7/23-9/17/2012

7/23-9/30/2012

8/5/12

TBD

TBD

As required

As required

As required

As required

10/1-11/30/2012

11/5-11/9/2012

11/12/2012

11/12-10/17/2010

10/17-11/30/201

12/3/2012




## New Electrical Work for 2012 Shutdown, not yet scheduled

1. Support CAD replacement of Assembly Hall 480V Fused Switch Panels #8H-1, 8H-2, and 8 EMH1. Coordinate temporary power patch while work is being performed and minimize impact on shutdown work.
2. Add the Assembly Hall Crane lockout/contactors/ indicator light key switch circuit - similar to IR Crane.
3. Add Transient Surge Suppressor to 3 phase power panel on the Central Magnet Bridge.
4. The Gas Mixing House Breaker Panel for the Gas Mixing side is almost out of spare breaker slots and needs to be reviewed for increased capacity panel to replace it.
5. Work with Martin Purske on new computer rack replacements/additions for upcoming Run 13. He always has last minute Rack Room computer infrastructure changes involving power distribution circuit (UPS and normal AC power) re-work.


### Additional Work for 2012 Shutdown, not yet scheduled

1. Replaced aging magnet hoses
2. identify obsolete services passing through sill and remove them.
3. Revisit cover for services coming from IR through sill.
4. Plan for stripping out TEC electronics and services to free up TEC racks.
5. Add light & 2 switch controlled outlets below chiller platform in AH
6. Add limit switch and improved spooling control for window washer cable.
7. Add dusk to dawn light by gas mixing house and R134A shed






North & South internal  
work platforms for next  
summer's shutdown



## sPHENIX Upgrades

PHENIX engineering and design are providing support for overall structural and spacial design and modeling, cost estimation and prototype design/fabrication






Inner and outer Hadronic Calorimeters  
320 segments each, steel and scintillator  
1 meter total thickness, ~4.5 meters long

VTX 3.0 vertex detector  
(upgraded from present VTX)  
[not in picture]

ElectroMagnetic Calorimeter  
314 segments, Tungsten  
and scintillator 0.125 m th  
~2 m long


Superconducting solenoid  
2 Tesla Magnet and cryostat  
.70 m inner radius, .20 m th







Electromagnetic calorimeter segments using "accordion" shaped scintillators and tungsten plates to optimize detector sampling









Typical Optic Fiber serpentine pattern on 1 scintillator section  
Opposing pattern on opposite side











sPHENIX SC magnet, Hcal, EMCal and VTX3.0 in PHENIX IR  
with MMN, MMS, MuID in place, EC, WC and CM removed. No  
support structure or services considered yet













1. Configuration Management - we are reviewing our Config. Management policies and will develop a controlled procedure to assure that we are within Lab guidelines. Using HBMS, CAD and STAR documentation as appropriate. Most important areas are Gas systems, Electrical and safety systems, experimental structures and equipment and Infrastructure.

2. DOE HSS Work Planning review next week

Interested in reviewing our work planning practices and observing work in progress: will probably stop by on Tuesday and Wednesday:


Note: we plan work using a risk graded approach

- informal work planning discussions each morning,
- shift change scientific work planning each afternoon,
- general technical support work planning
- undocumented worker planned work
- Worker planned work documented (green sheet) work planning (no CAD review)
- CAD enhanced work planning
- controlled procedures, both CAD general and PHENIX specific
- after task work reviews

We discuss potential hazards and appropriate means for mitigating hazards (alternative non-hazard approaches, engineered safety, administrative safety)



## Injuries Per Week (FY) As of 3/16/2012



### Injury Status:

FY12 YTD: DART – 8, TRC – 13, First Aid – 28

FY11: DART – 27, TRC – 42, First Aid – 45

FY10: DART – 19, TRC – 33, First Aid – 52

FY12 Injury Listing: <https://intranet.bnl.gov/esh/shsd/seg/OccInj/BNLInjuries.aspx>

### Recent Injuries

3/15/12	First Aid	An employee was reaching to remove an object from a shelf and fell. At the OMC, first aid was given.
3/9/12	First Aid	An employee struck his head against ductwork as he tried to duck under it. At the OMC, he received first aid.
3/5/12	DOE Recordable	An employee was injured when using a bungee cord to secure a package for transport from one location to another. At the ER, he received sutures, making this a recordable injury.

Recent Events		
3/14/12	SC-BNL	At about 3pm on 3/14/12, a C-AD employee was removing cables when the sprinkler head was hit and broken. Water started to flow from the sprinkler pipe, and the employee called Fire/Rescue to report the incident. Fire/Rescue and the Fire Protection Engineer responded and noted that there was no local building alarm, or alarm at the fire department headquarters. There were still working fire/smoke alarms in the area. This sprinkler system was installed long ago for equipment protection only. There was no curtailment of operations or building evacuation. ( <a href="#">Event Link</a> )
3/14/12	Non-Reportable	During a demonstration of small quantities of controlled explosive material, a small grass fire ignited. As part of the safety plan, Fire/Rescue was standing by and the fire was contained within 10 minutes. ( <a href="#">Event Link</a> )
3/14/12	Non-Reportable	Custodians were cleaning an unoccupied apartment (2B) when they heard a pop and saw smoke coming from the kitchen. Fire/Rescue was called and it was determined to be a short in the electrical heater in the kitchen. There was no fire. ( <a href="#">Event Link</a> )
3/12/12	Non-Reportable	At approximately 10:00 am on 3/12/12, electricians walking by a motor control center noticed a burning smell. Upon investigation they realized that two fuses were overheated. They shut down the equipment at 1:00 pm to replace the fuses. When the second fuse was removed, the fuse clip detached, necessitating replacement of the bus bar bucket. Substation #2 has to be shut down for the repair, necessitating shut down of the UV experimental program, some equipment subsystems, and electricity to some lab rooms. The shutdown lasted about 2 hours. ( <a href="#">Event Link</a> )
3/7/12	Non-Reportable	On 3/7/12, Fire/Rescue responded to a report of a burning odor at Bldg. 701. A light ballast had failed; electricians removed the ballast. There was no fire and no evacuation was necessary. ( <a href="#">Event Link</a> )

# Where To Find PHENIX Engineering Info

[http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL\\_SSint-page.htm](http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm)

