

# PHENIX WEEKLY PLANNING



September 11, 2014  
Don Lynch

- Complete MPC North repairs
- Continue prep for MPC-Ex North installation
- Continue VTX/FVTX troubleshooting & repairs
- Continue FVTX cooling line and N2 distribution upgrades
- Continue assembly of MPC-Ex North (@ SB)
- Continue sPHENIX support
- FCal North disassembly

## Next Week

- Finish prep for MPC-Ex North installation
- Continue VTX/FVTX troubleshooting & repairs
- Continue FVTX cooling line and N2 distribution upgrades
- Finish assembly of MPC-Ex North (@ SB)
- Begin MPC-Ex North Installation
- Continue sPHENIX support

## 2014 planned Technical Support &amp; 2014 Shutdown


Procure & Fabricate parts for MPC-Ex North and South	Done
Set up Physics lab for FVTX/VTX east	Done
End of Run Party	Done
MuID Efficiency Measurement (Itaru, requires cooling water & isobutane)	Done
VTX /FVTX Cold/warm tests & evaluation, MPC-Ex Voltage tests	Done
Start of Shutdown Tasks (purge flammable gas, disassemble and stow shield wall, remove collars, move EC to AH, Move MMS south, etc.)	Done
Remove MMS east vertical lampshade	Done
Troubleshoot intermittent water leak in MMS	Done
Other Maint. In MMS	Done
Summer Sunday prep AH, tours and restore AH	Done
Install scaffolding in Sta 1 South	Done
Remove MPC-Ex prototype	Done
MuTr Sta 1 South troubleshooting and repairs	Done
Remove scaffolding from sta 1 south, Move CM South	Done
Install scaffolding in Sta 1 North	Done
Open MMN hatch, MuTr North Sta 2 & 3 maintenance and repairs	7/9-9/30/2014
Remove FVTX/VTX East & West to PHYSICS, repair and reinstall	7/14 – 10/15/2014
VTX/FVTX Upgrade cooling lines, chiller preventive maintenance	7/21-10/6/2014
Maint. & Repairs for MPC South, BBC South	7/28-8/1/2014
Assemble & test MPC-Ex North, ready for installation	8/1-9/15/2014
MuTr Sta 1 & Sta. North troubleshooting and repairs	8/11-9/15/2014
Electronic Cooling Water High Temp Alarm	<b>8/11-9/30/2014</b>
Prep MPC-Ex North installation area	8/18-9/15/2014
MPC North-remove damaged crystals, repair as necessary, re-install	8/18-9/15/2014
F/VTX Cooling line upgrades teflon to stainless	8/25-10/31/2014
F/VTX N2 supply manifold upgrade	8/25-10/31/2014
F/VTX Chiller preventative maintenance	8/25-10/31/2014
Reinstall MMS east vertical lampshade	9/2-9/15/2014
Install new MPC-Ex North, thoroughly test before moving CM north	9/8-10/10/2014
Assemble & test MPC-Ex South, ready for installation	9/2-10/10/2014

## 2014 planned Technical Support & 2014 Shutdown (cont'd)

Remove Sta 1 N scaffolds, Move CM North, Install scaffolding in Sta 1 S	10/10- 10/13/2014
Install MPC-Ex South	10/14-10/31/2014
Reinstall, reconnect, re-survey and re-commission VTX/FVTX	10/16-11/26/2014
sPHENIX Support	on-going
End of Shutdown Tasks (Move MS north, roll in EC , install collars, remove 10 ton cart, plates and manlifts, build shield wall, etc.)	12/1-12/12/2014
DC East & West maintenance & repairs	????
Pink/White/Blue Sheets	12/1-12/19/2014
End of Shutdown Party	????
Start Flammable gas flow	????
Close shield wall, install radiation interlocks and prepare for run 14	12/31/2014
Start run 15	1/2/2015

## Work Permits for 2014 Shutdown

- Start of Shutdown - Done
- VTX/FVTX East - Done
- MPC-Ex - Done
- MuTr Sta 1 N & S - Done (scaffold agreement done)
- MuTr North station 2/3 - Done
- MuTr South station 2/3 & MMS South Water leak - Done
- MPC North - Done
- DC East/West – need in **November?**
- End of Shutdown – need in **December**



## VTX Status and Plan

### VTX-Stripixel

- Fix HV issue for the 5 ladders
- Matt (ORNL) updated bench test program to investigate CellID issue observed in few RCCs at IR
  - plots for CellID from each chip
  - more work need to be done to investigate CellID

## VTX Pixels

## Plan before Run-15 (Physics Bld.)

- Re-assemble EAST barrel (2 days).
  - Mate with Strip.
  - Attach BW, reconnect of HIROSE connector, taping
- Electrical test and bias current measurement for all ladders (E/W) (1 week).
- Man Power
  - Takayuki Sumita (RIKEN)
  - Taebong Moon (Yonsei)
  - Hiroshi Nakagomi (Tsukuba)

Per Rachid,

Expect to have VTX rebuilt and ready for installation by Oct.1



# FVTX Repairs – August 2014

(1) NE5 replaced (twice). Pulled ROC off, found damaged LDO and fixed. One wedge did not read out. When I tried to reconnect, Hirose connector peeled off. Replaced with a new ROC and functional





(4) NW4 lost SC sync capability between IR and Physics. Perennial problem with moving detector – something usually gets damaged

(2) NE1, SE3 problem not reproduced in Physics (see next)

(3) NE3 HV chain has problems maintaining bias in IR. Not an issue in Physics

(5) NE4 st. 3 wedge did not read out or hold HV. Will be replaced because easy access



9/11/2014

From: Melynda:

FVTX should be operating at the 98-99% level in the IR.  
(Plan to replace one wedge sometime this month.)


One wedge not functioning because of HV, occasional chips here and there do not function.

Expect to be available to install into IR whenever requested, don't *expect* to have to do any additional work in the IR

Top manifold has 13 Supply and 13 return lines.  
Both North and south need to be replaced.

Bottom manifold has 9 Supply and 9 Return lines  
Both North and South need to be replaced


Current labeling on tubes needs  
to be maintained and copied to  
new lines



Bends need to be done  
carefully so not to  
restrict flow. Swage  
elbows can also be used  
for sharp bends

Replace All Teflon  
lines with 1/4" ID 316  
thin walled Stainless  
McMaster  
Coil: 89995K82  
Or Rigid with Min ID  
0.21" (89995K288)

VTX/FVTX N2 Supply Manifold.  
Located on south side of central  
magnet



Original N2 Distribution Panel

New N2 Distribution Panel

- 10 flowmeters
- 0-10lpm
- Output ¼" I.D barb
- Leave about 10" space between manifolds.



## Shutdown work on chillers to help with reliability

1. Change pump seals on chillers 1 and 3
  - Chris replaced chiller 2's pump seal. There was some trial and error to get it right.
  - We have these parts
2. Replace both control solenoids and Filter on chiller 1 and 2
  - We have these parts
  - BNL HVAC guys. Schedule for Beginning of OCT
3. General annual maintenance on all 3 units listed in manual
  - HVAC guys/ Phenix Tech



## Modifications to Water lines to make switchover less time consuming.


Permanently connect water lines to all 3 chiller through a new 3 channel manifold. Currently the manifold only has 2 channels. It needs to have a 3<sup>rd</sup> channel added for the spare chiller. We should also replace the flowmeter s with ones that have a smaller scale.



Manifold Location

Instrument spare chiller with alarms similar to other two chillers.

1. Need to add float switch to lid. (I have parts)
2. A third strobe and audible alarm added to rail. (Frank did this last time)



Scaffolding in north station 1

MPC-Ex North Prep is underway

From the MPC-Ex group:

## Schedule

### ▶ North

- 9/15: Finish testing each layer
- 9/15 – 9/22: Burn-in of the fully assembled North
- 9/22: Delivery to BNL


### ▶ South

- 9/22: Begin testing/assembling half of the South
- 10/?: Delivery



# Assembly

- ▶ Frank Toldo came by SBU to go over details of assembly
- ▶ We began assembling the Top North
- ▶ Assembling “upside down” so that the micromodules are facing upwards




## Stacking issue

- ▶ Unfortunately, some carrier boards are peeling away from the W on the corners
- ▶ Have to make sure modules don't touch W from next layer



# Stacking issue – solution

- ▶ Kapton tape around the corners to keep them down



# Still needed for assembly

- ▶ Power cables
  - In contact with Steve Boose
- ▶ Readout cables
  - 2m cables are in hand
  - 40cm cables are on their way
  - “extension” boards are on their way
- ▶ Cooling flutes
  - Tom Hemmick is in contact with Rich Ruggerio/Mike Lenz

## Burn-in

- ▶ Issue is readout
  - Current readout not capable
    - Not enough prototype FEMs
    - Full CB readout is not reliable
- ▶ FEM readout is currently being worked on
  - Mazsi: testing modified FEM rev0
  - Chuck: data transfer to DCM-II
  - Andrei: CB readout (close as of last week)
- ▶ Will be a key point in the thurs MPC-EX meeting

## Where we are with the South

- ▶ As soon as North is delivered we will begin assembling the South
- ▶ Have 118 (out of 192) modules ready for the South
- ▶ Next shipment of Readout Cards (100) coming at the end of September
  - Will be ready for assembly mid-late October
  - All other pieces of South are available (CBs, sensors, etc...)


## Electronics Cooling Water High Temperature Alarm

Display showing temperature of cooling water

Add Alarm to Panel











## sPHENIX Update:


- Magnet shipping delayed (shipping fixture in CS for modification)
- Plan to receive and set up for test and tested by 6/30/15
- Plan to build stack modification in time to use for test




# TE Internal Support Concept



T





T



# sPHENIX INNER H-cal ASSEMBLY AND INSTALLATION PROPOSAL. COMPLETE ASSEMBLY AND INSTALLATION SCENE

T






Assembly  
cage


## sPHENIX INNER H-cal ASSEMBLY AND INSTALLATION

## PROPOSAL. Tooling . Assembly Cage

4-14 NORTH PROPOSED - 12/20/14


**Assembly  
Cage**

**2 Flanges with  
Outer R = 1400mm;  
Inner R = 1135mm:  
Separated by 3850mm  
Connected together by  
16 removable rods.**



PHENIX  
TOOLING  
NO. 14

COMMERCIAL  
STEEL I – beam #21  
USED FOR ASSEMBLY  
SUPPORT








# SPHENIX INNER H-cal ASSEMBLY AND INSTALLATION

**PROPOSAL.** Tooling . CAGE, Transportation cart and support beam

PHENIX PROPOSAL







HORIZONTAL SUPPORT BEAM



## Total Deformation

Type: Total Deformation

Unit: mm


Time: 1

9/9/2014 2:11 PM




ANSYS  
v11

0 1e+003 2e+003 (mm)
















TECHNICAL SUPPORT NO. 4




PH<sup>ENIX</sup> - PROTOTYPING - NORTH





ePHENIX



From Ray Karol:

1. A reminder that BNL has given us until **9/30/14** to convert all of our LOTO tags to the correct candy stripe version on old tags for tags used to do servicing and maintenance.

You should ensure we are not behind the schedule. This is a hard deadline by BNL.


2. We must all make sure that our buildings and offices are secure at the end of each day. We continually get reports from BNL Security that are sent to our Department Chair on doors that are unlocked, blocked open with wood, doors taped or roped open, etc. In addition, the CAS Watch finds up to 10 doors each week open when they make their rounds trying to help us reduce our unlocked and propped open doors. This reflects negatively on C-AD and reduces our credibility with BNL and DOE management. Please take the time to make sure when your work is done for the day to close and lock doors, especially at RHIC, which has the highest rate of doors found unsecured.

Remember that the main reason to keep doors locked is to prevent theft or damage to our equipment and materials.

For the month of August C-AD had 22 out of 56 doors found open after working hours by BNL Security.



### Injuries Per Week (FY) As of 9/5/2014



Recent Events		
9/5/14	Non-Reportable	A scientist found a removable power tap arcing. There was no injury or exposure to electrical energy. Power tap was taken out of service. ( <a href="#">Event Link</a> )
9/4/14	Non-Reportable	A researcher from the Environment, Biology, Nuclear Science & Nonproliferation Directorate discovered contamination on their personal shoe. The researcher has been working with a radioactive substance in a hood in Building 901, i.e., approximately 70 mCi of C-11 (20-minute half-life). Upon exiting the area, the research found contamination while frisking their Personal Protective Equipment (PPE). When removing the PPE, the researcher then found contamination on their personal shoe using the frisker. This was followed by using the Personnel Contamination Monitor (PCM), as required by procedure. The researcher remained in the area until the Radiological Control Technician (RCT) arrived. Once the RCT arrived and removed the contaminated shoe, the RCT and researcher went through the PCM and cleared it. The personal shoe was contaminated with 1500 DPM C-11. The shoe was taken by the RCT and it is currently decaying and will be able to be returned to the researcher by the end of today. ( <a href="#">Event Link</a> )
8/28/14	SC-BNL	A laser worker in Building 820 may have been potentially exposed to a diffuse reflective infrared laser beam. The worker reported to the OMC for evaluation. There was no injury. The laser was placed in a safe condition and the laser room was secured until an investigation was completed and appropriate corrective actions implemented. The laser shutdown was done as a precaution and not for safety. No procedure was violated, and a preliminary exposure calculation indicates that laser goggles were not required. The calculation will be independently checked and procedure improvements will be made. UPDATE 9/4/14: The investigation was completed and the C-AD Department Chair has determined that the completed critique information will be reported as an SC-BNL Management Concern. ( <a href="#">Event Link</a> )
8/27/14	Non-Reportable	In the process of replacing blast gates to the HEPA exhaust filters serving the two fume hoods in Building, 801 Room 57A, it was noticed that the cardboard-framed/paper-based pre-filters were deteriorated (possibly due to working with acids within the hoods). No radiological work had been done in these two hoods since the last HEPA filter change on June 2013 and June 2014, respectively. ( <a href="#">Event Link</a> )
8/25/14	Non-Reportable	Over the course of the weekend (August 23-24, 2014), a picture frame displaying a reference chart (measuring approximately 2.5 feet by 3 feet) fell off of the wall in an office (Room 9), shattering the glass. There was no one in the office or immediate area when the incident took place. It was discovered by an employee on Monday morning (August 25, 2014). ( <a href="#">Event Link</a> )

## Where To Find PHENIX Engineering Info

*2014 Shutdown Continues !*

*How significant are we?*

[http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL\\_SSint-page.htm](http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm)

9/11/2014



45