

See "Instructions for Filling out the Work Permit" contained in the Work Planning and Control for Experiments and Operations Subject Area.

**1. Work request WCC fills out this section.**
☐ Standing Work Permit

Requester: Don Lynch	Date: 6/27/2014	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Carter Biggs			Ext.: 7515
Work Control Coordinator: Don Lynch		Start Date: 7/7/2014	Est. End Date: 11/30/2014
Brief Description of Work: Troubleshooting and repairs to MuTr Station 1 South and North			
Building: 1008	Room: IR	Equipment: MuTr Station 1 N & S	Service Provider MuTr Experts & PHENIX Techs

**2. WCC, Requester/Designee, Service Provider, and ESS&H (as necessary) fill out this section or attach analysis**

<b>ESS&amp;H ANALYSIS</b>			
<b>Radiation Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne
	<input type="checkbox"/> Contamination	<input type="checkbox"/> Radiation	<input type="checkbox"/> NORM
	<input type="checkbox"/> Other		
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group		<input type="checkbox"/> Fissionable/Radiological materials involved, notify Laboratory Nuclear Safety Officer	
<b>Radiation Generating Devices:</b>	<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges
	<input type="checkbox"/> X-ray Equipment		
<b>Safety and Security Concerns</b>	<input type="checkbox"/> None	<input type="checkbox"/> Explosives	<input type="checkbox"/> Transport of Haz/Rad Material
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Critical Lift	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Magnetic Fields*
<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Nanomaterials/particles*
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Noise*
<input type="checkbox"/> Biohazard*	<input checked="" type="checkbox"/> Elevated Work	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Non-ionizing Radiation*
<input type="checkbox"/> Chemicals/Corrosives*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lead*	<input type="checkbox"/> Oxygen Deficiency*
<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Ergonomics*	<input checked="" type="checkbox"/> Material Handling	<input type="checkbox"/> Penetrating Fire Walls
	<input type="checkbox"/> Haz, Rad, Bio Material Exceed DOE 151.1-C Levels - Contact OEM	<input type="checkbox"/> Other	
<b>Environmental Concerns</b>			
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Land Use Institutional Controls	<input type="checkbox"/> Work impacts Environmental Permit No.
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical
	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping	<input type="checkbox"/> Other
Waste disposition by:			
<b>Pollution Prevention (P2)/Waste Minimization Opportunity:</b>		<input type="checkbox"/> No <input type="checkbox"/> Yes	
<b>FACILITY CONCERNS</b>			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Intermittent Energy Release		
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm	<input type="checkbox"/> Vibrations
	<input type="checkbox"/> Impacts Facility Use Agreement	<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other
<input type="checkbox"/> Configuration Management	<input type="checkbox"/> Maintenance Work on Ventilation Systems	<input type="checkbox"/> Utility Interruptions	
<b>WORK CONTROLS</b>			
<b>Work Practices</b>			
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment
<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Security (see Instruction Sheet)
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input checked="" type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Time Limitation
		<input type="checkbox"/> Warning Alarm (i.e. "high level")	<input type="checkbox"/> Other
		<input type="checkbox"/> Electrical Inspection Required	
<b>Personal Protective Equipment</b>			
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves as appropriate	<input type="checkbox"/> Lab Coat
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Safety Glasses as appropriate
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input type="checkbox"/> Hard Hat	<input type="checkbox"/> Safety Harness
	<input type="checkbox"/> Shoe Covers	<input checked="" type="checkbox"/> Safety Shoes	<input type="checkbox"/> High visibility cloths/vest
		<input type="checkbox"/> Other	
<b>Permits Required</b> (Permits must be valid when job is scheduled.)			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems	
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No	
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other	
<b>Dosimetry/Monitoring</b>			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O <sub>2</sub> /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump	
<b>Training Requirements</b> (List specific training requirements)			
<b>CA User, PHENIX Awareness</b>			
Based on analysis above, the Review Team determines the risk, complexity, and coordination ratings below:		If using the permit when all hazard ratings are low, only the following need to sign: (Although allowed, there is no need to use back of form)	
<b>ESS&amp;H Risk Level:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	WCC:	Date:
<b>Complexity Level:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	Service Provider:	Date:
<b>Work Coordination:</b>	<input type="checkbox"/> Low <input checked="" type="checkbox"/> Moderate <input type="checkbox"/> High	Authorization to start	Date:
(Department/Division, or their equivalent, Sup/WCC/Designee)			

### 3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

**Work Plan** (procedures, timing, equipment, scheduling, coordination, notifications, and personnel availability need to be addressed in adequate detail):

See Attached

Special Working Conditions Required (e.g., Industrial Hygiene hold points or other monitoring)

None

Notifications to operations and Operational Limits Requirements: None

Post Work Testing, Notification or Documentation Required:

Job Safety Analysis Required: ☐ Yes ☒ No

Review Done: ☒ in series ☐ team

**Reviewed by:** \* Primary Reviewer signature means that the Review Team members were appropriate for the work that was planned, the Team visited the job site, hazards and risks that could impact ESS&H have been considered and controls established according to BNL requirements. In addition, this signature indicates that applicable JRAs, FRAs, as well as other planning documents have been reviewed and training requirements have been identified and recorded on this permit.

Title	Name (print)	Signature	Life #	Date
ES&H Professional				
F&O Facility Project Manager				
Service Provider				
Work Control Coordinator	Don Lynch		20146	
Safety Health Representative				
Research Space Manager				
Other				
Other (PHENIX Escort)				
Required Walkdown Completed				
*Primary Reviewer				

### 4. Job site personnel (Supervisor and workers) fill out this section.

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments) and all training required for this permit is current/complete. Job Supervisor/Contractor Supervisor signatures also includes verification that worker training required for this permit is current/complete.

Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:

Workers are encouraged to provide feedback on ESS&H concerns or on ideas for improved job work flow. Use feedback form or space below.

### 5. Department/Division, or their equivalent, Line Manager or Designee

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)

Name:	Signature:	Life#:	Date:
-------	------------	--------	-------

### 6. Worker provides feedback.

**Worker Feedback (use attached sheets as necessary)**

a) WCM/WCC: Are there any changes as a result of worker feedback? ☐ Yes ☐ No

Note: See Work Planning and Control for Experiments and Operations Subject Area section 2.6.

**7. Post Job Review/Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of job site to work supervisor.)** The WCC ensures that the change process to update drawings, placards, postings, procedures, etc., is initiated, if necessary.

Name:	Signature:	Life#:	Date:
Comments:			

## MuTr Station 1 & 2 South Troubleshooting & Repair

### INTRODUCTION

During Run 14 a few problems have been encountered with Muon Tracker (MuTr) station1 detector modules. These problems have been isolated to specific MuTr 1 Front End Electronics components in the station 1 north and south areas. In order to address these problems, troubleshooting, testing and repairs need to be made at the sources in the station 1 north and south gaps. Access to the electronics components in these areas require custom scaffolding, which PHENIX engineering has designed, Collider Accelerator (C-A) department engineering has reviewed and approved and PHENIX technical support staff has successfully constructed and used several times during the previous few shutdowns.

The actual troubleshooting and repairs are worker planned work to be performed by MuTr experts.

### Procedure

***All tasks described herein are to be performed by PHENIX technicians, BNL bargaining unit carpenters and/or MuTr experts. All personnel shall have appropriate training to perform each of the tasks described, in the manner described.***

- 1) After the Muon Magnet South (MMS) and Central Magnet (CM) have been separated by moving the MMS to its south most position in accordance with the PHENIX procedure PP-2.5.5.1-01-C to gain access to South Station1 of the MuTr, PHENIX technicians and BNL bargaining unit carpenters shall erect the Station 1 scaffolding per the attached drawing # 105-0500-092-A. ***Note: A copy of the attached agreement between PHENIX and the IBEW (attached) allowing PHENIX Techs to work cooperatively with IBEW carpenters to erect the scaffolding described herein shall be prominently posted at the worksite along with a copy of this work permit.***
- 2) After the scaffolding is erected, it shall be inspected by a qualified scaffold inspector prior to use for any purpose, and the attached scaffold inspection check sheet (or appropriate check list card) shall be filled out and signed by the inspector.
- 3) The inspector shall attach the scaffold check list to the scaffold indicating its suitability for use.
- 4) The scaffold shall be inspected daily by a qualified person before use. The scaffold check list attached to the scaffold may be used to record the inspection date and approval.

- 5) After any changes are made to the scaffolding, the check list must be removed and the scaffold re-inspected by a qualified scaffold inspector and items 2 and 3 above repeated.

***This scaffolding shall be used for the MuTr work described above, but it may also be used for RPC1, BBC, MPC and MPC-Ex work in station 1 south during the 2014 shutdown. Work for those subsystems shall be planned and documented separately, except that the scaffold use documentation described herein shall suffice for all of these projects. Work planning for those projects shall reference this work permit to describe scaffold work planning.***

- 6) When work has been completed in station 1 south the scaffolding shall be disassembled and removed from station 1 south to allow repositioning of the CM magnet.
- 7) With the Muon Magnet South (MMS) in its southmost position The CM magnet shall be moved south in accordance with PHENIX procedure PP-2.5.5.1-01-C to open access to MuTr Station 1 North.
- 8) Steps 1 thru 6 above shall be followed to erect, inspect and modify the station 1 scaffolding as necessary to accomplish MuTr work described above.

***This scaffolding shall be used for the MuTr work described above, but it may also be used for RPC1, BBC, MPC and MPC-Ex work in station 1 north during the 2014 shutdown. Work for those subsystems shall be planned and documented separately, except that the scaffold use documentation described herein shall suffice for all of these projects. Work planning for those projects shall reference this work permit to describe scaffold work planning.***

After completion of all work requiring the use of the station 1 scaffolding, the scaffolding shall be disassembled and stored in its storage container which shall be suitably stowed to protect against damage and/or deterioration until it is next needed.

### **Work Permit Closeout**

After all work under this permit has been completed, this work permit shall be closed. Any "lessons learned" during tenure of this work permit shall be recorded on the permit and disseminated to appropriate personnel.

# MuTr Station 1 Troubleshooting, Maintenance and Repair During Shutdown 2014





6/30/2014

**PH**  **ENIX** 2014 Shutdown

Slide # 1

Station 1 platform  
configured for lower level  
access shown with North  
Muon Magnet in phantom  
for reference and  
invisible for clarity.




Central Magnet  
suspended work  
platform also  
shown in both  
models, but not  
needed for  
2014 shutdown.

6/30/2014

**PHENIX** 2014 Shutdown

Slide # 2



SAFWAY  
Scaffolding  
arrangement  
for upper access.  
Ladder and MMN  
not shown for  
clarity.

Configuration  
required for space  
between CM and  
MMS is similar.

6/30/2014

PH<sup>ENIX</sup> 2014 Shutdown

Slide # 3

## Muon Tracker Shutdown Work List – summer 2014

- testing as MPC-EX installed, particularly before closing Sta-1's
- fix packets that were disabled for Run14
  - 11035,36 – South Sta-1 Quad-4 Chassis-3
- replace boards for most frequent FEM problems from run
  - 11195 - North Sta-1 Quad-3 Chassis-3?
    - might have already done this; check history (changed RX 3/14/12)

6/30/2014



Slide # 4



## 2014 planned Technical Support & 2014 Shutdown

Support for run 14	2/3-6/30/2014
Procure & Fabricate parts for MPC-Ex North and South	1/1/2014-6/30/2014
Set up Physics lab for FVTX/VTX east	6/15/2014
End of Run Party	6/27/2014
MULD Efficiency Measurement (Itaru, requires cooling water & isobutane)	7/7-7/10/2014
<b>Start of Shutdown Tasks (purge flammable gas, disassemble and stow shield wall, remove collars, move EC to AH, Move MMS south, etc.)</b>	<b>7/14 – 7/25/2014</b>
Remove FVTX/VTX East to PHYSICS?, repair and reinstall	7/14 – 9/15/2014
Remove MMS east vertical lampshade	7/28-7/30/2014
Troubleshoot intermittent water leak in MMS	7/30- 8/8/2014
Other Maint. In MMS	TBD
Reinstall MMS east vertical lampshade	TBD
Summer Sunday prep AH, tours and restore AH	7/30-8/15/2014
<b>Install scaffolding in Sta 1 South</b>	<b>7/28/2014</b>
Remove MPC-Ex prototype	7/28-8/1/2014
<b>MuTr Sta 1 South troubleshooting and repairs</b>	<b>7/28-8/1/2014</b>
Maint. & Repairs for MPC South, BBC South, RPC1 South1	7/28-8/1/2014
Assemble & test MPC-Ex North, ready for installation	8/1-9/5/2014
<b>Remove scaffolding from sta 1 south, Move CM South</b>	<b>8/4-8/5/2014</b>
<b>Install scaffolding in Sta 1 North</b>	<b>8/6-8/8/2014</b>
<b>MuTr Sta 1 &amp; Sta. North troubleshooting and repairs</b>	<b>8/11-9/5/2014</b>
Prep MPC-Ex North installation area	8/11-9/5/2014
Install new MPC-Ex North	9/8-9/26/2014
Assemble & test MPC-Ex South, ready for installation	9/2-10/3/2014

*Items in Red pertain to MuTr Sta 1 N & S work during the 2014 shutdown*

6/30/2014

## 2014 planned Technical Support & 2014 Shutdown (cont'd)

Remove Sta 1 N scaffolds, Move CM North, Install scaffolding in Sta 1 S	9/29-10/3/2014
Install MPC-Ex South	10/6-10/24/2014
Remove Sta 1 S scaffolding	10/27-10/31
Other detector support	TBD
Infrastructure Maintenance and Improvement	TBD
Decommissioning of obsolete PHENIX detector equipment	TBD
sPHENIX Support	on-going
End of Shutdown Tasks (Move MMS north, roll in EC , install collars, remove 10 ton cart, plates and manlifts, build shield wall, etc.)	10/27-11/26/2014
DC East & West maintenance & repairs	11/17-12/5
Pink/White/Blue Sheets	12/1-12/19/2014
End of Shutdown Party	????
Start Flammable gas flow	????
Close shield wall, install radiation interlocks and prepare for run 14	12/31/2014
Start run 15	1/2/2015





*Items in Red pertain to MuTr Sta 1 N & S work during the 2014 shutdown*

6/30/2014



6

NOTES:



PRELIMINARY

BROOKHAVEN NATIONAL LABORATORY		System Engineering and Integration	
105-0500-092		Station 1 Safety Scaffold Assembly	
105-0500-092		A	



**date:** July 1, 2014  
**to:** E. O'Brien, P. Pizzo  
**from:** Ernest L. Tucker  
**subject:** Scaffolding in support of the PHENIX detector

The staff assigned to the PHENIX Experiment, are required to perform work on the detector. The work will require the installation of scaffolding within the detector as well as outside of it. The following is a summary of the agreement made between the IBEW and PHENIX regarding the installation and removal of the scaffolding in support of the project.

- A PHENIX technician and an IBEW carpenter will cooperate to erect, modify, disassemble and re-erect scaffolding in the station 1 north and south area of the PHENIX IR in close proximity to various PHENIX detector systems and the PHENIX Beryllium beam pipe system, inside the north and south magnets, and between the CM and the DC west detector.
- An IBEW carpenter will be present while PHENIX technician performs work and vice versa. The absence of a carpenter for breaks, lunch, and other short periods will not impede the work of the PHENIX technician as long as an IBEW carpenter is assigned to this project.
- The scaffolding will be modified to change platform elevation several times and will be moved from the North Station 1 to South Station 1 during the project. For each change an IBEW carpenter will be assigned to work with a PHENIX technician. If determined to be necessary, attachment of the scaffolding to the PHENIX decking will be performed by an IBEW carpenter.
- IBEW carpenter will fabricate all custom scaffold parts as needed.
- This agreement will be posted on Job site.

This agreement pertains to the particular job in question and is not in effect for future work nor does it apply to work on other detectors within RHIC. Future activities of this nature will have to be discussed and agreed upon by both parties before work can commence. Please distribute this information to all appropriate personnel.

Regards,

A handwritten signature in blue ink that reads "Ernest L. Tucker". The signature is written in a cursive style and is positioned above a horizontal line.

Ernest L. Tucker  
Labor Relations Business Partner

cc: D. Allshouse, D. Lynch, D. Tarrant