

See "Instructions for Filling out the Work Permit" contained in the Work Planning and Control for Experiments and Operations Subject Area.

**1. Work request WCC fills out this section.**  Standing Work Permit

Requester: Don Lynch	Date:	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Carter Biggs			Ext.: 7515
Work Control Coordinator: Don Lynch		Start Date: 7/15/2013	Est. End Date: 8/15/2013
Brief Description of Work: Upgrade West Carriage Window Washer Platform Winch with new Winch with autospooler			
Building: 1008	Room: IR	Equipment: WC MOveable Paltform	Service Provider: Bargaining Unit Personnel & PHENIX Technicians

**2. WCC, Requester/Designee, Service Provider, and ESS&H (as necessary) fill out this section or attach analysis**

<b>ESS&amp;H ANALYSIS</b>			
<b>Radiation Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne
	<input type="checkbox"/> Contamination	<input type="checkbox"/> Radiation	<input type="checkbox"/> NORM
	<input type="checkbox"/> Other	<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group	
	<input type="checkbox"/> Fissionable/Radiological materials involved, notify Laboratory Nuclear Safety Officer		
<b>Radiation Generating Devices:</b>	<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges
	<input type="checkbox"/> X-ray Equipment		
<b>Safety and Security Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Explosives	<input type="checkbox"/> Transport of Haz/Rad Material
	<input type="checkbox"/> Pressurized Systems	<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Critical Lift
	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Magnetic Fields*	<input type="checkbox"/> Railroad Work
	<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Heat/Cold Stress
	<input type="checkbox"/> Nanomaterials/particles*	<input type="checkbox"/> Rigging	<input type="checkbox"/> Beryllium*
	<input type="checkbox"/> Electrical	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Noise*
	<input type="checkbox"/> Silica*	<input type="checkbox"/> Biohazard*	<input type="checkbox"/> Elevated Work
	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Non-ionizing Radiation*	<input type="checkbox"/> Security Concerns
	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lead*	<input type="checkbox"/> Oxygen Deficiency*
	<input type="checkbox"/> Suspect/Counterfeit Items	<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Ergonomics*
	<input type="checkbox"/> Material Handling	<input type="checkbox"/> Penetrating Fire Walls	<input type="checkbox"/> Vacuum
	<input type="checkbox"/> Other	* Safety Health Rep. Review Required <input type="checkbox"/> Haz, Rad, Bio Material Exceed DOE 151.1-C Levels - Contact OEM	
<b>Environmental Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Work impacts Environmental Permit No.	
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use Institutional Controls	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping
Waste disposition by:	<input type="checkbox"/> Other		
<b>Pollution Prevention (P2)/Waste Minimization Opportunity:</b>	<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		
<b>FACILITY CONCERNS</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Intermittent Energy Release	
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm	<input type="checkbox"/> Vibrations
	<input type="checkbox"/> Impacts Facility Use Agreement	<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other
<input type="checkbox"/> Configuration Management	<input type="checkbox"/> Maintenance Work on Ventilation Systems	<input type="checkbox"/> Utility Interruptions	
<b>WORK CONTROLS</b>			
<b>Work Practices</b>			
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment
	<input type="checkbox"/> Security (see Instruction Sheet)	<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage
	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation	<input type="checkbox"/> Other
<input checked="" type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")
	<input type="checkbox"/> Electrical Inspection Required		
<b>Personal Protective Equipment</b>			
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves as appropriate	<input type="checkbox"/> Lab Coat
	<input checked="" type="checkbox"/> Safety Glasses as appropriate	<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs
	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator*	<input type="checkbox"/> Safety Harness
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers
	<input checked="" type="checkbox"/> Safety Shoes	<input type="checkbox"/> High visibility cloths/vest	<input type="checkbox"/> Other
<b>Permits Required (Permits must be valid when job is scheduled.)</b>			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems	
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No	
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other	
<b>Dosimetry/Monitoring</b>			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O <sub>2</sub> /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump	
<b>Training Requirements (List specific training requirements)</b>			
<b>C-A User or equiv. , PHENIX Awareness, LOTO authorized</b>			
<b>Based on analysis above, the Review Team determines the risk, complexity, and coordination ratings below:</b>		<b>If using the permit when all hazard ratings are low, only the following need to sign: ( Although allowed, there is no need to use back of form)</b>	
<b>ESS&amp;H Risk Level:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	WCC: Don Lynch	Date:
<b>Complexity Level:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	Service Provider:	Date:
<b>Work Coordination:</b>	<input type="checkbox"/> Low <input checked="" type="checkbox"/> Moderate <input type="checkbox"/> High	Authorization to start Don Lynch	Date:
(Department/Division, or their equivalent, Sup/WCC/Designee)			

**3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)**

<b>Work Plan</b> (procedures, timing, equipment, scheduling, coordination, notifications, and personnel availability need to be addressed in adequate detail): See Attached				
Special Working Conditions Required (e.g., Industrial Hygiene hold points or other monitoring)				
None				
Notifications to operations and Operational Limits Requirements: None				
Post Work Testing, Notification or Documentation Required:				
Job Safety Analysis Required: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			Review Done: <input checked="" type="checkbox"/> in series <input type="checkbox"/> team	
<b>Reviewed by:</b> * Primary Reviewer signature means that the Review Team members were appropriate for the work that was planned, the Team visited the job site, hazards and risks that could impact ESS&H have been considered and controls established according to BNL requirements. In addition, this signature indicates that applicable JRAs, FRAs, as well as other planning documents have been reviewed and training requirements have been identified and recorded on this permit.				
Title	Name (print)	Signature	Life #	Date
ES&H Professional				
F&O Facility Project Manager				
Service Provider				
Work Control Coordinator	Don Lynch		20146	
Safety Health Representative				
Research Space Manager				
Other				
Other (PHENIX Escort)				
Required Walkdown Completed				
*Primary Reviewer				

**4. Job site personnel (Supervisor and workers) fill out this section.**

<b>Note:</b> Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments) and all training required for this permit is current/complete. Job Supervisor/Contractor Supervisor signatures also includes verification that worker training required for this permit is current/complete.			
Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:
Workers are encouraged to provide feedback on ESS&H concerns or on ideas for improved job work flow. Use feedback form or space below.			

**5. Department/Division, or their equivalent, Line Manager or Designee**

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)			
Name:	Signature:	Life#:	Date:

**6. Worker provides feedback.**

<b>Worker Feedback (use attached sheets as necessary)</b>
a) WCM/WCC: Are there any changes as a result of worker feedback? <input type="checkbox"/> Yes <input type="checkbox"/> No
<b>Note:</b> See Work Planning and Control for Experiments and Operations Subject Area section 2.6.

**7. Post Job Review/Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of job site to work supervisor.)** The WCC ensures that the change process to update drawings, placards, postings, procedures, etc., is initiated, if necessary.

Name:	Signature:	Life#:	Date:
Comments:			

**West Carriage Window Washer Platform Upgrade: Autospool and Remote pin Insertion/Removal****INTRODUCTION**

In order to accommodate the ability to move the PHENIX detector West Carriage (WC) east and west for maintenance and access, the platforms on the west side of the EC need to be moved out of the way when the WC is moved to the west position. This is accomplished by lifting the platforms up above the WC with a winch. The platforms are supported by cantilever brackets in steel raceways, near the north and south ends of the platforms. Inside the raceways are permanent pin stops which the platform support brackets rest when lowered as required. The winch cable is attached to the lowermost platform when the cable is retracted the lowest platform lifts off its stops and rises until it is below the 2<sup>nd</sup> lowest platform which then sits on the lowest platform and then they rise together as the winch cable is further retracted. This is repeated for the remaining platforms until the winch has hauled the lowest platform and all platforms above it to a point high enough that the platforms no longer prevent the WC from moving to its most western position. At that point two pins are manually inserted below the lowest platform and at the north and south rails for the lowest platform such that they would prevent the platforms from falling should the winch cable fail. This system is known as the “window washer” platforms at PHENIX due to its similarity to window washing platforms on high rise buildings.

There are 2 recognized safety problems with the current situation:

1. The pins must be inserted manually. This requires a technician to position himself directly below the platforms while they are supported only by the cable. Although such a failure is unlikely, should the cable fail while the technician is inserting or removing the pins, the technician could be seriously injured or killed. (Note: This portion of the upgrade was completed during the 2012 shutdown)
2. The winch is installed in such a position that the cable tends to spool inaccurately which over time causes excessive wear on the cable. This condition could lead to premature catastrophic failure of the cable.

Until now, these 2 conditions have been addressed by frequent examination of the cable and pre-tensioning the cable so that it will spool properly prior to removing the pin. While not an entirely satisfactory solution, this procedural method does maintain an acceptable level of safety.

PHENIX engineering has decided to address these 2 issues with 2 improvements to the “window washer” platform system:

1. A remote actuator to insert and remove the safety pins as required. This requires low voltage wiring (24 volt) to actuator and interlocks to (a) sense the pin position (fully engaged and fully disengaged) (b) to prevent the winch from operating when the pin is engaged. (Note: This portion of the upgrade was completed during the 2012 shutdown)

2. Replacing the existing winch with an autospooling winch that maintains appropriate tension and spooling on the winch. This requires interlocking with the window washer platforms to prevent spooling further when the window washer platforms are above the pins, and when the all platforms are lowered onto their permanent stops. These interlocks are necessary to prevent damage to the winch and/or winch cable due to excessive or inadequate tension, respectively.

## Procedures

***All work described herein shall be coordinated and performed by PHENIX technicians, engineers and/or BNL bargaining unit carpenters as appropriate to the task and per bargaining unit contract with BNL. All working personnel shall have appropriate skills and training to accomplish the work described herein. All workers shall have and wear the appropriate personal protective equipment (PPE) for each task.***

This procedure describes the steps necessary to install two separate Locking Pin mechanisms, including their associated limit switches, electrical junction boxes, conduit and cable to the PHENIX Experimental Hall west wall. The components will eventually be powered only by low voltage power supplies (12 and 24 volt DC).

PHENIX will supply all components, wire & cable, terminal blocks and junction boxes, except for the interconnecting conduit.

The IR West wall has been pre-marked with locations only for the pin motorized drive units and pin "IN" limit switches. All junction boxes and conduit will be "field run" by the electricians. These units should be secured using at least 5/8 inch Hilti anchors. PHENIX technical staff will advise the CAD electricians with any additional details as the work progresses.

***Note: Prior to any work being performed and at all times when work is being performed under any or all of the hoisted platforms, the manual safety pins shall be installed. The only time when work is permitted underneath the platforms while hoisted shall be to replace the manual safety pins with the automatic pins and this only after the pin drives have been mounted and aligned.***

Note: All details pertaining to the remote actuator and associated interlocks were installed, tested and placed into service during the 2012 shutdown.


Installation of the new winch, cable and autospooler shall be accomplished as follows:

- 1) Using the existing winch raise the platforms to there upper store positions with the bottom platform resting on the safety pins.
- 2) Lockout the remote pin removal actuator
- 3) Remove old winch cable
- 4) dismount and discard old winch
- 5) Mount new baseplate to floor
- 6) Mount new winch with autospooler to baseplate

- 7) Mount new sheave to baseplate
- 8) install new winch cable
- 9) connect winch to line power
- 10) test winch operation with platforms
- 11) test and confirm all interlocks

All of the tasks described above and illustrated on the attached sheet are common worker planned work tasks. Upon completion of the upgrades all workers shall sign this work permit and any "lessons learned" or other appropriate comments and observations concerning this work shall be noted on the work permit or other sheets which shall then be attached to the work permit. This work permit shall then be closed out.

# PHENIX West Carriage Window Washer Platform Upgrade



Summer Shutdown 2013  
Don Lynch

# Window Washer Remote Pin Removal and Winch/spooler safety upgrades



South Side pin


Limit switch




North Side pin

Limit switch





Minimum angle from winch: Need clearance between 1 and 2 inches from wall



Maximum angle from winch: Need clearance between 1 and 4 inches from wall

## Window Washer Remote Pin Removal and Winch/spooler safety upgrades

