

# PHENIX WEEKLY PLANNING



May 15, 2014  
Don Lynch

- Run 14 Continues
- Controlled access Monday- swapped (F)VTX chillers for pump seal failure.
- Restricted access maintenance day yesterday:
  - Removed MPC-Ex FEM boxes
  - Re-install delayed to 5/28/14 (or earlier) to allow for board rework,
  - Other work?
- Next maintenance access day 5/28/14
- Plan for 2014 Shutdown
- Tech Support for Run 14 as required
- Support for sPHENIX efforts as required





5/15/2014

## Next Week

- Run 14 Continues
- Next access 5/28
  - MPC-EX FEM board re-install
  - Other work?
- Plan for 2014 Shutdown
- Tech Support for Run 14 as required
- Support for sPHENIX efforts as required

## MPC-Ex Initial (Partial) Installation

LEWIS & CLARK - TROOP 4-NON



FEM modules removed,  
waiting for board rework

5/15/2014

## 2014 planned Technical Support &amp; 2014 Shutdown

TECHNICAL SUPPORT 2014

Support for run 14	2/3-6/30/2014
Procure & Fabricate parts for MPC-Ex North and South	1/1/2014-6/30/2014
Assemble & test MPC-Ex South, ready for installation	3/1-7/1/2014
Set up Physics lab for FVTX/VTX east	6/15/2014
End of Run Party	6/27/2014?
MuID Efficiency Measurement (Itaru, requires cooling water & isobutane)	7/7/2014
Assemble & test MPC-Ex North, ready for installation	7/1-9/25/2014
Start of Shutdown Tasks (purge flammable gas, disassemble and stow shield wall, remove collars, move EC to AH, Move MMS south, etc.)	7/14 - 7/25/2014
Remove FVTX/VTX East to PHYSICS?, repair and reinstall	7/14 - 9/15/2014
Remove MMS east vertical lampshade	7/28-7/30/2014
Troubleshoot intermittent water leak in MMS	7/30- 8/8/2014
Other Maint. In MMS	TBD
Reinstall MMS east vertical lampshade	TBD
Summer Sunday prep AH, tours and restore AH	7/30-8/15/2014
Install scaffolding in Sta 1 South	7/28/2014
Remove MPC-Ex prototype, Install new MPC-Ex South	7/28-8/22/2014
<b>MuTr Sta 1 South troubleshooting and repairs</b>	<b>7/28-8/22/2014</b>
Maint. & Repairs for MPC South, BBC South, RPC1 South, MuTr sta 1 South, as necessary	7/28-8/22/2014
Remove scaffolding from sta 1 south, Move CM South	8/25/2014
Install scaffolding in Sta 1 North	8/26-8/29/2014
<b>MuTr Sta 1 &amp; Sta. North troubleshooting and repairs</b>	<b>8/29-10/17/2014</b>
Prep MPC-Ex North installation area	9/1-9/26/2014
Install new MPC-Ex North	9/29-10/17/2014



## 2014 planned Technical Support & 2014 Shutdown (cont'd)

TECHNICAL  
SUPPORT  
2014

Remove Sta 1 North scaffolds, Move CM North	10/20-10/24/2014
Other detector support	TBD
Infrastructure Maintenance and Improvement	TBD
Decommissioning of obsolete PHENIX detector equipment	TBD
sPHENIX Support	on-going
End of Shutdown Tasks (Move MS north, roll in EC , install collars, remove 10 ton cart, plates and manlifts, build shield wall, etc.)	
10/27-11/26/2014	
Pink/White/Blue Sheets	1/17/2014
End of Shutdown Party	????
Start Flammable gas flow	????
Close shield wall, install radiation interlocks and prepare for run 14	12/31/2014
Start run 15	1/2/2015

## Muon Tracker Shutdown Work List - summer 2014

- testing as MPC-EX installed, particularly before closing Sta-1's
- fix North Arcnet - N.2.7.1, North Sta-2 Oct-7 Chassis-1 (bad cable?)
- fix packets that were disabled for Run14
  - 11035,36 - South Sta-1 Quad-4 Chassis-3
  - 11267,68 - North Sta-2 Oct-7 Chassis-2
- replace boards for most frequent FEM problems from run
  - 11195 - North Sta-1 Quad-3 Chassis-3?
    - might have already done this; check history (changed RX 3/14/12)
  - 11064 - South Sta-2 Oct-3 Chassis-3 - unreachable
- N341 HV trip problem?
- auto-reboots of ArcNet and iocondev's for calibration?
- Access needed:
  - South & North Sta-1
  - Inside North Sta-2 on bottom
- Main Issue - Manpower




MPC-Ex parts at CS finished., picked up today



5/15/2014





## MPC-Ex N & S Final Installations This summer



Working on North BP support design

Tungsten plates received, QC acceptable

Check production schedule for modules and boards



5/15/2014



VTX/FVTX east repairs/  
upgrades required


West to remain installed

Need to get PHYSICS  
FVTX/VTX lab ready by  
~ mid June




5/15/2014

## sPHENIX “Outie” Concept



This is the design we will continue to pursue until if and when a final decision directs us to the “innie” option





BABAR Magnet Transport meeting  
next week

Expect to bring Magnet to BNL by  
9/1/2014




2ft high x 1 ft  
wide clearance  
needed for e-ring  
components

ePHENIX







*Add envelope limits for support structure (add another view)*  
*Add envelope clearance for magnet stack*

PRELIMINARY


BROOKHAVEN NATIONAL LABORATORY Upton, NY 11974	
sPHENIX Envelope Control Drawing	
SP00-000-000 G	
REVISION STATUS OF DESIGNS	DATE
1	10/1/00
2	10/1/00

May 15, 2014

sPHENIX Mechanical Design



sPHENIX Mechanical Design



Same comments as for outie envelope.  
Rev for this is "E"  
Fix HCal plate angles in end view

May 15, 2014

sPHENIX Mechanical Design

sPHENIX envelope control drawing, rev F (preliminary)  
Now includes ePHENIX reserved space.

5/15/2014

## Safety and Security

1. From Ray Karol:

### Five Rules for Portable Ladder Safety:

- 1.) Select the right ladder for the job
- 2.) Inspect the ladder before using it
- 3.) Set the ladder up with care
- 4.) Climb and descend ladders carefully
  - Always face the ladder and hold on with both hands
  - Carry tools on a belt or raise and lower with a hand line
  - Check rungs for slippery surfaces and obstructions
- 5.) Use safe practices when working on the ladder
  - Never attempt to move, shift, or extend the ladder while in use
  - Never use the top two steps of a step ("A" frame) ladder
  - Never use the top three rungs of a straight/extension ladder

### Pre-Use Inspection for Portable Ladders:


Inspect ladders before each use:

- All rungs and steps are to be free of grease, oil, and dirt
- All fittings are tight
- Spreaders or other locking devices are in place and in working order
- Non-skid safety feet are in place
- There are no structural defects or broken parts

Note: Never use a broken ladder. Tag a broken ladder Out of Service and notify your supervisor.



Injuries Per Week (FY)  
As of 5/9/2014



**Injury Status:**

FY14 YTD: DART – 11, TRC – 24, First Aid – 26

FY13: DART – 16, TRC – 38, First Aid – 53

FY12: DART – 19, TRC – 36, First Aid – 69

FY13 Injury Listing: <https://intranet.bnl.gov/esh/shsd/seg/OccInj/BNLInjuries.aspx>

**Recent Injuries**

5/7/14	Non-Recordable	An employee had just plugged an appliance into an outlet, stood up and struck his head against an electrical cabinet, causing a laceration. He required medical treatment to close the wound at the OMC.
--------	----------------	--

5/15/2014



Recent Events		
5/8/14	Non-Reportable	After a short loss of power, one of the fire alarm computers did not power up correctly, causing the computer terminal in the Fire House to not receive site wide trouble alarms (detector malfunctions). These trouble alarms were still being received at Police Headquarters and at Bldg 452. A fire fighter was dispatched to Bldg 452 to relay any incoming trouble alarms to the Fire house until the computer was rebooted and running correctly. ( <a href="#">Event Link</a> )
5/8/14	Non-Reportable	In the high bay area of Building 479, an overhead light bulb failed, causing glass fragments to fall to the floor. There were no workers in the area at the time of failure. The area was secured to prevent injury and Facilities and Operations management was notified. Corrective actions commenced almost immediately, starting with the retrieval of the broken bulb for examination and a re-lamping effort of all the high bay fixtures. ( <a href="#">Event Link</a> )
5/5/14	Non-Reportable	While bringing material through the large delivery door at Building 479, a fork truck struck the bottom edge of the roll-up door, which was not fully opened. There was minor damage to the door but no injuries. ( <a href="#">Event Link</a> )
5/5/14	Non-Reportable	While performing work in Apt 26-B, a legacy burn mark and smoke damage was discovered on a wall which was previously hidden by an occupant's bed which was pushed against it. ( <a href="#">Event Link</a> )

5/15/2014



## Where To Find PHENIX Engineering Info

*Run 14 Continues!  
Less than  
2 months to go !*



Preakness Stakes Race at Pimlico in Baltimore: this Saturday (2<sup>nd</sup> leg of triple crown)

My Picks: 1. Ride on Curlin  
2. Chrome  
3. Bayern



Official drink of the Preakness  
"the Blackeyed Susan":

1-1/4 oz Bourbon  
3/4 oz Vodka  
3 oz sweet & sour mix  
2 oz OJ  
Orange slice & cherry

1. Combine ingredients in cocktail shaker
2. Shake vigorously
3. Strain over ice in an official Preakness glass (collins glass)
4. Garnish with orange slice and cherry



[http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL\\_SSint-page.htm](http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm)

5/15/2014



21