

PHENIX Technical Support 2006

PHENIX WEEKLY PLANNING


2/16/06

Don Lynch




PHENIX Technical Support 2006

Prep for Run 6 Completed



RXNP PMT in magnetic field tests Completed



PMT's





Photo-multiplier Tubes
(PMT's)



PHENIX Technical Support 2006

RXNP PMT in
magnetic field tests
Completed



PHENIX Technical Support 2006

Start of Run Party




Miscellaneous Remaining Tasks

- MPC test and fix
- MPC dry air supply manifold
- BLM test
 - Fabricate fixture
 - Install for run
 - Un-install when HBD is installed
- Install helium bags
- Start recording physics
- New LN2 Dewar for BBC cooling gas (replacing dry air)
- Install HBD (~March-April prototype and/or ~May $\frac{1}{2}$ final design)



MPC Installation




MPC electronics to be on top
of MuTr rack on eyebrow

Electronics not ready yet

Beam Loss Monitor Tests


- 3 BLM's
- 2 Chipmunks
- 2 stripixel detector samples
- 16 diodes (8 small, 8 large)
- 2 thermorecorder buttons

Idea for Mechanical Support of the Sensors/Diodes for Radiation Tests at IR




30cm / 8 diodes = every 3.75 cm you have one diode

* 30 cm is the length of the silicon strip frame



Diode Holder



PHENIX Technical Support 2006

LN₂ Storage Dewar for BBC

Acme Cryogenics 6000 Gallon vessel



23' long x 10'4" high, 7' wide
footprint 219psig MAWP, we would
set MOP to 125psig.

Original Mfr.:

Linde, NB #6363 ser.#206

Remanufactured by Chart



PH_{ENIX}

PHENIX Technical Support 2006

LN₂ Supply

- Acquire ASME NB certified 6000 gal LN₂ Dewar
- CA internal cryo and mechanical safety review
- Modify gas pad layout to accommodate dewar
- Install dewar on pad




LN2 dewar to be located on south side of pad beyond CO₂ unit shown here

LN₂ Storage Dewar for BBC



LN₂ Vessel to go here



Vaporizer

Experimental safety review required.



LN₂ Storage Dewar for BBC

1. purchase Cu pipe and fittings - CB [in process]
2. Remove unistrut in the way - CB/JT [DONE]
3. Remove LN2 buggy electrical drop -Mike R [DONE]
4. Finalize orientation of tank and vaporizer -DL/CB/JT [in process]
5. Complete copper run -CB/JT [in process]
6. Get firm delivery date -CB [Monday Feb. 27]
7. Get what installer needs to his job, arrange for LN2 delivery -CB [in process]
8. Coordinate rigging for delivery --DL/CP [notified Al Pendzick]
9. Get all necessary approvals from safety people --DL/CB [in process]

Other Projects

TOF West

- Expect detectors to be at BNL by May 1.

HBD

- Will need new He bags?
- Install prototype late March/early April
- Plan for installation of $\frac{1}{2}$ final detector late May/early June
- Need to design & fabricate cable support structure for prototype and final design

MPC North

- New enclosure & fixture design to be based on lessons learned from south installation

RXNP

- Tests complete waiting for design info for support structure

RPC



- Waiting for design info

Engineering Documentation

- Documentation/Drawings data base with web based retrieval
- 3D model at detector outline level with utility envelopes
- utility schematics

Beampipe design

HBD Prototype Mounting




Prototype can not use final design mounting due to differences in location of connectors and other basic design differences.

Final HBD design is not yet fixed.

Prototype mounting to be fabricated from fg unistrut.

HBD Mechanical Support






HBD Support
X, Y, Z
adjustments on
this side

HBD Support
X, Y
adjustments on
this side


*Design of details
complete ready
for fabrication.
Last minute
changes to HBD
mounting interface
to be addressed
before routing
drawings to shops
for fabrication.*

New Beampipe for Upgrades



A concept discussed between Jan Boissevain of LANL and D. Lynch of BNL. Requires support built in to NCC and temporary isolating support to move CM.

CM Region Crane & Cable Routing Concept



**Cable Trays
to route
cables NCC
Detector from
Bridge**

**Crane Supports
use existing flux
return notches**

**CM Crane north-
south & east-west
motions; extended
travel east to
existing crane
coverage**

CM Region Stairs



Something a little more substantial would be nice

Current Tasks

- Support for LN₂ dewar installation
- General run support
- New storage trailer (as promised by Charlie)
- Fix roof leaks

Tasks for Shutdown 2006

- Install access platforms from EC top north and MMS
- Replace emergency fan louvres
- Rewire/add IR ceiling lights on emergency power
- Replace WC sliding platform hoisting cables
- Analyze/balance rack water distribution
- Mixing house exhaust fan maintenance

We expect a short shutdown with a full plate of work

- June '06: end run 5, prep for start of shutdown, prep EC for move to AH
- July '06: TOF West installation, HBD installation
- Aug. '06: MPC North installation, RXNP installation
- Sep. '06: Detector subsystems maintenance, roll EC in, prep for run 6
- Oct. '06: Start of Run 6

PHENIX Technical Support 2006

PHENIX Engineering & Tech Support Web Pages

Links for weekly planning meeting slides, long term planning and other technical info can be found from the web site:

http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm

