

Work Permit # <u>DRL-2014-15/SS-2014-</u> Work Order # ___

Job# Activity# See "Instructions for Filling out the Work Permit" contained in the Work Planning and Control for Experiments and Operations Subject Area. 1. Work request WCC fills out this section. ☐ Standing Work Permit Date: 7/29/14 Ext.: 2253 Dept/Div/Group: PO/PHENIX Requester: Don Lynch Other Contact person (if different from requester): Carter Biggs Ext.: 7515 Work Control Coordinator: Don Lynch Start Date: 7/29/14 Est. End Date: 11/1/14 Brief Description of Work: Troubleshooting intermittent water leak and MuTr /MuTrigger electronics in MMS Room: IR Equipment: MMS Building: 1008 Service Provider: MuTr/MuTrigger experts, CAD & PHENIX techs 2. WCC, Requester/Designee, Service Provider, and ESSH (as necessary) fill out this section or attach analysis **ESSH ANALYSIS** Contaminatio □ NORM **Radiation Concerns** None Activation Airborne Radiation ☐ Other ☐ Special nuclear materials involved, notify Isotope Special Materials Group Fissionable/Radiological materials involved, notify Laboratory Nuclear Safety Officer ☐ Moisture Density □ Radiography ☐ Soil Density Gauges ☐ X-ray Equipment **Radiation Generating Devices:** Gauges ☐ Transport of Haz/Rad Material ■ None ☐ Explosives ☐ Pressurized Systems Safety and Security Concerns ☐ Critical Lift ☐ Fumes/Mist/Dust* ■ Magnetic Fields* ☐ Railroad Work ☐ Adding/Removing Walls or Roofs ☐ Nanomaterials/particles* □ Cryogenic ☐ Heat/Cold Stress ☐ Asbestos* □ Rigging ☐ Beryllium* ☐ Electrical ☐ Hydraulic ☐ Noise* ☐ Silica* ☐ Biohazard* □ Elevated Work ☐ Lasers* ■ Non-ionizing Radiation* ☐ Security Concerns ☐ Chemicals/Corrosives* ☐ Excavation ☐ Lead* Oxygen Deficiency* ☐ Suspect/Counterfeit Items □ Confined Space* ☐ Ergonomics* ☐ Material Handling ☐ Penetrating Fire Walls ☐ Vacuum Ladder Access Required:

☐ Portable Ladder ☐ Fixed Ladder– Status/Restrictions: ☐ Haz, Rad, Bio Material Exceed DOE 151.1-C Levels - Contact OEM ☐ Other * Safety Health Rep. Review Required **Environmental Concerns** ☐ Work impacts Environmental Permit No. ☐ Land Use Institutional Controls ☐ Atmospheric Discharges (rad/non-rad/GHG) ☐ Soil Activation/contamination ■ Waste-Mixed ☐ Chemical or Rad Material Storage or Use ☐ Liquid Discharges ☐ Waste-Clean ☐ Waste-Radioactive ☐ Cesspools (UIC) ☐ PCB Management ☐ Waste-Hazardous ☐ Waste-Regulated Medical ■ Waste-Industrial ☐ High water/power consumption ☐ Spill potential ☐ Historical Enviornmental Hazards Waste disposition by: ☐ Other Pollution Prevention (P2)/Waste Minimization Opportunity: ☒ No ☐ Yes Environmental Preferable Products Available:
No Yes **FACILITY CONCERNS** ■ None ☐ Intermittent Energy Release ☐ Potential to Cause a False Alarm ☐ Vibrations ☐ Electrical Noise ☐ Access/Egress Limitations Credited Controls (Use USI Process) ☐ Impacts Facility Use Agreement ☐ Temperature Change Other Configuration Management ☐ Maintenance Work on Ventilation Systems ☐ Utility Interruptions **WORK CONTROLS Work Practices** Spill Containment ☐ Exhaust Ventilation ☐ None ☐ Security (see Instruction Sheet) Back-up Person/Watch
 Back-up Pers ☐ HP Coverage ☐ Posting/Warning Signs ☐ Time Limitation Other □ Scaffolding-requires ☐ Barricades ☐ IH Survey ☐ Warning Alarm (i.e. "high level") ☐ Electrical Inspection Required inspection **Personal Protective Equipment** ☐ Ear Plugs ☐ Lab Coat Safety Glasses, where reg'd ☐ None necessary ☐ Coveralls ☐ Ear Muffs ☐ Respirator ☐ Goggles ☐ Safety Harness ☐ Disposable Clothing ☐ Face Shield ☐ Hard Hat ☐ Shoe Covers Safety Shoes, as req'd
 Safety Shoes ☐ High visibility cloths/vest Permits Required (Permits must be valid when job is scheduled.) □ None ☐ Cutting/Welding ☐ Impair Fire Protection Systems ☐ Concrete/Masonry Penetration ☐ Digging/Core Drilling ☐ Rad Work Permit-RWP No ☐ Electrical Working ☐ Confined Space Entry ○ Other Confined Space 2A certification Dosimetry/Monitoring ☐ Heat Stress Monitor □ None ☐ Real Time Monitor ☐ TLD ☐ Noise ☐ Air Effluent ☐ Self-reading Pencil Dosimeter ☐ Waste Characterization Survey/Dosimeter O₂/Combustible Gas ☐ Ground Water ☐ Self-reading Digital Dosimeter ☐ Other Check O2 level prior to entry ☐ Passive Vapor ☐ Liquid Effluent ☐ Sorbent Tube/Filter Pump Training Requirements (List specific training requirements) Confined Space, CA-Colider User, PHENIX Awareness, scaffold training, ladder training, working at heights Work screening has identified the following as the reason for permitted When work is categorized as worker planned work and a permit is used only the following signatures are required: (Although allowed, there is no need to use back of form) work: ☐ ESSH WCC: Date: ☐ Complexity Service Provider: Date: Authorization to start: Date:

(Department/Division, or their equivalent, Sup/WCC/Designee)

Permit Not Required (Sections 3 through 7 optional)

Special Working Conditions Required None				
None	(e.g., Industrial Hygiene hold points or c	other monitoring)	_	
Notifications to operations and Operat	tional Limits Requirements: None			
Post Work Testing, Notification or Doo	cumentation Required: See Attached Plant	lan		
Job Safety Analysis Required: You	es 🛛 No	Review Done: 🛛 in seri	ies 🗌 team	
Team visited the job site, hazards and	d risks that could impact ESSH have bee	d Work) means that the Review Team me en considered and controls established ac ave been reviewed and training requireme	ccording to BNL requirements. In ac	ddition, this signature
<u>Title</u>	Name (print)	<u>Signature</u>	Life #	Date
ES&H Professional				
F&O Facility Project Manager				
Service Provider				
Work Control Coordinator	Don Lynch		20146	
Safety Health Representative	,			
Research Space Manager				
Other				
Other				
Required Walkdown Completed				
*Primary Reviewer				
1 1 1 - 16 (Cuponvis	duradiana) fill out this cost		<u> </u>	
Note: Signature indicates personnel p		and the hazards and permit requirements		
permit is current/complete. Job Super		also includes verification that worker train		
Job Supervisor:		Contractor Supervisor:	T ,	
Workers:	Life#:	Workers :	Life#:	
Workers are encouraged to provide fe	edback on ESSH concerns or on ideas	for improved job work flow. Use feedback	k form or space below.	
5. Department/Division, or the	ir equivalent, Line Manager or D	Designee		
		ontrols are in place and site is ready for job	o.)	
Name:	Signature:	Life#:	Date:	
	1		<u> </u>	
Worker provides feedback.Worker Feedback (use attached she	oote as nocossarv)			
·				
a) WCM/WCC: Are there ar	ny changes as a result of worker feedba	ck? Yes No		
Note: See Work Planning and Contro	ol for Experiments and Operations Subjection	ect Area section 2.6.		
	in delegate clean up of job site to	orizing dept.) checks quality of com work supervisor.) The WCC ensur		
Name:	Signature:	Life#:	Date:	
Comments:				

MMS Entry During Shutdown for MMS Magnet Water leak troubleshooting and MuTr/MuTrigger South Troubleshooting

INTRODUCTION

CAD and PHENIX mechanical technicians need to access the interior of the Muon Magnet South (MMS) to troubleshoot an intgermittent water leak detected during run 14. Muon Tracker Detector (MuTr) and MuTrigger experts may also need to access the interior of the South Muon Magnet to troubleshoot/repair/test MuTr detector subsystem electronics during the 2014 maintenance summer shutdown period after the end of run 13 of the PHENIX. During this period purge gas conditions (inert gases) for subsystems in the MMS will be maintained.

MMS MuTr Troubleshoot, Test and Repair

The following operations will take place the PHENIX 2013 maintenance shutdow periods.

- 1. For the duration shutdown during which the MMS will be entered as described herein, all PHENIX magnets will be ramped down and locked out.
- 2. Prior to the first maintenance period for which entry into the MMS is required, The East vertical lampshade shall be removed by C-A technicians. No entry into the MMS shall be permitted until after C-A safety has been contacted to sample the internal atmosphere of the MMS. When C-A safety arrives to take the sample, an access ladder shall be erected to permit sampling and an O₂ content check of the MMS internal atmosphere. The O2 content shall then be sampled and recorded on a copy of the attached sheet. Each monitoring check shall have its own record sheet.
- 3. The C-A confined space safety expert shall determine from the tests whether it is safe to enter the MMS for the purposes stated herein. *In no event shall anyone enter the MMS prior to approval of the C-A confined space monitoring expert.*
- 4. During the entire maintenance period in which personnel may be inside the MMS, a 100 cfm blower shall direct external air into the MMS cavity.
- 5. After clearance to enter has been approved, properly trained PHENIX technicians and BNL carpenter(s) shall sign the entry log sheet (attached) and may then enter and construct elevated work platforms as described in PHENIX drawing #105-0500-010 (current revision), for the purpose of accessing MuTr and MuTrigger FEE's and detector electronics at elevated areas within the South Muon Magnet (MMS). At any time when any personnel are inside of the MMS an additional watch person shall be stationed outside of the MMS and adjacent to the removed lampshade to monitor the well being of those engaged in work inside. The watch person shall have no other responsibilities during his watch and may not leave his post unless relieved by an equally qualified and dedicated watch person. All work platforms shall be reviewed, inspected and approved by appropriately qualified PHENIX engineering personnel prior to permitting work to be performed on such platforms. At various times during the troubleshooting and repairs, adjustments and changes to the work platforms shall be made to

better access different areas in the MMS. After each such adjustment, an appropriately qualified PHENIX engineer shall review, inspect and approve such platform prior to releasing it for use. All inspections shall be documented on the attached MMS work platform inspection sheet.


Note: at all times the number of persons and the combined weight of persons and equipment shall be below the maximum allowable (2 persons and less than 600 lbs on each platform, 3 persons and less than 900 lbs on all platforms in the MMS). This is in accordance with the design calculations of DRL-ECD-2012-002 rev D.

Additional Note: During erection of the PHENIX MMS scaffolding a one to one ratio between PHENIX technicians and bargaining unit carpenters working on the scaffolding shall be maintained. A copy of the attached agreement between PHENIX and the IBEW (attached) allowing PHENIX Techs to work cooperatively with IBEW carpenters to erect the scaffolding described herein shall be prominently posted at the worksite along with a copy of this work permit.

- 6. After access work platforms have been erected, properly trained MuTr subsystem and MuTrigger FEE experts and/or properly trained CAD and PHENIX technicians shall sign the entry log sheet (attached) and may then enter and perform troubleshooting and operational checks. At any time when any personnel are inside of the MMS an additional watch person shall be stationed outside of the MMS and adjacent to the opened lampshade to monitor the well being of those engaged in work inside. The watch person shall have no other responsibilities during his watch and may not leave his post unless relieved by an equally qualified and dedicated watch person. All those inside the MMS and the watch person shall have current BNL confined safety training and shall comply with all requirements of the BNL Confined Space SBMS standards. As work progresses *This work permit, the MMS entry log, platform inspection sheet(s) and the Confined Space Entry Certification Form shall be posted near the opened lampshade.*
- 7. During testing, HV to the MuTr detector panels may turned on and off to trouble shoot faults and test quality of the repair/test connections. Current/voltage limits on MuTr components are within allowable working limits per the PHENIX Awareness Procedure and/or properly shielded from personnel contact and do not require any additional permits.
- 7. After all work has been completed and no additional access to the interior MMS is required for the current maintenance shutdown period all equipment brought into the MMS shall be removed, work platforms dismantled, the MMS east vertical lampshade re-installed, and the MMS lockout removed.
- 8. After all tasks covered by this work permit have been completed, all equipment brought into the MMS has been removed, the MMS east vertical lampshade re-installed and the MMS lockout removed, this work permit shall be closed and all relevant observations and comments concerning the work performed under this work permit shall be recorded. Should additional subsequent work in the MMS be required, a new work permit shall be generated.


MuTr Stations 2 & 3 South Troubleshooting, Maintenance and Repair During Shutdown 2013





MMS Work Platforms





MMS Work Platforms (Magnet not shown for clarity)





Building 1008, IR, Muon Magnet South (MMS)

Location

CONFINED SPACE ENTRY CERTIFICATION

Date

Department		vision			
PO	PHENIX				
Building		rea/Location/Room:			
1008	IR.	, MMS	Lif	·- #	
Supervisor/Designee Don Lynch/J. Carter Biggs				e # 146/15639	
Don Lynch/J. Carter Biggs	PRE-ENTRY QUES	TIONS	201	140/13039	
For each item, check "yes" or "no": I		TIONS	YES	NO	
Is entry essential to perform work?					
Have all personnel been trained in					
Are conditions safe to remove utili	1 ,				
Has opening been guarded?	ty-note cover?				
Is monitoring equipment calibrated	19				
Has monitoring been performed an					
Is GFCI used, if outside or in wet of					
Is ventilation blown into bottom of					
Are personnel instructed to evacua	1 ,				
Have all workers reviewed these en					
	e required – review work with ESH C	Coordinator and RCD	□ Review		
personnel. Evaluate hazards and co			- 11 0 11011		
	SPACE CLASSIFICATION	ON QUESTIONS			
For each ite	em, check box only if "yes"		ss 2A Clas	s 2B Class 2C	
Engulfment Hazard Present	3 3				
Entrapment Hazard Present					
Electrical Systems:					
Deenergized			X		
Energized and Working Hot					
Energized, but Guarded or not Working Hot					
Mechanical Systems:		n	/a		
 Deenergized 		1			
 Energized and Working Hot 					
Energized but Guarded or not					
Other Energized Systems: (e.g., ste	eam, sewage)	n	/a		
• Deenergized					
Energized and Working Hot					
Energized but Guarded or not					
	e, based upon monitoring, but contro	ollable by	X		
Ventilating - Monitor for O ₂ prior			1-		
-	e, based upon monitoring, but not co	ntrollable by n	/a		
ventilating Chemical Sources, introduced into space? (e.g., welding fumes, solvents) n/a			/a		
High Temperature/Pressure Hazard? (other than steam utility-holes) n/a					
If ANY box in column 2C is checked, a Confined Space Permit IS required.			/ a		
		-	NOT required I	RIIT continuous	
• If any box in column 2B is checked, and none in column 2C, a Confined Space Permit IS NOT required BUT continuous monitoring and ventilating ARE required.					
If only boxes in column 2A are checked, no additional requirements apply.					
Classification evaluation					
CLASSIFICATION					
I have completed the front and back of this Confined Space Entry Certification form and classified this					
class:2A	space. If the confined space is classified as a 2C, I will obtain a Confined Space entry permit. If the space				
is Class 2B, continuous monitoring and ventilation is required and will be documented on this form.					
	G. man iman/P	T . C . II		Deter	
	Supervisor/Designee:	Life #		Date:	
İ	i				

1.0/3s02e011.doc 1 (06/2003)

BNL CONFINED SPACE ENTRY CERTIFICATION

Meter:	Serial #	Calibration Date:
Day of Use Sensor Check □ Yes □ No		
Tested By:		BNL#:

MONITORING RESULTS					
Tested By:		BNL Number:			
Date/ Time	Oxygen % (% O2)	Flammable Gas (% LEL)	Carbon Monoxide (CO ppm)	Hydrogen Sulfide (H2S ppm)	Other:
Pre-Entry Certification test					
Acceptable Reading	19.5 – 23.5 %	< 10 % of LEL	<25 ppm	<10 ppm	

Supplemental sampling record

CLASS 2B CONFINED SPACE ENTRY CERTIFICATION

For Class2B spaces, continuous monitoring is required.

MONITORING RESULTS Tested By: BNL Number: Oxygen % Flammable Gas Carbon Monoxide Hydrogen Sulfide Other: Date/ Time (% O2) (% LEL) (CO ppm) (H2S ppm) Acceptable Reading 19.5 - 23.5 % < 10 % of LEL 25 ppm 10 ppm

Class 2B: Describe Method of Ventilation:		

Muon Magnet Confined Space Entry Certification Sheet

The undersigned certify that they have taken the BNL Confined Space Training, BNL Course # HP-OSH-016, within the last twenty four months, and understand the hazards involved in working in the south and north muon magnets (MMS and MMN).

DATE	SIGNATURE	LIFE/GUEST #

Brookhaven National Laboratory PHENIX MMN, MMS and Station 1 Scaffolds

Scaffold Safety Checklist

Project & Scaffold:	Job#	WO #:
Date of Inspection:	Competent Person(s):	
Date Scaffold is complete:		

	YES	NO	COMMENTS
1. Have all personnel been trained in the safe use of the			
scaffold being used?			
2. Is a 'Competent Person' in charge of scaffold erection,			
dismantling, moving, or alteration?			
3. Have hazardous conditions been identified and guarded			
against, such as:			
Electric power lines?			
Be Beampipe protected?			
MuTr chambers covered?			
Magnets locked out?			
4. Is the scaffold erected in accordance with design			
drawings?			
5. Are scaffold components and planking in safe condition			
for use and is plank graded for scaffold use?			
6. Are base plates and/or screw jacks in firm and stable			
contact with the base surface? 7. Is scaffold level and plumb?			
8. Are all scaffold legs braced and are all braces properly			
attached?			
9. Is the scaffold platform free of makeshift devices or			
ladders to increase the working height of the scaffold?			
10. Are guardrails installed properly, including toeboards?			
11. Are guardrails in place on all open sides and ends of			
scaffold platforms above 6' in height?			
12. Have all joints been secured with set screw and torqued			
to mfr. tolerances (screw heads to be marked to verify.			
13. Has scaffold been secured to building or structure at			
least every 30' in length and 26' in height?			
14. Have free standing towers been guyed or tied every 26'			
in height?			
15. Has scaffold been inspected and approved by C-A			
designated inspector(s)?			
16. Use space below and back of page for additional			
comments.			



Building 179B P.O. Box 5000 Upton, NY 11973-5000 Phone 631-344-5735 Fax 631-344-4292 tucker@bnl.gov

managed by Brookhaven Science Associates for the U.S. Department of Energy

date:

July 1, 2014

to:

E. O'Brien, P. Pizzo

from:

Ernest L. Tucker

subject:

Scaffolding in support of the PHENIX detector

The staff assigned to the PHENIX Experiment, are required to perform work on the detector. The work will require the installation of scaffolding within the detector as well as outside of it. The following is a summary of the agreement made between the IBEW and PHENIX regarding the installation and removal of the scaffolding in support of the project.

- A PHENIX technician and an IBEW carpenter will cooperate to erect, modify, disassemble and reerect scaffolding in the station 1 north and south area of the PHENIX IR in close proximity to
 various PHENIX detector systems and the PHENIX Beryllium beam pipe system, inside the north
 and south magnets, and between the CM and the DC west detector.
- An IBEW carpenter will be present while PHENIX technician performs work and vice versa. The
 absence of a carpenter for breaks, lunch, and other short periods will not impede the work of the
 PHENIX technician as long as an IBEW carpenter is assigned to this project.
- The scaffolding will be modified to change platform elevation several times and will be moved from the North Station 1 to South Station 1 during the project. For each change an IBEW carpenter will be assigned to work with a PHENIX technician. If determined to be necessary, attachment of the scaffolding to the PHENIX decking will be performed by an IBEW carpenter.
- IBEW carpenter will fabricate all custom scaffold parts as needed.
- This agreement will be posted on Job site.

Tucken

This agreement pertains to the particular job in question and is not in effect for future work nor does it apply to work on other detectors within RHIC. Future activities of this nature will have to be discussed and agreed upon by both parties before work can commence. Please distribute this information to all appropriate personnel.

Regards,

Ernest L. Tucker

Labor Relations Business Partner

cc: D. Allshouse, D. Lynch, D. Tarrant