

# PHENIX WEEKLY PLANNING



September 25, 2014  
Don Lynch

- Continue prep for MPC-Ex North installation
- Continue VTX/FVTX troubleshooting & repairs
- Continue FVTX cooling line and N2 distribution upgrades
- Continue assembly of MPC-Ex North (@ SB)
- Continue sPHENIX support
- Support MuTr work

## Next Week

- Continue assembly of MPC-Ex North (@ SB)
- Finish prep work for MPC-Ex North installation
- Continue VTX/FVTX troubleshooting & repairs
- Continue FVTX cooling line and N2 distribution upgrades
- Continue sPHENIX support

## 2014 planned Technical Support & 2014 Shutdown

|   |                        |
|---|------------------------|
| Open MMN hatch, MuTr North Sta 2 & 3 maintenance and repairs            | 7/9-9/30/2014          |
| Remove FVTX/VTX East & West to PHYSICS, repair and reinstall            | 7/14 – 10/15/2014      |
| VTX/FVTX Upgrade cooling lines, chiller preventive maintenance          | 7/21-10/6/2014         |
| Assemble & test MPC-Ex North, ready for installation                    | 8/1-10/6/2014          |
| MuTr Sta 1 & Sta. North troubleshooting and repairs                     | 8/11-9/30/2014         |
| <b>Electronic Cooling Water High Temp Alarm</b>                         | <b>8/11-10/31/2014</b> |
| Prep MPC-Ex North installation area                                     | 8/18-9/26/2014         |
| F/VTX Cooling line upgrades teflon to stainless                         | 8/25-10/31/2014        |
| F/VTX N2 supply manifold upgrade  | 8/25-10/31/2014        |
| F/VTX Chiller preventative maintenance                                  | 8/25-10/31/2014        |
| Reinstall MMS east vertical lampshade                                   | 9/2-10/3/2014 ?        |
| <b>Install new MPC-Ex North, thoroughly test before moving CM north</b> | <b>9/8-10/20/2014</b>  |
| <b>Assemble &amp; test MPC-Ex South, ready for installation</b>         | <b>9/2-10/31/2014</b>  |




## 2014 planned Technical Support & 2014 Shutdown (cont'd)

|  |                          |
|--|--------------------------|
| <b>Remove Sta 1 N scaffolds, Move CM North, Install scaffolding in Sta 1 S</b>   | <b>10/10- 10/20/2014</b> |
| <b>Install MPC-Ex South</b>  | <b>10/20-11/4/2014</b>   |
| Reinstall, reconnect, re-survey and re-commission VTX/FVTX   | 10/16-11/26/2014         |
| sPHENIX Support  | on-going                 |
| End of Shutdown Tasks (Move MS north, roll in EC , install collars,<br>remove 10 ton cart, plates and manlifts, build shield wall, etc.) | 12/1-12/12/2014          |
| DC East & West maintenance & repairs   | 10/20-10/31/2014         |
| Pink/White/Blue Sheets   | 12/1-12/19/2014          |
| End of Shutdown Party  | ????                     |
| Start Flammable gas flow   | ????                     |
| Close shield wall, install radiation interlocks and prepare for run 14   | 12/31/2014               |
| Start run 15   | 1/2/2015                 |

## Work Permits for 2014 Shutdown

- Start of Shutdown - Done
- VTX/FVTX East - Done
- MPC-Ex - Done
- MuTr Sta 1 N & S - Done (scaffold agreement done)
- MuTr North station 2/3 - Done
- MuTr South station 2/3 & MMS South Water leak - Done
- MPC North - Done
- DC East/West – need by 10/20
- End of Shutdown – need in December



VTX/FVTX to be ready for re-installation NO LATER THAN 10/20/2014



Top manifold has 13 Supply and 13 return lines.  
Both North and south need to be replaced.

Bottom manifold has 9 Supply and 9 Return lines  
Both North and South need to be replaced

Current labeling on tubes needs  
to be maintained and copied to  
new lines


Bends need to be done  
carefully so not to  
restrict flow. Swage  
elbows can also be used  
for sharp bends

Replace All Teflon  
lines with  $\frac{1}{4}$ " ID 316  
thin walled Stainless  
McMaster  
Coil: 89995K82  
Or Rigid with Min ID  
0.21" (89995K288)





VTX/FVTX N2 Supply Manifold.  
Located on south side of central  
magnet



Original N2 Distribution Panel

New N2 Distribution Panel

- 10 flowmeters
- 0-10lpm
- Output ¼" I.D barb
- Leave about 10" space between manifolds.


## Shutdown work on chillers to help with reliability

1. Change pump seals on chillers 1 and 3
  - Chris replaced chiller 2's pump seal. There was some trial and error to get it right.
  - We have these parts
2. Replace both control solenoids and Filter on chiller 1 and 2
  - We have these parts
  - BNL HVAC guys. Schedule for Beginning of OCT
3. General annual maintenance on all 3 units listed in manual
  - HVAC guys/ Phenix Tech



## Modifications to Water lines to make switchover less time consuming.

Permanently connect water lines to all 3 chiller through a new 3 channel manifold. Currently the manifold only has 2 channels. It needs to have a 3<sup>rd</sup> channel added for the spare chiller. We should also replace the flowmeter s with ones that have a smaller scale.




Manifold Location


Instrument spare chiller with alarms similar to other two chillers.

1. Need to add float switch to lid. (I have parts)
2. A third strobe and audible alarm added to rail. (Frank did this last time)

# PHENIX - NORTH



MPC-Ex North Just about ready to go.



9/18/2014






## Electronics Cooling Water High Temperature Alarm


Display showing temperature of cooling water

Add Alarm to Panel













sPHENIX HCal scintillator  
test setup



## sPHENIX Update:




- Almost ready to ship; shipping fixtures sent to SLAC last week, Mike Racine (SLAC) to install them. Expect to ship ~10/6. May send someone to be there when it ships out of SLAC.
- Hi-pot test to be performed when received at BNL
- Need to prepare for a safety committee review (ASME cert.)
- May need a 500 liter Dewar for operation of magnet during a shutdown (e.g. mag mapping) would be located on CP upper platform.
- Expect to perform low field cold test by ~June 30, 2015
- Next meeting: 1pm, Wed, Oct 1, testing plan to be discussed in more






Outer HCal Design Concept:  
64 Modules tied at ends








ePHENIX



Injuries Per Week (FY)  
As of 9/19/2014



| Recent Events |                |   |
|---------------|----------------|---|
| 9/18/14       | Non-Reportable | Uncoated lead was found stacked and tossed under an outside storage area beneath the front porch of Building 348. They appear to be placed on the ground and may have been covered in plastic at one time. There is some plastic under the porch, partially covering the lead. Most of the lead appears to be bricks, along with some odd-shaped pieces. The area is about 4 to 5 feet wide and a couple of feet deep. It is not known when the lead was stored or who stored it. ( <a href="#">Event Link</a> )  |
| 9/18/14       | Non-Reportable | A research staff member checked several ultra-low temperature (ULT) freezers containing legacy research samples (which were left behind awaiting property transfer) and discovered that one ULT freezer had no power and the contents were at room temperature instead of the normal -80 degrees centigrade. Investigation revealed that the two circuit breakers associated with the unit's outlet had tripped, and the alarm connection to the Chilled Water Facility was disconnected from the rear of the freezer. The samples were relocated to other ULT freezers to minimize loss. Investigation is continuing and the Principle Investigator will inspect the samples to determine amount of loss. ( <a href="#">Event Link</a> )   |
| 9/18/14       | Non-Reportable | A damaged fire hydrant was discovered in the traffic circle by Building 740. The hydrant was apparently struck by an unknown vehicle. The hydrant is unusable and will have to be replaced. ( <a href="#">Event Link</a> )  |
| 9/16/14       | Non-Reportable | Two abandoned wires were exposed during excavation to install new conduit at Bld. 811. A BNL electrician verified that the wires were de-energized and determined that they were previously used for street lighting that has since been removed. This work was done under a Digging Permit for the project; the exposed wires were not on the Utility Map or identified on any document. ( <a href="#">Event Link</a> )  |
| 9/11/14       | Non-Reportable | A transfer of bagged radioactive waste from B-801 to B-912 was completed using a government vehicle. Once the truck bed was emptied and the bagged waste placed in waste containers in B-912, the radiological control technician surveyed the truck bed and found contamination. No personnel were contaminated. The highest contamination level in the truck bed was 5,300 DPM/100cm <sup>2</sup> . This is below the SCBNL trigger level of 25,000 DPM/100cm <sup>2</sup> and below the ORPs trigger level of 50,000 DPM/100cm <sup>2</sup> . The truck was kept in B-912 until decontaminated. C-AD is in the process of writing a Radiological Awareness Report to document the causes of the contamination and corrective actions taken to prevent recurrence. The work was done under a Radiological Work Permit at both buildings. ( <a href="#">Event Link</a> ) |

## Where To Find PHENIX Engineering Info



Fall is back again !!

[http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL\\_SSint-page.htm](http://www.phenix.bnl.gov/WWW/INTEGRATION/ME&Integration/DRL_SSint-page.htm)

9/18/2014



24