

1. Work requester fills out this section.

Standing Work Permit

| | | | |
|---|---------------------|---------------------------------|---|
| Requester: Don Lynch | Date: 9/18/09 | Ext.: 2253 | Dept/Div/Group: PO/PHENIX |
| Other Contact person (if different from requester): Mike Leitch | | | Ext.: 7821 (PHENIX Counting House) |
| Work Control Coordinator: Don Lynch | Start Date: 9/10/07 | | Est. End Date: 10/1/09 |
| Brief Description of Work: Erect low work platform to aid in reaching low MuTr capacitors for removal | | | |
| Building: 1008 | Room: IR | Equipment: MuTr Station 3 North | Service Provider: MuTr Experts PHENIX Techs |

WCC, Requester/Designee, Service Provider, and ES&H (as necessary) fill out this section or attach analysis

| | | | | | |
|---|--|--|--|---|------------------------------------|
| ES&H ANALYSIS | | | | | |
| Radiation Concerns | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Activation | <input type="checkbox"/> Airborne | <input type="checkbox"/> Contamination | <input type="checkbox"/> Radiation |
| Radiation Generating Devices: | <input type="checkbox"/> Radiography | <input type="checkbox"/> Moisture Density Gauges | <input type="checkbox"/> Soil Density Gauges | <input type="checkbox"/> X-ray Equipment | |
| <input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group | | | <input type="checkbox"/> Fissionable materials involved, notify Laboratory Criticality Officer | | |
| Safety Concerns | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Ergonomics | <input type="checkbox"/> Transport of Haz/Rad Material | | |
| <input type="checkbox"/> Adding/Removing Walls or Roofs | <input checked="" type="checkbox"/> Confined Space* | <input type="checkbox"/> Explosives | <input type="checkbox"/> Lead* | <input type="checkbox"/> Penetrating Fire Walls | |
| <input type="checkbox"/> Asbestos* | <input type="checkbox"/> Corrosive | <input type="checkbox"/> Flammable | <input type="checkbox"/> Magnetic Field* | <input type="checkbox"/> Pressurized Systems | |
| <input type="checkbox"/> Beryllium* | <input type="checkbox"/> Cryogenic | <input type="checkbox"/> Fumes/Mist/Dust* | <input type="checkbox"/> Material Handling | <input type="checkbox"/> Rigging/Critical Lift | |
| <input type="checkbox"/> Biohazard* | <input type="checkbox"/> Electrical | <input type="checkbox"/> Heat/Cold Stress | <input type="checkbox"/> Noise* | <input type="checkbox"/> Toxic Materials* | |
| <input type="checkbox"/> Chemicals* | <input type="checkbox"/> Elevated Work* | <input type="checkbox"/> Hydraulic | <input type="checkbox"/> Non-ionizing Radiation* | <input type="checkbox"/> Vacuum | |
| <input type="checkbox"/> Excavation | <input type="checkbox"/> Lasers* | <input type="checkbox"/> Oxygen Deficiency* | <input type="checkbox"/> Other | | |
| * Does this work require medical clearance or surveillance from the Occupational Medicine Clinic? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | | | | | |
| Environmental Concerns | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Work impacts Environmental Permit No. | | | |
| <input type="checkbox"/> Atmospheric Discharges (rad/non-rad) | <input type="checkbox"/> Land Use | <input type="checkbox"/> Soil Activation/contamination | <input type="checkbox"/> Waste-Mixed | | |
| <input type="checkbox"/> Chemical or Rad Material Storage or Use | <input type="checkbox"/> Liquid Discharges | <input type="checkbox"/> Waste-Clean | <input type="checkbox"/> Waste-Radioactive | | |
| <input type="checkbox"/> Cesspools (UIC) | <input type="checkbox"/> Oil/PCB Management | <input type="checkbox"/> Waste-Hazardous | <input type="checkbox"/> Waste-Regulated Medical | | |
| <input type="checkbox"/> High water/power consumption | <input type="checkbox"/> Spill potential | <input type="checkbox"/> Waste-Industrial | <input type="checkbox"/> Underground Duct/Piping | | |
| Waste disposition by: <input type="checkbox"/> Other | | | | | |
| Pollution Prevention (P2)/Waste Minimization Opportunity: | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Yes | | | |
| FACILITY CONCERNS | <input checked="" type="checkbox"/> None | | | | |
| <input type="checkbox"/> Access/Egress Limitations | <input type="checkbox"/> Electrical Noise | <input type="checkbox"/> Potential to Cause a False Alarm | <input type="checkbox"/> Vibrations | | |
| <input type="checkbox"/> Configuration Control | <input type="checkbox"/> Impacts Facility Use Agreement | <input type="checkbox"/> Temperature Change | <input type="checkbox"/> Other | | |
| <input type="checkbox"/> Maintenance Work on Ventilation Systems | <input type="checkbox"/> Utility Interruptions | | | | |
| WORK CONTROLS | | | | | |
| Work Practices | | | | | |
| <input checked="" type="checkbox"/> None | <input type="checkbox"/> Exhaust Ventilation | <input type="checkbox"/> Lockout/Tagout | <input type="checkbox"/> Spill Containment | <input type="checkbox"/> Security (see Instruction Sheet) | |
| <input checked="" type="checkbox"/> Back-up Person/Watch | <input type="checkbox"/> HP Coverage | <input type="checkbox"/> Posting/Warning Signs | <input type="checkbox"/> Time Limitation | <input type="checkbox"/> Other | |
| <input type="checkbox"/> Barricades | <input type="checkbox"/> IH Survey | <input type="checkbox"/> Scaffolding-requires inspection | <input type="checkbox"/> Warning Alarm (i.e. "high level") | | |
| Protective Equipment | | | | | |
| <input type="checkbox"/> None | <input type="checkbox"/> Ear Plugs | <input type="checkbox"/> Gloves | <input type="checkbox"/> Lab Coat | <input checked="" type="checkbox"/> Safety Glasses | |
| <input type="checkbox"/> Coveralls | <input type="checkbox"/> Ear Muffs | <input type="checkbox"/> Goggles | <input type="checkbox"/> Respirator | <input type="checkbox"/> Safety Harness | |
| <input type="checkbox"/> Disposable Clothing | <input type="checkbox"/> Face Shield | <input type="checkbox"/> Hard Hat | <input type="checkbox"/> Shoe Covers | <input checked="" type="checkbox"/> Safety Shoes | <input type="checkbox"/> Other |
| Permits Required (Permits must be valid when job is scheduled.) | | | | | |
| <input checked="" type="checkbox"/> None | <input type="checkbox"/> Cutting/Welding | <input type="checkbox"/> Impair Fire Protection Systems | | | |
| <input type="checkbox"/> Concrete/Masonry Penetration | <input type="checkbox"/> Digging/Core Drilling | <input type="checkbox"/> Rad Work Permit-RWP No | | | |
| <input checked="" type="checkbox"/> Confined Space Entry | <input type="checkbox"/> Electrical Working Hot | <input type="checkbox"/> Other | | | |
| Dosimetry/Monitoring | | | | | |
| <input checked="" type="checkbox"/> None | <input type="checkbox"/> Heat Stress Monitor | <input type="checkbox"/> Real Time Monitor | <input type="checkbox"/> TLD | | |
| <input type="checkbox"/> Air Effluent | <input type="checkbox"/> Noise Survey/Dosimeter | <input type="checkbox"/> Self-reading Pencil Dosimeter | <input type="checkbox"/> Waste Characterization | | |
| <input type="checkbox"/> Ground Water | <input type="checkbox"/> O ₂ /Combustible Gas | <input type="checkbox"/> Self-reading Digital Dosimeter | <input type="checkbox"/> Other | | |
| <input type="checkbox"/> Liquid Effluent | <input type="checkbox"/> Passive Vapor Monitor | <input type="checkbox"/> Sorbent Tube/Filter Pump | | | |
| Training Requirements (List below specific training requirements) | | | | | |
| PHENIX Awareness, CA User Training, Confined space training | | | | | |
| Based on analysis above, the Walkdown Team determines the risk, complexity, and coordination ratings below: | | | If using the permit when all hazard ratings are low, only the following need to sign: (Although allowed, there is no need to use back of form) | | |
| ES&H Risk Level: | <input checked="" type="checkbox"/> Low | <input type="checkbox"/> Moderate | <input type="checkbox"/> High | WCC: | Date: |
| Complexity Level: | <input checked="" type="checkbox"/> Low | <input type="checkbox"/> Moderate | <input type="checkbox"/> High | Service Provider: | Date: |
| Work Coordination: | <input checked="" type="checkbox"/> Low | <input type="checkbox"/> Moderate | <input type="checkbox"/> High | Authorization to start | Date: |
| (Departmental Sup/WCC/Designee) | | | | | |

3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

Work Plan (procedures, timing, equipment, and personnel availability need to be addressed):
 This work plan is supplemental and subsidiary to work permit number DRL-2009-7
 Also see attached additional documentation.

Special Working Conditions Required:

Operational Limits Imposed:

Post Work Testing Required:

Job Safety Analysis Required: Yes No Walkdown Required: Yes No

Reviewed by: Primary Reviewer will determine the size of the review team and the other signatures required based on hazards and job complexity. Primary Reviewer signature means that the hazards and risks that could impact ES&H have been identified and will be controlled according to BNL requirements.

| Title | Name (print) | Signature | Life # | Date |
|--------------------------|---|-------------------------------|--------|------|
| Primary Reviewer | | | | |
| ES&H Professional | | | | |
| Other | | | | |
| Other | | | | |
| Work Control Coordinator | | | | |
| Service Provider | | | | |
| | Review Done: <input type="checkbox"/> in series | <input type="checkbox"/> team | | |

4. Job site personnel fill out this section.

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments).

| | | | |
|-----------------|--------|------------------------|--------|
| Job Supervisor: | | Contractor Supervisor: | |
| Workers: | Life#: | Workers : | Life#: |
| | | | |
| | | | |

Workers are encouraged to provide feedback on ES&H concerns or on ideas for improved job work flow. Use feedback form or space below.

5. Departmental Job Supervisor, Work Control Coordinator/Designee

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)

| | | | |
|-------|------------|--------|-------|
| Name: | Signature: | Life#: | Date: |
|-------|------------|--------|-------|

6. Departmental Job Supervisor, Work Requester/Designee determines if Post Job Review is required. Yes No

Post Job Review (Fill in names of reviewers)

| | | | |
|-------|------------|--------|-------|
| Name: | Signature: | Life#: | Date: |
| Name: | Signature: | Life#: | Date: |

7. Worker provides feedback.

Worker Feedback (use attached sheets as necessary)

a) WCM/WCC: Is any feedback required? Yes No

b) Workers: Are there better methods or safer ways to perform this job in the future? Yes No

8. Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of work area to work supervisor)

| | | | |
|-----------|------------|--------|-------|
| Name: | Signature: | Life#: | Date: |
| Comments: | | | |

MuTr Troubleshooting, Station 3 North access platform

INTRODUCTION

The PHENIX MuTr experts have a need to troubleshoot electronics component in the low area of the Muon North Magnet. Although low enough that the work does not require scaffolding, the work requires a stable and level service to work on. Such a surface has been fabricated by MuTr experts for previous similar work and this permit allows the use of the low stable work platform described below. PHENIX engineering shall review the installation and approve its use prior to work being performed on this platform.


MMN MuTr Capacitor Removal Procedure Platform Installation and Inspection

1. The platform is to be made of standard 1.75" heavy wall aluminum tubing and utilizes base brackets permanently installed on the lower octant of the north magnet . The East and West bracket pairs are about 9' apart. On top will be (2) 10' steel unistrut beams which will support a section of 3/4" plywood This temporary platform allows you to work on the top of the North Mutr station 3 octant 7.



2. The average height of the platform above the slanted section of the Magnet structure is 29.25". Therefore a handrail is not required.

3. the plywood is only 3' or so long, so it only covers a small portion of the 10' span. You can loosen the screws and slide the board over to the other side.



A support under the end of the plywood, using a swivel mount screwed into the wood, is provided for added stability/rigidity. A swivel mount on the bottom screws into a piece of plywood that rests against a 1" steel ledge underneath the cable tray

MMN MuTr Capacitor Removal Procedure

The actual troubleshooting to be performed is consistent with worker-planned-work as described in the PHENIX Awareness training. No additional work permits are required.