

<https://indico.bnl.gov/event/6544/>

- MVTX BOE
- MVTX PMP
- sPHENIX/MVTX Risk Register
- MVTX P6 dump, w/ Gantt Chart
- MVTX full proposal
- RU acceptance QA plan
- Stave acceptance QA plan
- MVTX Pre-P6 WBS Dictionary
- MVTX C&S Review Charge
- Previous Review report
 - **BNL Director's Review 4/2019**

Today's Presentations



Associate Laboratory Director for Nuclear and Particle Physics



Berndt Mueller
Building 510F
P.O. Box 5000
Upton, NY 11973-5000
Phone 631 344-5397
Fax 631 344-5820
bmuel@bnl.gov

managed by Brookhaven Science Associates
for the U.S. Department of Energy

www.bnl.gov

1. Overview of the MVTX's Place in sPHENIX- Ed
2. MVTX Overview – Ming, #1-4
3. Cost & Schedule – Dave, #1-4
4. MVTX in sPHENIX P6 and Risk Registry – Irina, #2-4
5. MVTX mechanical design – Walt, #1-3
6. MVTX Service Barrel and Integration – Camelia, #1-3
7. MVTX Detector QA and Assembly – Yuan, #1-3
8. MVTX Readout – Jo, #1-3
9. R&D and Beam Test Results – Cameron, #1,2
10. Summary – Ming, #4

Cost and Schedule Review of the sPHENIX vertex detector upgrade, MVTX

July 29-30, 2019

The purpose of this review is to assess the technical feasibility of the sPHENIX vertex detector upgrade, MVTX, within cost and schedule constraints, and to assess the risk the MVTX upgrade introduces to the overall sPHENIX program.

In carrying out this review, the review committee is requested to consider the following questions:

- 1) Are the costs of the project sufficiently well understood, and are all resources required to successfully complete the project fully identified?
- 2) Is the schedule of the project sufficiently well understood and matched to the plan for installation in FY22?
- 3) Are the project risks properly identified and appropriate mitigation strategies in place, including any risks to sPHENIX operations? Do the cost and schedule estimates include adequate contingency based on sound and reasonable risk analysis?
- 4) Is the Project Management Plan complete?

I very much appreciate your willingness to lend your time and expertise to this important process and look forward to receiving your assessment.

A handwritten signature in black ink, appearing to read "Berndt Mueller".

Berndt Mueller

Associate Laboratory Director for Nuclear and Particle Physics

MVTX C&S Review -

July 29-30, 2019

sPHENIX MVTX Cost and Schedule Review

MVTX Overview

Ming Liu, LANL

July 29-30, 2019

BNL

- Physics of MVTX
- Project scope, PMP
- Costs, schedules & risk register
- R&D highlights
- Previous review recommendations
- Issues and concerns


MVTX Enables Exciting Science

- sPHENIX is the next flagship heavy ion physics experiment in the US (NSAC LRP2015)

- **Jets**
- **Upsilon**s




MVTX: Open heavy flavor physics – the 3rd physics pillar

- Precision study of the “inner workings of QGP”(LRP15)
- Quantitative determination of key parameters of QGP properties and interactions



sPHENIX 3 Physics Pillars

<http://arxiv.org/pdf/1501.06197v1.pdf>





The sPHENIX 3rd Science Pillar

Heavy quarks – unique probe of QGP w/
new scales, m_c , m_b




- Study mass dependence
 - Jet quenching & energy loss
 - Flow – interaction with medium
- Access QGP properties
 - Temperature and momentum dependence of QGP transport parameters

“B meson and b-jet modification”



From MVTX
proposal

“B meson and b-jet flow”



Monolithic-Active-Pixel-Sensors (MAPS)


The next Generation State of the Art Pixel Tracker

- Advantages of ALICE MAPS/ALPIDE:

- Very fine pitch (27x29 μm)
- High efficiency (>99%) and low noise (<10⁻⁶)
- Time resolution, ~5 μs
- Ultra-thin/low mass, 50 μm (~0.3% X_0)
- On-pixel digitization, low power dissipation

An ideal detector for QGP physics!


ALPIDE design




Tower Jazz 0.18 μm CMOS

- feature size 180 nm
- metal layers 6
- gate oxide 3nm

substrate: $N_A \sim 10^{18}$
epitaxial layer: $N_A \sim 10^{13}$
deep p-well: $N_A \sim 10^{16}$




A 9-chip MAPS stave, 1.5 x 27cm²




MVTX Detector – Modified from ALICE/ITS Design

- All electronics are “as built” by ALICE/ATLAS
- Modify the ALICE mechanics to fit it in sPHENIX




MVTX parameters: L = 271 mm

	R_min (mm)
Layer 0	24.61
Layer 1	31.98
Layer 2	39.93



3 Layers:
12/16/20 staves



Scope of the MVTX Project – WBS 3.02

- Mechanical system
 - **MVTX detector mechanical structures (3.02.03)**

Walt's talk

- Design & simulations
- End Wheels
- Cylindrical support structure
- Service barrels

Camelia's talk

Status: Advanced CAD models

- **Mechanical system integration (3.02.04)**

- Service barrel support & interface to sPHENIX
- Installation tooling etc.
- Adopt ALICE cooling parameters
- Detector safety

Status: Advanced CAD models

- **Detector assembly (3.02.03.03)**

Yuan's talk

- Stave QA & detector assembly @LBNL

Status: Mature, following ITS

- Electronics (3.02.02)

- **Readout Integration**

Jo's talk

- RU QA & assembly @UT-A
- Backend: ATLAS FELIX
- FELIX boards @LANL/BNL
- Frontend RU services: daughter cards, transition boards, cables etc.

- **Ancillary systems - “adopt” ALICE ITS system**

- Power, slow control & monitoring etc.

Status: Ready for production

BNL provides Staves & RUs, no cost to MVTX project:

- 84 ALICE/ITS-IB (modified) staves from CERN;
48+spares(2-inner layers+10%)
- 60 ALICE/ITS-RU from CERN
48+spares(12, 25%)

Early R&D by LANL LDRD \$5M, FY17-19

Off-project

MVTX Scope – WBS Summary



WBS Number	WBS Name
3.02	MVTX
3.02.00	External Milestones in WBS 3x from WBS 1x, 2x
3.02.01	MVTX Project Management
3.02.02	MVTX Electronics
3.02.02.01	Readout Unit (RU)
3.02.02.02	FELIX 2.0
3.02.02.03	MAPS Power System
3.02.02.03.01	Power Boards
3.02.02.03.02	Power Supplies
3.02.03	MVTX Mechanics and Detector Assembly
3.02.03.01	Staves
3.02.03.01.01	Production
3.02.03.01.02	Stave Assembly Tooling
3.02.03.01.03	Metrology
3.02.03.01.04	Shipping and Storage Containers
3.02.03.01.05	Shipping the Staves from CERN to LBNL
3.02.03.02	Carbon Structures
3.02.03.02.01	Mechanics Detector Design
3.02.03.02.02	End Wheels
3.02.03.02.03	Mechanics Fabrication
3.02.03.02.03.01	Cylindrical Support Structure (CYSS)
3.02.03.02.03.02	Service Barrel (SB)
3.02.03.02.04	MVTX Final Design Review
3.02.03.03	Barrel Assembly
3.02.03.03.01	Assembly and Testing
3.02.03.03.01.01	Layer Assembly and Test
3.02.03.03.01.02	Half Barrel #1 Assembly and Test
3.02.03.03.01.03	Half Barrel #2 Assembly and Test
3.02.04	MVTX Integration and Infrastructure
3.02.04.01	Cooling System
3.02.04.02	Safety Systems
3.02.04.03	Service Barrel Support Frame & MVTX Interface to sPHENIX
3.02.04.04	Half detector Assembly Readout and Cooling Test at BNL

WBS	Level 2 WBS Description	Burdened AY\$ labor	Burdened AY\$ M&S	Burdened AY\$ Total
3.02.01	MVTX Project Management	\$498.8k	\$46.8k	\$544.6k
3.02.02	MVTX Electronics	\$211.2k	\$358.4	\$569.6k
3.02.03	MVTX Mechanics and Detector Assembly	\$1241.6k	\$667.0K	\$1908.6k
3.02.04	MVTX Integration and Installation	\$456.8k	\$416.5k	\$873.3k
	Total	\$2187.8k	\$1500.6k	\$3688.5k

Major Challenge: Mechanical System


Project Management Plan

- Draft PMP document completed
 - **Project baseline**
 - Physics
 - Functional requirements/KPP
 - Technical scope
 - Cost breakdown
 - Schedule
 - Funding profile
 - Planned BNL funding
 - Baseline change control
 - **Management structure**
 - Organization and team
 - Management responsibilities
 - Participating institutions
 - **Project management and oversight**
 - Risk management
 - Project reporting
 - Engineering and technology readiness
 - Quality assurance and configuration/document management
 - Operation readiness plan
 - ESSH plans and fabrication
 - Project closeout
- Project fully integrated into sPHENIX P6
 - Costs, schedules and risk register

4.2 Project reporting

The PM will lead quarterly cost and schedule reviews and report the results to the sPHENIX Project Office.

We will hold monthly phone calls with DOE-NP and provide them with Quarterly progress reports.



Management Plan
for

**A Monolithic-Active-Pixel-Sensor-based Vertex Detector
(MVTX) Upgrade for the sPHENIX Experiment**

at the


Brookhaven National Laboratory

July 26, 2019 (V7)

MVTX Deliverables in PMP

Table 2 MVTX Deliverables

ITEM	Quantity	Spares
RU*	48	12
Felix Board	6	2
Staves*	48	36
½ Barrel Assembly	2	0
Power Supply	1	0
Service Barrel	1	0



Detectors + Services

*: The staves and RUs are from BNL contribution, no cost to MVTX project.

Table 2. sPHENIX MVTX System Key Performance Parameters (KPPs)

KPPs from
MVTX PMP

Pixels active	>80%
Hit efficiency	>90%
Radiation length per wedge	< .5 %
Detector hit resolution	< 25 μm
Noise hits/chip	< 0.01%
LVL1 latency	4 μs
LVL1 Multi-Event buffer depth	5 events
Read-out trigger rate	> 15 kHz

Table 3. sPHENIX MVTX System Ultimate Performance Parameters (UPPs)


UPPs from
MVTX PMP

DCA resolution	<50 μm for charged hadrons (pions) at $p_T = 1\text{GeV}/c$
Tracking efficiency	>60% for charged hadrons (pions) at $p_T = 1\text{GeV}/c$ in the 10% most central Au+Au collisions

Baseline Change Control in PMP

	NPP Associate Lab Director (level 1)	BNL-PO Ass. Chair (level 2)	MVTX Project Manager (Level 3)
Technical Baseline	Any change to technical scope that could adversely affect the science scope	Change to any WBS element that does not affect overall technical scope, but could impact initial performance	N/A
Cost	Any increase to the MVTX accumulated allocation of more than \$400k contingency	Increase to any WBS element level 2 or allocation of between \$200k and \$400k contingency.	Increase to any WBS element level 3 or allocation of contingency up to \$200k.
Schedule	Any delay of the anticipated completion date	Delay over 3 months of any milestone	Delay over 1 month of any milestone

MVTX Organization Chart



Collaborators & Responsibilities



22+ institutions and growing

- “MOU” through sPHENIX collaboration
- Active joint efforts with ALICE ITS group

sPHENIX collaborators – MIT students and postdocs – at CERN developing detector control and quality monitoring software for the ALICE ITS. Part of sPHENIX contribution to ITS production, validates appropriateness of sPHENIX as CERN recog. exp't.



Los Alamos National Laboratory (LANL) : Overall readout electronics and mechanical system integration, project management.

Brookhaven National Laboratory (BNL) : Global system integration and services, safety and monitoring, project management.

Lawrence Berkley National Laboratory (LBNL) : Carbon structure production, LV and HV power system, full detector assembly and test, project management.

Massachusetts Institute of Technology (MIT/Bates) : Global mechanical system integration and cooling.

Massachusetts Institute of Technology (MIT) : Stave assembly and test at CERN.

University of California at Los Angeles (UCLA) : Simulation and readout testing.

University of California at Riverside (UCR) : Detector assembly and test, simulations.

Central China Normal University (CCNU/China): MAPS chip and stave test at CERN and/or CCNU.

Charles University (CU/Czech) : MAPS stave production and QA.

University of Colorado (UCol) : *b*-jet simulations and future hardware.

Czech Technical University (CTU/Czech) : MAPS stave production and QA at CERN.

Florida State University (FSU) : Offline software and simulations.

Georgia State University (GSU) : Online software and trigger development.

Iowa State University (ISU) : Detector assembly and test, simulations.

National Central University (NCU/Taiwan)* : Stave assembly and test, simulations.

University of New Mexico (UNM) : Cabling & connectors.

New Mexico State University (NMSU) : Tracking algorithm and physics simulations.

Purdue University (PU): Detector assembly and test, simulations.


Univ. of Science and Technology of China (USTC/China) : MAPS chip and stave test, simulations.

Sun Yat-Sen University (SYSU/China) : MVTX detector and physics simulations.

University of Texas at Austin (UTA) : MVTX readout electronics integration, Readout Units production and test.


Yonsei University (YSU/Korea) : MAPS chip production QA, readout electronics test and simulations

MVTX Detector, Cost & Schedule



A Monolithic Active Pixel Sensor
Detector for the sPHENIX
Experiment

MVTX Readout, Power and Controls



ALPIDE pixel:

- Shaping
- Digitization
- Zero-suppression
- 3x buffer

MVTX Detector Electronics consists of three parts


Sensor-Stave (9 ALPIDE chips) | **Front End**-Readout Unit | **Back End**-FELIX/DAM

(BNL provides staves and RUs, at no cost to MVTX project)

MVTX Global Mechanical System Integration

- MVTX system preliminary design, with two parts:
 - **Part-1: from MVTX to PP-2, all power PCB, 40cm**
 - **Part-2: length TBD later, from PP-2 to PP-3**

Walt and Camelia' talks



Cost Drivers

Mechanical system:


- Detector carbon structures
- Service & integration

Electronics:

- Backend
- Power system


LANL LDRD for early R&D
(off-project)

- \$5M, FY17-19
- Readout integration
- Detector conceptual design
- Physics & simulations



Labor Profile in P6

Irina's talk




		FY19	FY20	FY21	FY22
LANL	MGR LANL	0.02	0.28	0.28	0.12
	PROF4 LANL	0.08	0.43	0.07	0.03
	SCI3 LANL	0.06	1.01	0.00	0.27
	TECH4 LANL	0.00	0.04	0.00	0.00
LBNL	CMMTECH4 LBNL	0.00	0.00	0.04	0.09
	ELENG3 LBNL	0.00	0.06	0.08	0.03
	ELTECH4 LBNL	0.07	0.22	0.15	0.02
	GRSTUD LBNL	0.00	0.22	0.74	0.34
	MECHENG3 LBNL	0.00	0.02	0.15	0.06
	MECHENG4 LBNL	0.02	0.67	0.01	0.03
	MECHTECH4 LBNL	0.02	0.68	0.04	0.05
	POSTD LBNL	0.17	0.41	1.04	0.66
MIT	STAFFPHYS LBNL	0.02	0.37	0.49	0.32
	PROF4 MIT	0.00	1.11	0.43	0.00
	SCI3 MIT	0.00	0.00	0.03	0.00
	TECH4 MIT	0.00	0.08	0.21	0.00
UTAustin	ElectEng UTAustin	0.00	0.23	0.00	0.00
	ElectTech UTAustin	0.00	0.41	0.00	0.00

Schedules & Milestones

Dave & Irina's talks

- Schedule drivers
 - Day-1 physics
 - CERN production
 - Carbon structures
- Early R&D by LANL LDRD

Fully aligned with sPHENIX via external milestones



Risk Register

Risk Identification				Primary Risk (Unmitigated Risk Assessment)										Risk Handling Plan (Mitigations)	
Risk ID Number	RLS activity or next WBS	Owner	Risk Title	Schedule Impact	Technical Impact	Cost Impact Estimate (\$K)	Probability Score (1-4)	Cost Score (1-4)	Schedule Score (1-4)	Technical Score (1-4)	Overall Impact Score	EMV K\$	Overall Impact Score	Risk Handling Plan (Mitigations)	
MVTX_001	3.1.5	M. Liu	Stave Delivery Delay	Low		0	2	0	2	0	1.33	0.00	Low	Participate in stave production to be aware of possible delays. Assembly schedule could be compressed with additional manpower.	
MVTX_002	2.1	M. Liu	RU Delivery Delay	Negligible		0	2	0	1	0	0.67	0.00	Negligible		Large float in schedule before RUs are critical path
MVTX_003	2.2	M. Liu	FELIX delivery Delay	Negligible		10	2	1	1	0	1.33	1.00	Low	Large float in schedule before FELIX boards are critical path.	
MVTX_004	2.3	M. Liu	Samtec Cable R&D	Negligible	Low	10	0	1	1	2	0.00	0.00	Retired	Early R&D. ITS already uses 32 AWG custom cable at 8m.	
MVTX_005	2.3	M. Liu	Samtec Cable Delivery	Negligible		10	2	1	1	0	1.33	1.00	Low	Large float in schedule before cabling of assembled detector is critical path	
MVTX_006	2.3	M. Liu	Custom Power Cable Unavailable	Low		20	3	1	2	0	3.00	6.00	Moderate	Early involvement in ITS cable production to maximize advance notice	
MVTX_007	2.3	M. Liu	Power System Radiation	Low		20	3	1	2	0	3.00	3.00	Moderate	Purchase additional radiation hard power modules from CAEN. Already procured control unit is needed in this scenario. 'Harsh environment' tolerant crate already exists at LANL and can be used.	
MVTX_008	2	M. Liu	lower yield in purchased electronics boards	Low		20	3	1	2	0	3.00	6.00	Moderate	Reserve contingency to cover possible additional boards. early procurement and testing to mitigate schedule impacts.	
MVTX_009	3.2	M. Liu	Carbon Structure Cost	Low		20	3	1	2	0	3.00	6.00	Moderate	Producing low-cost prototypes from outside vendors to validate other options	
MVTX_010	3.2.3	M. Liu	Carbon Structure Delivery Delay	Low		20	3	1	2	0	3.00	6.00	Moderate	Stay in contact with other vendors.	
MVTX_011	3.2.2	M. Liu	Spiderwheel Design	Low		20	3	1	2	0	3.00	6.00	Moderate	Conical design is essentially complete but would be produced by outside vendors to stay on cost. Strut design would need further development	
MVTX_012	3.2.2	M. Liu	Inner Support Material	Negligible		0	3	0	1	0	1.00	0.00	Negligible	Most parts of concern are planar and can be produced with CF if necessary. These elements are a small component of total CF cost.	
MVTX_013	3	M. Liu	Half-Barrel Assembly	Moderate		20	2	1	3	0	2.67	2.00	Moderate	Personnel trained in ALICE ITS assembly to reduce risk. Practice assembly with dummy or sacrificial parts first.	
MVTX_014	3.3	M. Liu	Installation	Moderate		10	2	1	3	0	2.67	1.00	Moderate	Practice (dry run) installation with dummy or sacrificial parts. Installation scheme designed with non-administrative device safety in mind. Significant number of spare staves can replace any damaged ones.	
MVTX_015	4.4	M. Liu	Clam shell insertion redesign	High		40	2	2	4	0	4.00	4.00	High	Developed alternate insertion schemes with OSI. Discuss with C-AD to get advance warning. Seek quotes for new beampipe.	
MVTX_016	MVTX	M. Liu	Currency fluctuations	Negligible		20	3	1	1	0	2.00	3.00	Low	Reserve contingency to cover possible fluctuations	
MVTX_017	3	M. Liu	Integration of slow controls, configuration and software/firmware into SPHENIX environment	Low		10	3	1	2	0	3.00	3.00	Moderate	Early efforts with prototypes of full chain of complete system to test full needed functionality to mitigate schedule concerns. a moderate increase in contingency to cover any additional needed hardware for integrate.	
MVTX_018	3	M. Liu	Wirebonds not encapsulated	Low	Negligible	20	2	1	2	1	2.67	2.00	Moderate	Use triple bonds, dedicated transportation plates	
MVTX_019	3	M. Liu	End Wheel Redesign	Low		200	2	3	2	0	3.33	20.00	High	Review current design, reserve contingency.	
													70.00		

Project Status & Highlights

- Tested full stave readout chain with the final electronics at Fermilab Test Beam
 - Tested long SamTec readout cables recently – last key detector integration R&D
11.4m long cables, 10m desired
- MVTX mechanical design: excellent progress
 - Asked for quotes from outside companies based on preliminary designs
 - sPHENIX integration workfest held 7/10 @BNL, MVTX/INTT/TPC
- Early R&D achieved through LANL LDRD, \$5M, FY17-19
 - Readout integration
 - Mechanical system conceptual design
- Release of early BNL R&D fund in progress
 - MVTX mechanical engineering design, MIT/LBNL
- Project Management
 - WBS, PMP, Risk Register updated
 - Fully integrated into sPHENIX P6, aligned with sPHENIX schedule
 - Will deliver MVTX on time and on budget under \$5M

We are ready to start the project

Very Successful Test Beam @Fermilab

5/20-25, 6/17-22, 2019

- 4 staves
- 2 RUv1.1
- 1 PU
- 1 FELIX Server + RCDAQ
- sPHENIX GTM
- 11.4m Custom SamTec Cable
- Negative pressured cooling for staves

- 1 fully functioning 9-chip stave;
- 3 staves with a few broken sensors

120GeV p-beam
10kHz (30kHz)
Beam intensity:
30k ~ 120k ppp

4-stave telescope

SamTec: 11.4m
(2.6m+8.8m)



RU-2: 1 stave

RU-1: 3 staves

5m SamTec

Beam Trigger

Timing & Trigger

GTM

FELIX


Data & Control

A full system with final sensor/readout* hardware:

- Multi-Stave + Multi-RU -> FELIX readout demonstrated
- sPHENIX GTM integrated
- Long readout SamTec cable certified
- Cooling system demonstrated

* RUv1.1 identical to the final RUv2 electrically



Online Monitoring





sPHENIX
RCDAQ

2019 MVTX Test Beam Setup @Fermilab

Cameron's talk



Stave housing sits on a motion table which can be moved in (x, y) plane perpendicular to the nominal beam direction. It can also be rotated (+40, -40) degrees (see photo on right). Operation was done at counting house.



Recommendations from Last April Director's Review

(Review Report posted on the agenda page)

Silicon Detectors & Mechanical Integration - Bill Wahl (BNL), Paul O'Connor (BNL), Sven Hermann (BNL)

Acknowledgements

The sub-committee commends the INTT & MVTX detector projects for their state of technical readiness. The designs are very mature for a project at pre-PD1 and the decision to leverage experience from past projects will likely result in cost savings and significant risk reduction.

Committee Response to Review Charge

1. **Conceptual Design:** Is the conceptual design sound and likely to meet the project's technical performance requirements most efficiently and effectively?

Response: Yes. Both detectors rely heavily on prior experiments, which is a wise and conservative strategy. Further work is needed, which is well understood by both detector projects as they work towards a final design.

2. **Project Scope:** Are the project's scope and specifications sufficiently defined to support the preliminary cost and schedule estimates? Are the interfaces with the sPHENIX MIE project and the Infrastructure and Facility Upgrade Project properly understood and documented?

Response: Yes (qualified). The technical specifications for both detector projects are generally understood and well aligned with cost & schedule estimates. Better definition of flow-down requirements should be articulated by the project to best support science objectives. Both silicon detector projects appear to be working closely with the Office of System Integration (OSI) to establish and comply with interface requirements.

3. **Risks:** Are the project risks properly identified and appropriate mitigation strategies in place?

Response: No. For both detector projects, a limited number of Risks have been identified, which the committee feels is unrealistic considering the scope and complexity of each project. The methodology for managing Risks is inconsistent with the rest of the project.

4. **Cost and Schedule:** Are the cost and schedule estimates credible and realistic for this stage of the project? Do they include adequate scope, cost, and schedule contingency?

Response: Yes (qualified). Yes, for this stage of the project, but further work is needed to develop a defensible baseline. INTT contributed labor for management is not captured in the plan or BOE.

1. Yes. MVTX design is sound and will meet the requirements.
 - Readout electronics is ready for production;
 - Preliminary mechanical system design completed
2. Yes. MVTX project is fully integrated into sPHENIX P6.
 - Cost & Schedule, WBS, Risks register.
 - RLS fully aligned with sPHENIX via external milestonesSee Irina's talk
3. Yes. MVTX risk register integrated into sPHENIX Risks registry.
See Irina's talk
4. Yes. MVTX project is fully integrated into sPHENIX P6,
 - MVTX baseline is define and PMP is completed.
 - RLS fully aligned with sPHENIX via external milestonesSee Dave and Irina's talks

5. **Management:** Is the project being properly managed at this stage? Is the documentation appropriate at this stage of the project?

Response: Yes (qualified). The committee says yes but only at this pre-PD1 stage. Further work is needed for both projects to develop the necessary management tools to be consistent with the rest of the project.

6. **ES&H:** Is ES&H being properly addressed given the project's current stage of development?

Response: Yes. Planned usage of ES&H best practices were communicated by both silicon detector projects.

Comments

1. The MVTX staves are part of a common production at CERN for both ALICE and sPHENIX. Staves are produced in three performance grades ("gold", "silver", "bronze"). Both ALICE and sPHENIX plan to accept both gold and silver staves. However, the distribution of gold and silver staves has not been established for either project. The MVTX should specify the minimum acceptable number of gold staves to meet their tracking requirements.
2. A milestone master list and possibly a corresponding Milestone Dictionary for both projects should be made available for future reviews.
3. The WBS Dictionary and Critical Path for the MVTX & INTT should be posted to the PD2/3 review site ahead of the next review.
4. Detailed mock-ups for both silicon detectors should be constructed to minimize conflicts during integration (piping, cabling, support, etc.).
5. For both Silicon Detector projects, FTE requirements were not articulated in the presentations. At future reviews, it would be best to have a slide that speaks to FTE requirements by resource type.

Issues & Concerns

As a project, there appears to be a general reluctance to add risks to the Risk Registry. Known Risks should be included in the Registry, even those with a low probability. This approach will make it clear to future reviewers that Risk management is fully embraced by the project and risks are not being overlooked.

1. Silicon Detector Risks are being managed differently than the rest of the project. Early adoption of the standard format would be most appropriate.

5. Yes. MVTX is fully integrated into sPHENIX P6, and PMP completed
6. Yes. ES&H document completed.

1. sPHENIX follows the same ITS/IB stave QA Gold/Silver standard (about 50-50 for ITS/IB); Latest production had higher yield of gold, ~>70%
2. MVTX is fully integrated into sPHENIX P6, a list of milestones and critical paths are identified in P6.
- Irina's talk
3. Pre-P6 MVTX WBS Dictionary was produced based on MS Project file that is used to integrate MVTX into the sPHENIX P6. Latest MVTX WBS and Critical paths are in P6. WBS Dictionary will be updated after this review.
- Irina's talk
4. Detailed 3-D mockup was built and used to develop the MVTX mechanical design.
- Walt's talk
5. MVTX is fully integrated into sPHENIX P6, cost and labor profiles are in P6
- Dave and Irina's talks
1. MVTX Risk Register is fully integrated into sPHENIX,
- Irina's talk

2. For the MVTX, there needs to be better alignment between the spending and funding profile as they are currently out of phase. In fact, activities such as Stave testing are currently delayed due to the unavailability of funds.
3. It appears that work on MVTX has started at institutions with the expectation that payment will be made after the fact. It is not clear what agreements are in place that would authorize the start of work.
4. Resources for MVTX software development are not represented in the schedule. Planning is underway, but it is important to finalize resource needs and include them in the plan as early as possible.
5. The MVTX project only has 6 months of float, which might not be enough, especially since some activities are already behind schedule due to funding availability.
6. The INTT project needs electrical engineering resources, which is not reflected in the current plan and still needs to be negotiated between BNL & RIKEN.
7. It is not clear if the INTT and MVTX projects will follow EV reporting. If they will, there are missing aspects of the plan that would need to be addressed prior to setting the baseline (labor hours on activities, timing of payments to vendors, etc.).
8. It appears the WBS Dictionary, BOE, and Risk Registry for both Silicon Detectors are not integrated into sPHENIX.
9. The MVTX project did not present documentation that suggests it is following the same PM methods as the other sPHENIX subsystems (WBS Dictionary, Primavera P6 format, etc.), which suggests it is not part of an integrated schedule.
10. Funding for INTT management activities is contributed by BNL but it is not identified in the plan.
11. The proposed design changes for the sPHENIX beampipe and beampipe support to accommodate the MVTX seems nontrivial and still requires buy-in. This Risk should be held at the project level and settled reasonably soon.
12. The INTT Flex bus extender is made from Liquid Crystal Polymer (LCP) instead of Polyimide due to its smaller loss tangent but LCP is a less mature technology and not as robust as Polyimide.

Recommendations (1 & 2 to be completed prior to MIE PD-3. 3-11 to be completed by the end of the calendar year)

1. Clearly articulate requirements flow-down and margin analysis during future plenary sessions. [Note: This would also be useful for the full sPHENIX scope as noted earlier in the report.]
2. Develop a clear methodology for performing verification/validation against specifications and interface requirements.
3. Develop a detailed set of key milestones to ensure the same level of rigor is applied relative to the MIE and Infrastructure/Facility parts of the project. (recommendation for MVTX & INTT)
4. Clearly document and communicate change control and configuration control methods at partnering institutions and the eventual roll-up to BNL. (recommendation for MVTX & INTT)

2. MVTX project RLS is fully integrated into sPHENIX P6, Dave and Irina's talks
3. BNL has agreed to provide early R&D fund to MIT and LBNL to support mechanical system early R&D design work.
4. Much of the MVTX software work is based on the common sPHENIX online and offline frameworks, work is mostly carried out by collaborators without cost to the MVTX project.
5. Based on current RLS, MVTX detector will be ready for installation in March 2022; MVTX is the last detector to go into IR (9/2022)
7. MVTX project reporting is in PMP.
"Quarterly cost and schedule reviews and report the results to the sPHENIX Project Office. We will hold monthly phone calls with DOE-NP and provide them with Quarterly progress reports."
8. WBS, BOE and Risk Register are integrated into sPHENIX P6. Pre-P6 WBS Dictionary will be updated after this review.
9. MVTX project is integrated into sPHENIX P6, PMP developed.
11. Beam pipe modification is under discussion between sPHENIX Project Office and C-AD. This risk is in the MVTX/sPHENIX Risk Register.

- 1,2,3. MVTX is fully integrated into sPHENIX P6, milestone and critical paths identified in P6; same methodology used for MVTX
4. MVTX PMP completed, including change control and configuration control methods.

5. Generate a list of early funding needs (similar to CD3a) to address near-term schedule delays that will be realized if funding doesn't become available. (recommendation for MVTX & INTT)
6. Enumerate all contributed labor and resources and establish commitment level from institutions by way of MOAs/MOUs (including management and software). (recommendation for MVTX & INTT)
7. Establish a clear policy for contingency at partnering institutions that are participating in the MVTX project (specifically contingency ownership & authority).
8. Generate a comprehensive list of Risks, which should be included in the Risk Registry. (recommendation for MVTX & INTT)
9. Establish the likelihood for metal particulate generation that can come in contact with wire bonds and pads and develop methods to protect them. (recommendation for MVTX)
10. Develop KPPs for the Silicon Detectors, which will establish the basis for determining project success. (recommendation for sPHENIX management)
11. Document and communicate the scientific need for both the silicon detectors. (general recommendation for sPHENIX)

5. MVTX early funding request submitted, and BNL has agreed to provide R&D fund to MIT and LBNL to carry out early R&D on mechanical structure design and fabrication estimate
6. Institution roles are defined in the PMP. "MOU" to be established through sPHENIX collaboration.
7. Contingency policy in PMP, BNL will own and oversee the spending of the project contingency.
8. MVTX risk register developed, integrated into the sPHENIX Risk Registry
9. MVTX project will follow exactly the same stave/sensor handling procedures developed by ITS for stave and detector assembly; no major issues found in ITS/IB project on this matter.
10. KPPs and UPPs are documented in MVTX PMP.
11. The MVTX science case is well documented in the MVXT full proposal. New developments are documented through sPHENIX physics and technical notes.

- Carbon structure production cost and schedule
 - **LBNL, other production activities/ATLAS**
 - **Explore other production sites, Italy, France, Korea, US ...**
 - **High contingency in cost, ~40%**
- Mechanical system integration
 - **Potential clamp shell re-design for insertion - beampipe modification**
 - **High contingency in design cost, ~40%**
- Mitigations:
 - **Early R&D in mechanical design and fabrication to reduce uncertainties**
 - **Work with OSI on integration, following up closely with C-AD on the beampipe issue**

Summary

- MVTX is ready to receive fund for the project
 - **Electrical system is ready for production**
 - **Preliminary detector mechanical design completed**
 - **Preliminary sPHENIX mechanical system integration developed**
- LANL LDRD support critical for early key R&D
- Costs, schedules and risk register integrated into sPHENIX P6, RLS aligned with sPHENIX
- Project management plan developed, TPC \$4.6M, ready for installation on time for Day-1 physics

We are ready to start the project!

Back Up & References

Staves – QA plan

Tests run on sensors / staves

Parameter	Gold	Silver	Bronze	Not working/ No back bias	
Iddd clocked	500 to 850 mA	otherwise	-	--	→ Power Test
Idda clocked	120 to 250 mA	otherwise	--	--	
Ibb @ 3V	Up to 10 mA	otherwise	--	--	
Max. bias voltage	4V	--	--	Otherwise	→ FIFO Test
FIFO errors	0	--	--	Otherwise	
FIFO exceptions	0	--	--	Otherwise	
Timeouts	0	-	-	Otherwise	→ Digital Scan
Corrupt events	0	-	-	Otherwise	
Bad pixels per chip	< 50	< 2100	< 5243	Otherwise	
Pixels without threshold per chip	< 5243	< 26214	< 52429	Otherwise	→ Threshold Scan
Dead pixels per chip	< 50	< 2100	< 5243	Otherwise	
Average HIC noise	< 10 e	Otherwise	--	--	
Deviation of chip threshold	< 20%	< 30%	Otherwise	--	
Threshold RMS	< 30 e	--	Otherwise	--	
Threshold RMS / Threshold mean	< 0.3	--	< 0.5	Otherwise	

Example for building ML/OL modules but the tests run are the same for all sensors

Critical Path



POM02 sPHENIX WBS 3.02 Preliminary Baseline [MVTX]					MVTX Critical Path										26-Jul-19 21:44	
Activity ID	Activity Name	Original Duration	Start	Finish	Burdened AYS - Total	FY2019	FY2020	FY2021	FY2022	FY2023	FY2024	FY2025	FY2026	FY2027	FY2028	FY2029
S100500	Milestone Start MVTX	0.00	03-Sep-19*		0		♦ Milestone Start MVTX									
S108000	Develop MVTX inner tracker mechanical model	100.00	03-Sep-19	29-Jan-20	200,199		29-Jan-20									
S113000	CYSS Tooling Design	20.00	30-Jan-20	27-Feb-20	23,446		27-Feb-20									
S113200	CYSS Tooling Material - M&S	15.00	28-Feb-20	19-Mar-20	38,250		19-Mar-20									
S113300	CYSS Tooling Iteration - Labor	15.00	20-Mar-20	09-Apr-20	0		09-Apr-20									
S113301	CYSS Tooling Iteration - M&S	15.00	20-Mar-20	09-Apr-20	38,250		09-Apr-20									
S113900	Review SB Design-Fabrication Compatibility	20.00	10-Apr-20	07-May-20	12,505		07-May-20									
S114000	Hold SB Review (PRR)	10.00	08-May-20	21-May-20	12,644		21-May-20									
S114100	SB Tooling - Labor	25.00	22-May-20	26-Jun-20	49,950		26-Jun-20									
S114101	SB Tooling - M&S	25.00	22-May-20	26-Jun-20	51,000		26-Jun-20									
S114700	MVTX Design Review LBNL - M&S	5.00	29-Jun-20	06-Jul-20	6,375		06-Jul-20									
S114800	MVTX Design Review LBNL - Labor	5.00	29-Jun-20	06-Jul-20	1,954		06-Jul-20									
S114801	MVTX Design Review LANL - Labor	5.00	07-Jul-20	13-Jul-20	5,034		13-Jul-20									
S114810	MVTX Design Review LANL - M&S	5.00	07-Jul-20	13-Jul-20	6,375		13-Jul-20									
S114900	Incorporate MVTX Review Comments LBNL	5.00	14-Jul-20	20-Jul-20	8,792		20-Jul-20									
S114910	Incorporate MVTX Review Comments LANL	5.00	21-Jul-20	27-Jul-20	11,327		27-Jul-20									
S115000	Complete Final MVTX Design LBNL	1.00	28-Jul-20	28-Jul-20	977		28-Jul-20									
S115010	Complete Final MVTX Design LANL	1.00	28-Jul-20	28-Jul-20	1,259		28-Jul-20									
S108400	Slave Assembly Tooling - Design	20.00	29-Jul-20	25-Aug-20	13,701		25-Aug-20									
S108700	Slave Assembly Tooling - Final Jig Design	40.00	26-Aug-20	22-Oct-20	27,711		22-Oct-20									
S108800	Slave Assembly Tooling - Procure Assembly Fixtures and Tooling - M&S	60.00	23-Oct-20	22-Jan-21	51,840		22-Jan-21									
S108900	Slave Assembly Tooling - Procure Assembly Fixtures and Tooling - Labor	60.00	23-Oct-20	22-Jan-21	4,234		22-Jan-21									
S115600	Test Installation of Staves onto Layer End-Wheels	20.00	25-Jan-21	22-Feb-21	7,208		22-Feb-21									
S115700	Hold Half-Detector Assembly Review (PRR)	5.00	23-Feb-21	01-Mar-21	2,729		01-Mar-21									
S115800	Install Staves Onto Layer End-Wheels To Form Layers - M&S	70.00	02-Mar-21	08-Jun-21	3,589		08-Jun-21									
S115900	Install Staves Onto Layer End-Wheels To Form Layers - Labor	70.00	02-Mar-21	08-Jun-21	34,303		08-Jun-21									
S116000	Test and Rework Layers After Assembly - M&S	25.00	09-Jun-21	14-Jul-21	3,350		14-Jul-21									
S116100	Test and Rework Layers After Assembly - Labor	25.00	09-Jun-21	14-Jul-21	14,565		14-Jul-21									
S116200	Perform Half-Detector Metrology On Layers	12.00	15-Jul-21	30-Jul-21	11,234		30-Jul-21									
S116300	Milestone: Complete Layers	0.00	02-Aug-21	02-Aug-21	0		02-Aug-21									
S116500	Assemble Layers and CYSS into Half Barrel #1 - Labor	20.00	02-Aug-21	27-Aug-21	13,894		27-Aug-21									
S116700	Test and Rework Half Barrel #1 - Labor	25.00	30-Aug-21	04-Oct-21	18,840		04-Oct-21									
S116800	Perform Half Barrel #1 Metrology On Final Assembly - Labor	10.00	05-Oct-21	19-Oct-21	8,181		19-Oct-21									
S116900	Validation Of Final Assembly - M&S	15.00	20-Oct-21	09-Nov-21	3,417		09-Nov-21									
S117000	Validation Of Final Assembly - Labor	15.00	20-Oct-21	09-Nov-21	14,093		09-Nov-21									
S117100	Pack/Ship Final Assemblies of Half Barrel #1 To BNL - M&S	15.00	10-Nov-21	03-Dec-21	5,077		03-Dec-21									
S117200	Pack/Ship Final Assemblies of Half Barrel #1 To BNL - Labor	15.00	10-Nov-21	03-Dec-21	4,990		03-Dec-21									
S123500	Test Half Barrel #1	15.00	06-Dec-21	27-Dec-21	6,219		27-Dec-21									
S123600	Test Half Barrel #2	15.00	28-Dec-21	19-Jan-22	6,219		19-Jan-22									
S123700	MVTX Full System Test at BNL	40.00	20-Jan-22	17-Mar-22	0		17-Mar-22									
S101400	[EXTERNAL] MVTX Assembly Complete and Ready for Installation	0.00		17-Mar-22*	0											♦ [EXTERNAL] MVTX Assembly Complete and Ready for Installation
S123800	Completed: System Test at BNL	0.00		17-Mar-22	0											♦ Completed: System Test at BNL
EXT1014040	[EXTERNAL] sPHENIX CD-4	0.00		29-Dec-22*	0											♦ [EXTERNAL] sPHENIX CD-4

Estimate Uncertainty


EU tables are identical to those used by sPHENIX for establishing baseline cost

Labor

- L1 - Actual - 0%
- L2 - Level of Effort Tasks - 5%
- L3 - Advanced - 10%
- L4 - Preliminary - 25%
- L5 - Conceptual - 40%
- L6 - Pre-conceptual - 60%
- L7 - Rough Estimate - 80%
- L8 - Beyond state of the art - 100%

M&S

- M1 - Existing Purchase Order (Actual) - 0%
- M2 - Travel, supplies, software - 5%
- M3 - Advanced, Quote or Catalog Price - 10%
- M4 - Preliminary Engineering Judgment - 25%
- M5 - Conceptual Design - 40%
- M6 - Pre-conceptual Design - 60%
- M7 - Pre-conceptual - Uncommon work - 80%
- M8 - Beyond state of the art - 100%




Estimate Uncertainty by WBS



WBS Name	Budgeted Cost	EU	EU Percent
MVTX Project Management	\$ 544,602	\$ -	0%
Readout Unit (RU)	\$ 213,002	\$ 27,867	13%
FELIX 2.0	\$ 110,571	\$ 27,260	25%
Power Boards	\$ 144,329	\$ 33,705	23%
Power Supplies	\$ 101,680	\$ 12,809	13%
Production	\$ 72,924	\$ 2,318	3%
Stave Assembly Tooling	\$ 97,486	\$ 38,994	40%
Metrology	\$ 75,834	\$ 27,480	36%
Shipping and Storage Containers	\$ 63,926	\$ 6,393	10%
Shipping the Staves from CERN to LBNL	\$ 30,600	\$ 3,060	10%
Mechanics Detector Design	\$ 200,199	\$ 80,080	40%
End Wheels	\$ 310,865	\$ 123,465	40%
Mechanics Fabrication	\$ 90,160	\$ -	0%
Cylindrical Support Structure (CYSS)	\$ 200,808	\$ 80,323	40%
Service Barrel (SB)	\$ 266,239	\$ 97,693	37%
MVTX Final Design Review	\$ 42,093	\$ 7,213	17%
Assembly and Testing	\$ 21,565	\$ 5,391	25%
Layer Assembly and Test	\$ 76,978	\$ 29,836	39%
Half Barrel #1 Assembly and Test	\$ 75,436	\$ 26,038	35%
Half Barrel #2 Assembly and Test	\$ 75,859	\$ 26,207	35%
MVTX Integration and Infrastructure	\$ 58,084	\$ 5,808	10%
Cooling System	\$ 172,233	\$ 54,721	32%
Safety Systems	\$ 151,940	\$ 37,743	25%
Service Barrel Support Frame & MVTX Interface to sPHENIX	\$ 431,797	\$ 163,661	38%
Half detector Assembly Readout and Cooling Test at BNL	\$ 59,290	\$ 5,929	10%
TOTAL	\$ 3,688,501	\$ 923,996	25%

- Stave modification and system integration - done
 - **MVTX & INTT integration**
- Readout Electronics - done
 - **RU, PU, FELIX, Readout cable**
 - **Power system**
- Mechanical system – preliminary design available
 - **Detector design**
 - **Service & integration**
- Detector assembly and installation – plan developed
 - **Follow ALICE ITS procedures**

Long Custom MVTX Readout Cables Tested




BNL has approved “non-halogen free” cables for sPHENIX

sPHENIX MVTX: 7.9+m

Cable-A: 1.4 m

Cable-B: 6.5+ m

Power cable: 4.7+ m




**Desired <~10m;
Tested 11.4m**

Detector Misalignment & Hit Spatial Resolution Study SPHENIX



Typically staves offset by,
Horizontally: $20 \times 30 \mu\text{m} = 600 \mu\text{m}$
Vertically: $5 \times 30 \mu\text{m} = 150 \mu\text{m}$

Hit spatial resolution: (w/o clustering)
Peak_sigma_core = 0.55 (pixel size) = $15 \mu\text{m}$
Chip spatial resolution = $15/\sqrt{2} = 11 \mu\text{m}$
(same as 2018 TB results)




B-Hadron & b-Jet Tagging

- Detected using the long lifetime of bottom quark hadrons:
 - Displaced tracks
 - Large 2nd vertex invariant mass
- Need high precision tracking and vertex determination – **MVTX**!
- Need excellent jet detection capabilities – **sPHENIX**!



ALPIDE/MAPS Operation

Well fit sPHENIX/RHIC environment, 10MHz Clock (LHC 40MHz)




sPHENIX trigger latency: ~ 4 μs


Staves - General layout

❑ Stave design developed by ALICE at no cost for MVTX project

❑ Possible modifications (*see Walter's talk*)




- **Staves:** detector modules consisting of a Hybrid Integrated Circuit (HIC) mounted on carbon fiber mechanical support structure
- **HIC:** a row of 9 ALPIDE sensors wire-bonded to a Flexible Printed Circuit (FPC). Area covered by the chips: $15 \times 271.2 \text{ mm}^2$, including a gap of $150 \text{ }\mu\text{m}$ between adjacent chips.
- **Mechanical support:** single light structure composed of a Space Frame, providing the required stiffness, and a Cold Plate, high-thermal conductivity carbon fiber sheet with embedded polyamide cooling pipes.
- **Heat Dissipation** – The ALPIDE sensors dissipate only 40 mW/cm^2 .



Stave prototype



ITS/IB Production Stave @LANL




ALICE ITS/IB Assembly

IB-1 ½ Layer-0 assembly


09/05/2018 @ 9:15



- Patch panel temporarily fixed with tape (waiting for validation of connector support)
- A lot of handling but no particular issues, mounting in 1.5 h
- **Power test OK**



sPHENIX DAQ Architecture



MVTX Project Detailed Schedule
Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	5	2016		2017		2018		2019		2020		2021		2022		2023
												FY16	FY17	FY18		FY19	FY20	FY21	FY22	FY23						
POM02 sPHENIX WBS 3.02 Preliminary Baseline [MVTX]		1281.00	01-Feb-17 A	17-Mar-22	0.00	21937	1189882	2,187,836	1,500,665	3,688,501																
MVTX		1281.00	01-Feb-17 A	17-Mar-22	0.00	21937	1189882	2,187,836	1,500,665	3,688,501																
External Milestones in WBS 3x from WBS 1x, 2x		1169.00	01-Feb-17 A	01-Oct-21	112.00	0	0	0	0	0																
S100000	RU Production Start	0.00	01-Apr-19			0	0	0	0	0						01-Apr-19 A, ♦										
S100100	Stave Production - Batch 1	62.00	03-Sep-19*	03-Dec-19	101.00	0	0	0	0	0																
S100200	Stave Production - Batch 2	62.00	04-Dec-19	04-Mar-20	101.00	0	0	0	0	0																
S100300	Stave Production - Batch 3	62.00	05-Mar-20	01-Jun-20	101.00	0	0	0	0	0																
S100400	Stave Production - Batch 4	62.00	02-Jun-20	27-Aug-20	101.00	0	0	0	0	0																
EXT100090	[External Activity] Initial Project Funding Release	0.00	01-Feb-17 A			0	0	0	0	0		01-Feb-17 A, ♦														
EXT101010	[External Activity] FY20 Funding Available	0.00	01-Oct-19*		465.00	0	0	0	0	0						01-Oct-19*, ♦										
EXT101015	[External Activity] FY21 Funding Available	0.00	01-Oct-20*		202.00	0	0	0	0	0									01-Oct-20*, ♦							
EXT101016	[External Activity] FY22 Funding Available	0.00	01-Oct-21*		112.00	0	0	0	0	0													01-Oct-21*, ♦			
EXT147100	[External Activity] Procure TPC DAM Felix 2.0 Boards - Contract Award(s)	0.00	18-Mar-20*		352.00	0	0	0	0	0									18-Mar-20*, ♦							
EXT317000	[External Activity] Design/Safety Reviews Complete, Internal Detector Structural Support Released for Production	0.00		24-Dec-19*	287.00	0	0	0	0	0									24-Dec-19* ♦							
MVTX Project Management		655.00	01-Aug-19	17-Mar-22	0.00	1548	36250	497,769	46,833	544,602																
S100500	Milestone Start MVTX	0.00	03-Sep-19*		0.00	0	0	0	0	0						03-Sep-19*, ♦										
S100600	Project Manager	633.00	03-Sep-19	17-Mar-22	0.00	1238	0	398,112	0	398,112																
S100700	Mechanical Integration Engineer	633.00	03-Sep-19	17-Mar-22	0.00	310	0	99,657	0	99,657																
S100800	Electronics Integration Engineer	633.00	03-Sep-19	17-Mar-22	0.00	0	0	0	0	0																
S100900	Travel FY19	20.00	03-Sep-19	30-Sep-19	112.00	0	6250	0	7,813	7,813																
S101000	MVTX Construction Start Approval	0.00	01-Aug-19*		22.00	0	0	0	0	0						01-Aug-19*, ♦										
S101100	Travel FY20	251.00	01-Oct-19	30-Sep-20	112.00	0	10000	0	12,750	12,750																
S101200	Travel FY21	250.00	01-Oct-20	30-Sep-21	112.00	0	10000	0	13,005	13,005																
S101300	Travel FY22	112.00	01-Oct-21	17-Mar-22	0.00	0	10000	0	13,265	13,265																
S101400	[EXTERNAL] MVTX Assembly Complete and Ready for Installation	0.00		17-Mar-22*	0.00	0	0	0	0	0													17-Mar-22* ♦			
MVTX Electronics		260.00	03-Sep-19	15-Sep-20	293.00	2407	301084	211,165	358,417	569,582																
Readout Unit (RU)		220.00	30-Oct-19	15-Sep-20	293.00	1465	68545	129,007	83,995	213,002																
S101500	Produce RU Cold Plate - Labor	20.00	30-Oct-19	27-Nov-19	145.00	60	0	6,335	0	6,335																
S101700	Produce RU Cold Plate - M&S	20.00	30-Oct-19	27-Nov-19	145.00	0	15353	0	19,575	19,575																
S101600	Procure Transition Board for RU M&S	10.00	30-Oct-19	13-Nov-19	303.00	0	7935	0	10,117	10,117																
S101601	Procure Transition Board for RU Labor	10.00	30-Oct-19	13-Nov-19	303.00	8	0	845	0	845																
S101800	Procure Power Mezzanine for RU M&S	10.00	30-Oct-19	13-Nov-19	303.00	0	4757	0	6,065	6,065																
S101801	Procure Power Mezzanine for RU Labor	10.00	30-Oct-19	13-Nov-19	303.00	8	0	845	0	845																
S101900	Test/QA RU - Labor	40.00	02-Dec-19	29-Jan-20	293.00	420	0	33,784	0	33,784																
S102000	Test/QA RU - M&S	40.00	02-Dec-19	29-Jan-20	293.00	0	7500	0	9,563	9,563																
S102100	Procure 60 SamTec Cables -Provide Requirements to Procurement	5.00	30-Jan-20	05-Feb-20	293.00	5	0	950	0	950																
S102200	Procure 60 SamTec Cables -Prepare & Send Solicitation	20.00	06-Feb-20	05-Mar-20	293.00	0	0	0	0	0																

MVX Project Detailed Schedule
Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	5	2016		2017		2018		2019		2020		2021		2022		2023
												FY16	FY17	FY18		FY19	FY20		FY21	FY22	FY23					
S102300	Procure 60 SamTec Cables -Vendor Responses	10.00	06-Mar-20	19-Mar-20	293.00	0	0	0	0	0	0															
S102400	Procure 60 SamTec Cables -Vendor Selection	10.00	20-Mar-20	02-Apr-20	293.00	0	0	0	0	0	0															
S102500	Procure 60 SamTec Cables -Contract Awards	0.00	03-Apr-20		293.00	0	0	0	0	0	0						03-Apr-20									
S102600	Procure 60 SamTec Cables -Contract/PO - Leadtime	60.00	03-Apr-20	26-Jun-20	293.00	0	0	0	0	0	0															
S102700	Procure 60 SamTec Cables - Delivery Acceptance	5.00	29-Jun-20	06-Jul-20	293.00	0	30000	0	34,850	34,850																
S102800	Test/QA SamTec Cables Check if still needed	40.00	07-Jul-20	31-Aug-20	293.00	960	0	85,827	0	85,827																
S102900	Ship RU & SamTec Cables from CERN to UT Austin	5.00	01-Sep-20	08-Sep-20	293.00	0	2000	0	2,550	2,550																
S102901	Ship RU & SamTec Cables from UT Austin to BNL Labor	5.00	09-Sep-20	15-Sep-20	293.00	4	0	422	0	422																
S102902	Ship RU & SamTec Cables from UT Austin to BNL M&S	5.00	09-Sep-20	15-Sep-20	293.00	0	1000	0	1,275	1,275																
FELIX 2.0		201.00	03-Sep-19	22-Jun-20	352.00	195	76400	20,523	90,048	110,571																
S103000	Produce Felix 2.0 first production unit - Labor	57.00	03-Sep-19	22-Nov-19	148.00	16	0	3,133	0	3,133																
S103002	Produce Felix 2.0 first production unit - M&S	57.00	03-Sep-19	22-Nov-19	148.00	0	8000	0	9,186	9,186																
S103100	Procure Optical Fiber - Labor	20.00	03-Sep-19	30-Sep-19	455.00	2	0	307	0	307																
S103300	Procure Optical Fiber - M&S	20.00	03-Sep-19	30-Sep-19	455.00	0	50	0	63	63																
S103400	Test/QA 1st Felix Unit and Fibers	10.00	25-Nov-19	10-Dec-19	418.00	40	0	0	0	0																
S103450	Procure 57 Optical Fiber Sets - Labor	20.00	18-Mar-20	14-Apr-20	385.00	2	0	317	0	317																
S103460	Procure 57 Optical Fiber Sets M&S	20.00	18-Mar-20	14-Apr-20	385.00	0	2850	0	3,634	3,634																
S103500	Procure 7 Felix 2.0 Remaining Units -Provide Requirements to Procurement	5.00	18-Mar-20	24-Mar-20	352.00	6	0	1,266	0	1,266																
S103800	Procure 7 Felix 2.0 Remaining Units -Prepare & Send Solicitation	1.00	25-Mar-20	25-Mar-20	352.00	0	0	0	0	0																
S103900	Procure 7 Felix 2.0 Remaining Units -Vendor Responses	1.00	26-Mar-20	26-Mar-20	352.00	0	0	0	0	0																
S104000	Procure 7 Felix 2.0 Remaining Units -Vendor Selection	1.00	27-Mar-20	27-Mar-20	352.00	0	0	0	0	0																
S104100	Procure 7 Felix 2.0 Remaining Units -Contract Awards	0.00	30-Mar-20		352.00	0	0	0	0	0																
S104200	Procure 7 Felix 2.0 Remaining Units -Contract/PO - Leadtime	40.00	30-Mar-20	22-May-20	352.00	0	0	0	0	0																
S104300	Procure 7 Felix 2.0 Remaining Units - Delivery Acceptance	5.00	26-May-20	01-Jun-20	352.00	0	56000	0	65,054	65,054																
S104400	Test/QA 7 Felix Units and Fibers - Labor	10.00	02-Jun-20	15-Jun-20	352.00	129	0	15,500	0	15,500																
S104500	Test/QA 7 Felix Units and Fibers - M&S	10.00	02-Jun-20	15-Jun-20	352.00	0	7500	0	9,563	9,563																
S104600	Ship Felix Units and Fibers to BNL	5.00	16-Jun-20	22-Jun-20	352.00	0	2000	0	2,550	2,550																
MAPS Power System		160.00	03-Sep-19	23-Apr-20	393.00	748	156139	61,635	184,374	246,009																
Power Boards		155.00	03-Sep-19	16-Apr-20	398.00	432	79020	50,629	93,700	144,329																
S105000	Procure Power Distribution (harness) - Labor	20.00	03-Sep-19	30-Sep-19	271.00	120	0	14,147	0	14,147																
S105100	Procure Power Distribution (harness) - M&S	19.00	03-Sep-19	27-Sep-19	494.00	0	0	0	0	0																

MVTX Project Detailed Schedule Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	5	2016		2017		2018		2019		2020		2021		2022		2023
												FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23							
S105700	Fabricate Break Out Boards (qty?) - M&S	20.00	03-Sep-19	30-Sep-19	176.00	0	6600	0	8,250	8,250																
S105800	Fabricate PB to Stave Cables - M&S	20.00	01-Oct-19	29-Oct-19	493.00	0	8000	0	10,200	10,200																
S105801	Fabricate PB to Stave Cables - Labor	20.00	01-Oct-19	29-Oct-19	493.00	60	0	7,286	0	7,286																
S106000	Fabricate Cold (Cooling) Plates - M&S	10.00	03-Sep-19	16-Sep-19	523.00	0	3420	0	4,275	4,275																
S106100	Fabricate Cold (Cooling) Plates - Labor	10.00	03-Sep-19	16-Sep-19	523.00	16	0	2,111	0	2,111																
S106160	Procure Production PB -Provide Requirements to Procurement	5.00	01-Oct-19	07-Oct-19	176.00	86	0	8,871	0	8,871																
S106200	Procure Production PB -Prepare & Send Solicitation	20.00	08-Oct-19	05-Nov-19	176.00	0	0	0	0	0																
S106300	Procure Production PB -Vendor Responses	10.00	06-Nov-19	20-Nov-19	176.00	0	0	0	0	0																
S106400	Procure Production PB -Vendor Selection	10.00	21-Nov-19	06-Dec-19	176.00	0	0	0	0	0																
S106500	Procure Production PB -Contract Award	0.00	09-Dec-19	09-Dec-19	176.00	0	0	0	0	0																
S106600	Procure Production PB -Contract/PO - Leadtime	40.00	09-Dec-19	05-Feb-20	176.00	0	0	0	0	0																
S106700	Procure Production PB - Delivery Acceptance	5.00	06-Feb-20	12-Feb-20	176.00	0	60000	0	69,700	69,700																
S106710	Assemble PB Labor	5.00	13-Feb-20	20-Feb-20	176.00	30	0	3,643	0	3,643																
S106730	Test PB - Labor	20.00	21-Feb-20	19-Mar-20	176.00	90	0	10,928	0	10,928																
S106770	Test PB - M&S	20.00	21-Feb-20	19-Mar-20	398.00	0	0	0	0	0																
S106780	Ship PB to BNL Labor	20.00	20-Mar-20	16-Apr-20	398.00	30	0	3,643	0	3,643																
S106785	Ship PB to BNL M&S	20.00	20-Mar-20	16-Apr-20	398.00	0	1000	0	1,275	1,275																
Power Supplies		160.00	03-Sep-19	23-Apr-20	393.00	315	77119	11,006	90,674	101,680																
S107050	Procure CAEN A2518 Power Module (16) - Provide Requirements to Procurement	5.00	03-Sep-19	09-Sep-19	393.00	209	0	0	0	0																
S107100	Procure CAEN A2518Power Module (16) -Prepare & Send Solicitation	20.00	10-Sep-19	07-Oct-19	393.00	0	0	0	0	0																
S107200	Procure CAEN A2518Power Module (16) -Vendor Responses	10.00	08-Oct-19	22-Oct-19	393.00	0	0	0	0	0																
S107300	Procure CAEN A2518Power Module (16) -Vendor Selection	10.00	23-Oct-19	05-Nov-19	393.00	0	0	0	0	0																
S107400	Procure CAEN A2518Power Module (16) -Contract Award	0.00	06-Nov-19		393.00	0	0	0	0	0																
S107500	Procure CAEN A2518Power Module (16) -Contract/PO - Leadtime	90.00	06-Nov-19	19-Mar-20	393.00	0	0	0	0	0																
S107600	Procure CAEN A2518Power Module (16) - Delivery Acceptance	5.00	20-Mar-20	26-Mar-20	393.00	0	43676	0	50,737	50,737																
S107610	Procure CAEN A3484 48V Power Supply	60.00	03-Sep-19	27-Nov-19	473.00	0	8607	0	9,889	9,889																
S107620	Procure CAEN SY4527 Main Frame	60.00	03-Sep-19	27-Nov-19	473.00	0	11620	0	13,351	13,351																
S107640	Procure CAEN A4532 Power Booster	60.00	03-Sep-19	27-Nov-19	473.00	0	1216	0	1,397	1,397																
S107650	Procure and terminate PS-to-PB (cabling) - M&S	30.00	13-Feb-20	26-Mar-20	393.00	0	10000	0	12,750	12,750																
S107670	Procure and terminate PS-to-PB (cabling) - Labor	30.00	13-Feb-20	26-Mar-20	393.00	40	0	4,857	0	4,857																
S107700	test PB with power supplies	10.00	27-Mar-20	09-Apr-20	393.00	40	0	4,857	0	4,857																

MVTX Project Detailed Schedule Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	5	2016		2017		2018		2019		2020		2021		2022		2023
												FY16	FY17	FY18		FY19		FY20		FY21		FY22		FY23		
S107800	Document Power System	5.00	10-Apr-20	16-Apr-20	393.00	16	0	0	0	0																
S107900	Ship Power System to BNL - M&S	5.00	17-Apr-20	23-Apr-20	393.00	0	2000	0	2,550	2,550																
S107910	Ship Power System to BNL - Labor	5.00	17-Apr-20	23-Apr-20	393.00	11	0	1,292	0	1,292																
MVTX Mechanics and Detector Assembly		632.00	03-Sep-19	16-Mar-22	1.00	14067	523486	1,022,061	678,912	1,700,973																
Staves		346.00	03-Sep-19	22-Jan-21	202.00	2509	146852	128,695	212,076	340,771																
Production		255.00	03-Sep-19	08-Sep-20	101.00	1287	57360	72	72,852	72,924																
S108000	Test/QA Staves at CERN	255.00	03-Sep-19	08-Sep-20	101.00	1280	0	0	0	0																
S108200	Travel and Per Diem at CERN - M&S	255.00	03-Sep-19	08-Sep-20	101.00	0	50000	0	63,652	63,652																
S108100	CERN Test System - M&S	20.00	03-Sep-19	30-Sep-19	291.00	0	7360	0	9,200	9,200																
S108300	CERN Test System - Labor	20.00	03-Sep-19	30-Sep-19	291.00	7	0	72	0	72																
Stave Assembly Tooling		120.00	29-Jul-20	22-Jan-21	0.00	264	25000	45,646	51,840	97,486																
S108400	Stave Assembly Tooling - Design	20.00	29-Jul-20	25-Aug-20	0.00	80	0	13,701	0	13,701																
S108700	Stave Assembly Tooling - Final Jig Design	40.00	26-Aug-20	22-Oct-20	0.00	160	0	27,711	0	27,711																
S108800	Stave Assembly Tooling - Procure Assembly Fixtures and Tooling - M&S	60.00	23-Oct-20	22-Jan-21	0.00	0	25000	0	51,840	51,840																
S108900	Stave Assembly Tooling - Procure Assembly Fixtures and Tooling - Labor	60.00	23-Oct-20	22-Jan-21	0.00	24	0	4,234	0	4,234																
Metrology		105.00	29-Jul-20	30-Dec-20	15.00	363	7000	61,319	14,515	75,834																
S109000	Metrology design	40.00	29-Jul-20	23-Sep-20	15.00	160	0	27,403	0	27,403																
S109100	Design jigs	40.00	24-Sep-20	20-Nov-20	15.00	160	0	28,122	0	28,122																
S109200	Procure jigs - M&S	20.00	23-Nov-20	22-Dec-20	15.00	0	5000	0	10,368	10,368																
S109300	Procure jigs - Labor	20.00	23-Nov-20	22-Dec-20	15.00	3	0	429	0	429																
S109400	ship to LBNL - Labor	5.00	23-Dec-20	30-Dec-20	15.00	40	0	5,365	0	5,365																
S109500	ship to LBNL - M&S	5.00	23-Dec-20	30-Dec-20	15.00	0	2000	0	4,147	4,147																
Shipping and Storage Containers		276.00	03-Sep-19	07-Oct-20	272.00	595	33492	21,657	42,269	63,926																
S109600	Design & Fabricate Storage Cabinets for Staves - M&S	40.00	03-Sep-19	29-Oct-19	264.00	0	6992	0	8,827	8,827																
S109610	Design & Fabricate Storage Cabinets for Staves - Labor	40.00	03-Sep-19	29-Oct-19	264.00	275	0	5,434	0	5,434																
S109700	Design shipping container for 21 staves	5.00	03-Sep-19	09-Sep-19	284.00	40	0	9,485	0	9,485																
S109900	Procure Stave Shipping Plate (84) - Labor	5.00	10-Sep-19	16-Sep-19	284.00	8	0	1,286	0	1,286																
S110000	Procure Stave Shipping Plate (84) - M&S	5.00	10-Sep-19	16-Sep-19	284.00	0	10000	0	12,500	12,500																
S110100	Ship Stave Shipping Devices to CERN	10.00	17-Sep-19	30-Sep-19	284.00	0	5000	0	6,250	6,250																
S110200	Design & Fabricate Shipping and Storage Containers (Half-Barrels) - M&S	50.00	29-Jul-20	07-Oct-20	272.00	0	11500	0	14,692	14,692																
S110300	Design & Fabricate Shipping and Storage Containers (Half-Barrels) - Labor	50.00	29-Jul-20	07-Oct-20	272.00	272	0	5,453	0	5,453																
Shipping the Staves from CERN to LBNL		193.00	04-Dec-19	08-Sep-20	101.00	0	24000	0	30,600	30,600																
S110400	ship from CERN to LBNL - Batch 1	7.00	04-Dec-19	12-Dec-19	242.00	0	6000	0	7,650	7,650																
S110500	ship from CERN to LBNL - Batch 2	7.00	05-Mar-20	13-Mar-20	195.00	0	6000	0	7,650	7,650																
S110600	ship from CERN to LBNL - Batch 3	7.00	02-Jun-20	10-Jun-20	148.00	0	6000	0	7,650	7,650																
S110700	ship from CERN to LBNL - Batch 4	7.00	28-Aug-20	08-Sep-20	101.00	0	6000	0	7,650	7,650																
Carbon Structures		632.00	03-Sep-19	16-Mar-22	1.00	3475	347820	681,389	428,975	1,110,364																
Mechanics Detector Design		100.00	03-Sep-19	29-Jan-20	0.00	640	0	200,199	0	200,199																

MVIX Project Detailed Schedule
Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	2016	2017	2018	2019	2020	2021	2022	2023
											FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23
S110800	Develop MVTX inner tracker mechanical model LBNL	100.00	03-Sep-19	29-Jan-20	0.00	640	0	200,199	0	200,199								
	End Wheels	142.00	30-Jan-20	19-Aug-20	104.00	1184	75940	220,841	90,024	310,865								
S110900	End Weels Tooling Design	30.00	30-Jan-20	12-Mar-20	20.00	140	0	34,193	0	34,193								
S111000	End-wheels tooling material - M&S	25.00	13-Mar-20	16-Apr-20	20.00	0	60000	0	69,700	69,700								
S111100	End-wheels tooling material - Labor	25.00	13-Mar-20	16-Apr-20	20.00	12	0	1,631	0	1,631								
S111200	End wheels tooling assembly - Labor	30.00	17-Apr-20	29-May-20	20.00	240	0	32,618	0	32,618								
S111400	Procure end wheels material - Labor	5.00	01-Jun-20	05-Jun-20	104.00	16	0	3,908	0	3,908								
S111500	Procure end wheels material - M&S	5.00	01-Jun-20	05-Jun-20	104.00	0	15940	0	20,324	20,324								
S111600	End wheels production and test - Labor	50.00	08-Jun-20	17-Aug-20	104.00	768	0	145,975	0	145,975								
S111700	End wheels production and test - M&S	50.00	08-Jun-20	17-Aug-20	104.00	0	0	0	0	0								
S111800	Review End-wheels	2.00	18-Aug-20	19-Aug-20	104.00	8	0	2,517	0	2,517								
	Mechanics Fabrication	632.00	03-Sep-19	16-Mar-22	1.00	1491	261880	231,006	326,201	557,207								
S112600	Travel LBNL - FY19	20.00	03-Sep-19	30-Sep-19	1.00	0	17500	0	21,875	21,875								
S112700	Travel LBNL - FY20	251.00	01-Oct-19	30-Sep-20	1.00	0	17500	0	22,313	22,313								
S112800	Travel LBNL - FY21	250.00	01-Oct-20	30-Sep-21	1.00	0	17500	0	22,759	22,759								
S112900	Travel LBNL - FY22	111.00	01-Oct-21	16-Mar-22	1.00	0	17500	0	23,214	23,214								
	Cylindrical Support Structure (CYSS)	151.00	30-Jan-20	02-Sep-20	382.00	754	75940	103,984	96,824	200,808								
S113000	CYSS Tooling Design	20.00	30-Jan-20	27-Feb-20	0.00	96	0	23,446	0	23,446								
S113100	CYSS Tooling Material - Labor	15.00	28-Feb-20	19-Mar-20	498.00	120	0	0	0	0								
S113200	CYSS Tooling Material - M&S	15.00	28-Feb-20	19-Mar-20	0.00	0	30000	0	38,250	38,250								
S113300	CYSS Tooling Iteration - Labor	15.00	20-Mar-20	09-Apr-20	0.00	24	0	0	0	0								
S113301	CYSS Tooling Iteration - M&S	15.00	20-Mar-20	09-Apr-20	0.00	0	30000	0	38,250	38,250								
S113400	Procure CYSS Material - M&S	5.00	10-Apr-20	16-Apr-20	278.00	0	15940	0	20,324	20,324								
S113500	Procure CYSS Material - Labor	5.00	10-Apr-20	16-Apr-20	298.00	8	0	0	0	0								
S113510	CYSS Tooling assembly	20.00	17-Apr-20	14-May-20	278.00	120	0	16,309	0	16,309								
S113700	Production & Test CYSS - Labor	25.00	29-Jul-20	01-Sep-20	227.00	386	0	64,229	0	64,229								
S113800	Milestone: Complete CYSS	0.00	02-Sep-20	02-Sep-20	227.00	0	0	0	0	0								
	Service Barrel (SB)	126.00	10-Apr-20	08-Oct-20	272.00	737	115940	127,021	139,217	266,239								
S113900	Review SB Design-Fabrication Compatibility	20.00	10-Apr-20	07-May-20	0.00	91	0	12,505	0	12,505								
S114000	Hold SB Review (PRR)	10.00	08-May-20	21-May-20	0.00	112	0	12,644	0	12,644								
S114100	SB Tooling - Labor	25.00	22-May-20	26-Jun-20	0.00	240	0	49,950	0	49,950								
S114101	SB Tooling - M&S	25.00	22-May-20	26-Jun-20	0.00	0	40000	0	51,000	51,000								
S114200	Procure SB Material - M&S	5.00	29-Jun-20	06-Jul-20	313.00	0	75940	0	88,217	88,217								
S114300	Procure SB Material - Labor	5.00	29-Jun-20	06-Jul-20	313.00	8	0	0	0	0								
S114400	Production & Test SB - M&S	25.00	02-Sep-20	07-Oct-20	272.00	0	0	0	0	0								
S114500	Production & Test SB - Labor	25.00	02-Sep-20	07-Oct-20	272.00	286	0	51,923	0	51,923								
S114600	Milestone: Complete SB	0.00	08-Oct-20	08-Oct-20	272.00	0	0	0	0	0								
	MVTX Final Design Review	21.00	29-Jun-20	28-Jul-20	0.00	160	10000	29,343	12,750	42,093								
S114700	MVTX Design Review LBNL - M&S	5.00	29-Jun-20	06-Jul-20	0.00	0	5000	0	6,375	6,375								
S114800	MVTX Design Review LBNL - Labor	5.00	29-Jun-20	06-Jul-20	0.00	40	0	1,954	0	1,954								
S114801	MVTX Design Review LBNL - Labor	5.00	07-Jul-20	13-Jul-20	0.00	40	0	5,034	0	5,034								
S114810	MVTX Design Review LBNL - M&S	5.00	07-Jul-20	13-Jul-20	0.00	0	5000	0	6,375	6,375								
S114900	Incorporate MVTX Review Comments LBNL	5.00	14-Jul-20	20-Jul-20	0.00	36	0	8,792	0	8,792								

MVTX Project Detailed Schedule
Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	5	2016		2017		2018		2019		2020		2021		2022		2023
												FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23							
S114910	Incorporate MVTX Review Comments LANL	5.00	21-Jul-20	27-Jul-20	0.00	36	0	11,327	0	11,327																
S115000	Complete Final MVTX Design LBNL	1.00	28-Jul-20	28-Jul-20	0.00	4	0	977	0	977																
S115010	Complete Final MVTX Design LANL	1.00	28-Jul-20	28-Jul-20	0.00	4	0	1,259	0	1,259																
Barrel Assembly		434.00	20-Mar-20	14-Dec-21	64.00	8084	28814	211,977	37,861	249,839																
Assembly and Testing		434.00	20-Mar-20	14-Dec-21	64.00	8084	28814	211,977	37,861	249,839																
S115100	Test and Rework Staves - Batch 1	15.00	20-Mar-20	09-Apr-20	176.00	276	0	5,391	0	5,391																
S115200	Test and Rework Staves - Batch 2	15.00	10-Apr-20	30-Apr-20	176.00	276	0	5,391	0	5,391																
S115300	Test and Rework Staves - Batch 3	15.00	11-Jun-20	01-Jul-20	148.00	276	0	5,391	0	5,391																
S115500	Test and Rework Staves - Batch 4	15.00	09-Sep-20	29-Sep-20	101.00	276	0	5,391	0	5,391																
S115400	Milestone: Complete Reception of 84 Staves from CERN	0.00		08-Sep-20	101.00	0	0	0	0	0																
Layer Assembly and Test		132.00	25-Jan-21	02-Aug-21	0.00	2885	5336	70,039	6,939	76,978																
S115600	Test Installation of Staves onto Layer End-Wheels	20.00	25-Jan-21	22-Feb-21	0.00	368	0	7,208	0	7,208																
S115700	Hold Half-Detector Assembly Review (PRR)	5.00	23-Feb-21	01-Mar-21	0.00	96	0	2,729	0	2,729																
S115800	Install Staves Onto Layer End-Wheels To Form Layers - M&S	70.00	02-Mar-21	08-Jun-21	0.00	0	2760	0	3,589	3,589																
S115900	Install Staves Onto Layer End-Wheels To Form Layers - Labor	70.00	02-Mar-21	08-Jun-21	0.00	1484	0	34,303	0	34,303																
S116000	Test and Rework Layers After Assembly - M&S	25.00	09-Jun-21	14-Jul-21	0.00	0	2576	0	3,350	3,350																
S116100	Test and Rework Layers After Assembly - Labor	25.00	09-Jun-21	14-Jul-21	0.00	648	0	14,565	0	14,565																
S116200	Perform Half-Detector Metrology On Layers	12.00	15-Jul-21	30-Jul-21	0.00	289	0	11,234	0	11,234																
S116300	Milestone: Complete Layers	0.00	02-Aug-21	02-Aug-21	0.00	0	0	0	0	0																
Half Barrel #1 Assembly and Test		85.00	02-Aug-21	03-Dec-21	0.00	2046	11739	59,998	15,438	75,436																
S116400	Assemble Layers and CYSS into Half Barrel #1 - M&S	20.00	02-Aug-21	27-Aug-21	9.00	0	2760	0	3,589	3,589																
S116500	Assemble Layers and CYSS into Half Barrel #1 - Labor	20.00	02-Aug-21	27-Aug-21	0.00	408	0	13,894	0	13,894																
S116600	Test and Rework Half Barrel #1 - M&S	25.00	30-Aug-21	04-Oct-21	10.00	0	2576	0	3,355	3,355																
S116700	Test and Rework Half Barrel #1 - Labor	25.00	30-Aug-21	04-Oct-21	0.00	679	0	18,840	0	18,840																
S116800	Perform Half Barrel #1 Metrology On Final Assembly - Labor	10.00	05-Oct-21	19-Oct-21	0.00	216	0	8,181	0	8,181																
S116900	Validation Of Final Assembly - M&S	15.00	20-Oct-21	09-Nov-21	0.00	0	2576	0	3,417	3,417																
S117000	Validation Of Final Assembly - Labor	15.00	20-Oct-21	09-Nov-21	0.00	568	0	14,093	0	14,093																
S117100	Pack/Ship Final Assemblies of Half Barrel #1 To BNL - M&S	15.00	10-Nov-21	03-Dec-21	0.00	0	3827	0	5,077	5,077																
S117200	Pack/Ship Final Assemblies of Half Barrel #1 To BNL - Labor	15.00	10-Nov-21	03-Dec-21	0.00	175	0	4,990	0	4,990																
Half Barrel #2 Assembly and Test		71.00	30-Aug-21	14-Dec-21	64.00	2046	11739	60,375	15,483	75,859																
S117300	Assemble Layers and CYSS Into Half Barrel #2 - M&S	18.00	30-Aug-21	23-Sep-21	9.00	0	2760	0	3,589	3,589																
S117400	Assemble Layers and CYSS Into Half Barrel #2 - Labor	18.00	30-Aug-21	23-Sep-21	9.00	408	0	13,894	0	13,894																
S117500	Test and Rework Half Barrel #2 - M&S	20.00	24-Sep-21	22-Oct-21	9.00	0	2576	0	3,400	3,400																

Page 6 of 8

Actual Work

Critical Rem. Work

Remaining Work

Actual LoE

Remaining LoE

Milestone

MVIX Project Detailed Schedule
Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	LS	2016		2017	2018		2019		2020		2021		2022		2023
												FY16		FY17		FY18		FY19		FY20		FY21		FY22	
S117600	Test and Rework Half Barrel #2 - Labor	20.00	24-Sep-21	22-Oct-21	9.00	679	0	19,217	0	19,217															
S117700	Perform Half Barrel #2 Metrology On Final Assembly	8.00	25-Oct-21	03-Nov-21	9.00	216	0	8,181	0	8,181															
S117800	Validation Of Final Assembly - M&S	15.00	04-Nov-21	29-Nov-21	9.00	0	2576	0	3,417	3,417															
S117900	Validation Of Final Assembly - Labor	15.00	04-Nov-21	29-Nov-21	9.00	568	0	14,093	0	14,093															
S118000	Pack/Ship Final Assemblies of Half Barrel #2 to BNL - M&S	10.00	30-Nov-21	13-Dec-21	9.00	0	3827	0	5,077	5,077															
S118100	Pack/Ship Final Assemblies of Half Barrel #2 to BNL - Labor	10.00	30-Nov-21	13-Dec-21	9.00	175	0	4,990	0	4,990															
S118200	Milestone: Complete Barrel (RR)	0.00	14-Dec-21	14-Dec-21	64.00	0	0	0	0	0															
MVIX Integration and Infrastructure																									
S118300	Clean Tent/Room -Provide Requirements to Procurement	5.00	03-Sep-19	09-Sep-19	535.00	0	0	0	0	0															
S118400	Clean Tent/Room -Prepare & Send Solicitation	20.00	10-Sep-19	07-Oct-19	535.00	0	0	0	0	0															
S118500	Clean Tent/Room -Vendor Responses	10.00	08-Oct-19	22-Oct-19	535.00	0	0	0	0	0															
S118600	Clean Tent/Room -Vendor Selection	10.00	23-Oct-19	05-Nov-19	535.00	0	0	0	0	0															
S118700	Clean Tent/Room -Contract Award	0.00	06-Nov-19		535.00	0	0	0	0	0															
S118800	Clean Tent/Room -Contract/PO - Leadtime	48.00	06-Nov-19	17-Jan-20	535.00	0	0	0	0	0															
S118900	Clean Tent/Room - Delivery Acceptance	5.00	21-Jan-20	27-Jan-20	535.00	0	50000	0	58,084	58,084															
Cooling System																									
S119000	Cooling System - MIT Travel	150.00	29-Jul-20	08-Mar-21	202.00	332	87000	47,710	124,523	172,233															
S119100	Design Cooling (Modify ALICE Design)	20.00	29-Jul-20	25-Aug-20	162.00	160	0	24,118	0	24,118															
S119200	Mock up Testing - M&S	10.00	26-Aug-20	09-Sep-20	162.00	0	20000	0	40,659	40,659															
S119300	Mock up Testing - Labor	10.00	26-Aug-20	09-Sep-20	162.00	100	0	14,595	0	14,595															
S119400	Final Design of Cooling System	5.00	10-Sep-20	16-Sep-20	162.00	40	0	6,851	0	6,851															
S119500	Procure Cooling Plant - M&S	0.00	01-Oct-20	01-Oct-20	302.00	0	40000	0	47,396	47,396															
S119600	Procure Cooling Plant - Labor	100.00	01-Oct-20	01-Mar-21	202.00	32	0	2,146	0	2,146															
S119700	Ship Cooling Plant to BNL	5.00	02-Mar-21	08-Mar-21	202.00	0	2000	0	4,147	4,147															
Safety Systems																									
S119800	Safety Systems - MIT Travel	140.00	17-Sep-20	12-Apr-21	162.00	0	25000	0	32,467	32,467															
S119900	Define MVTX Safety and Interlock requirements	10.00	17-Sep-20	30-Sep-20	162.00	120	0	6,851	0	6,851															
S120000	Review Sensors & Interlocks with BNL ES&H	10.00	01-Oct-20	15-Oct-20	162.00	80	0	7,056	0	7,056															
S120100	Design Electronics Safety System	20.00	16-Oct-20	13-Nov-20	162.00	288	0	14,516	0	14,516															
S120200	Design Cooling Interlocks	30.00	16-Nov-20	30-Dec-20	162.00	120	0	21,169	0	21,169															
S120300	Procure Safety Systems - M&S	40.00	31-Dec-20	01-Mar-21	162.00	0	10000	0	11,849	11,849															
S120400	Procure Safety Systems - Labor	40.00	31-Dec-20	01-Mar-21	162.00	58	0	9,484	0	9,484															
S120500	Test Safety Systems at MIT	15.00	02-Mar-21	22-Mar-21	162.00	161	0	23,291	0	23,291															
S120600	Ship Safety Systems to BNL	5.00	23-Mar-21	29-Mar-21	162.00	0	200	0	415	415															
S120700	Test Safety Systems at BNL	10.00	30-Mar-21	12-Apr-21	162.00	160	0	24,842	0	24,842															
Service Barrel Support Frame & MVIX Interface to sPHENIX																									
S120800	Travel FY19	20.00	03-Sep-19	30-Sep-19	112.00	0	2560	0	3,200	3,200															
S120900	Design Interface to sPHENIX	125.00	24-Dec-19	22-Jun-20	287.00	1000	0	171,268	0	171,268															
S121000	Travel FY20	251.00	01-Oct-19	30-Sep-20	112.00	0	5000	0	6,375	6,375															
S122000	Travel FY21	250.00	01-Oct-20	30-Sep-21	112.00	0	5000	0	6,503	6,503															

MVTX Project Detailed Schedule
Data Date: 01-Oct-18 Published: 25-Jul-19 16:48

Activity ID	Activity Name	At Compl. Duration	Start	Finish	Total Float	Hours	Direct FY19\$ - M&S	Burd AYS - Labor	Burd AYS - M&S	Burd AYS - Total	5	2016		2017		2018		2019		2020		2021		2022		2023		
												FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23									
S123000	Travel FY22	112.00	01-Oct-21	17-Mar-22	0.00	0	2302	0	3,054	3,054																		
S121800	Design Insertion System	50.00	29-Jul-20	07-Oct-20	262.00	400	0	68,713	0	68,713																		
S122800	ship to BNL - M&S	5.00	23-Feb-21	01-Mar-21	262.00	0	2000	0	4,147	4,147																		
S122900	ship to BNL - Labor	5.00	23-Feb-21	01-Mar-21	262.00	4	0	536	0	536																		
S121100	Procure Support Structure -Provide Requirements to Procurement	5.00	29-Jul-20	04-Aug-20	316.00	8	0	1,042	0	1,042																		
S121200	Procure Support Structure -Prepare & Send Solicitation	20.00	05-Aug-20	01-Sep-20	316.00	0	0	0	0	0																		
S121300	Procure Support Structure -Vendor Responses	10.00	02-Sep-20	16-Sep-20	316.00	0	0	0	0	0																		
S121400	Procure Support Structure -Vendor Selection	10.00	17-Sep-20	30-Sep-20	316.00	0	0	0	0	0																		
S121500	Procure Support Structure -Contract Award	0.00	01-Oct-20		316.00	0	0	0	0	0																		
S121600	Procure Support Structure -Contract/PO - Leadtime	40.00	01-Oct-20	01-Dec-20	316.00	0	0	0	0	0																		
S121700	Procure Support Structure - Delivery Acceptance	1.00	02-Dec-20	02-Dec-20	316.00	0	100000	0	118,490	118,490																		
S122100	Procure Insertion System -Provide Requirements to Procurement	5.00	08-Oct-20	15-Oct-20	262.00	8	0	1,073	0	1,073																		
S122200	Procure Insertion System -Prepare & Send Solicitation	20.00	16-Oct-20	13-Nov-20	262.00	0	0	0	0	0																		
S122300	Procure Insertion System -Vendor Responses	10.00	16-Nov-20	01-Dec-20	262.00	0	0	0	0	0																		
S122400	Procure Insertion System -Vendor Selection	10.00	02-Dec-20	15-Dec-20	262.00	0	0	0	0	0																		
S122500	Procure Insertion System -Contract Award	0.00	16-Dec-20		262.00	0	0	0	0	0																		
S122600	Procure Insertion System -Contract/PO - Leadtime	40.00	16-Dec-20	12-Feb-21	262.00	0	0	0	0	0																		
S122700	Procure Insertion System - Delivery Acceptance	5.00	16-Feb-21	22-Feb-21	262.00	0	40000	0	47,396	47,396																		
Half detector Assembly Readout and Cooling Test at BNL												473.00	24-Apr-20	17-Mar-22	0.00	1176	0	59,290	0	59,290								
S123100	Test RU at BNL	10.00	16-Sep-20	29-Sep-20	293.00	80	0	12,671	0	12,671																		
S123200	Test FELIX at BNL	10.00	23-Jun-20	07-Jul-20	352.00	80	0	12,671	0	12,671																		
S123300	Test PS at BNL	10.00	24-Apr-20	07-May-20	393.00	40	0	3,726	0	3,726																		
S123400	Assemble & Test Cooling System at BNL	15.00	09-Mar-21	29-Mar-21	202.00	160	0	17,786	0	17,786																		
S123500	Test Half Barrel #1	15.00	06-Dec-21	27-Dec-21	0.00	168	0	6,219	0	6,219																		
S123600	Test Half Barrel #2	15.00	28-Dec-21	19-Jan-22	0.00	168	0	6,219	0	6,219																		
S123700	MVTX Full System Test at BNL	40.00	20-Jan-22	17-Mar-22	0.00	480	0	0	0	0																		
S123800	Completed: System Test at BNL	0.00		17-Mar-22	0.00	0	0	0	0	0																		