

See "Instructions for Filling out the Work Permit" contained in the Work Planning and Control for Experiments and Operations Subject Area.

**1. Work request WCC fills out this section.**  Standing Work Permit

Requester: Don Lynch	Date: 10/28/2013	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Carter Biggs			Ext.: 7515
Work Control Coordinator: Don Lynch		Start Date: 10/28/2013	Est. End Date: 03/31/2014
Brief Description of Work: Mechanical assembly and Installation of Partial MPC-Ex Detector subsystem			
Building: 1008	Room: IR	Equipment: MPC-Ex (South partial)	Service Provider: PHENIX technicians and sPHENIX experts

**2. WCC, Requester/Designee, Service Provider, and ESS&H (as necessary) fill out this section or attach analysis**

<b>ESS&amp;H ANALYSIS</b>			
<b>Radiation Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne
	<input type="checkbox"/> Contamination	<input type="checkbox"/> Radiation	<input type="checkbox"/> NORM
	<input type="checkbox"/> Other	<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group	
	<input type="checkbox"/> Fissionable/Radiological materials involved, notify Laboratory Nuclear Safety Officer		
<b>Radiation Generating Devices:</b>	<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges
	<input type="checkbox"/> X-ray Equipment		
<b>Safety and Security Concerns</b>	<input type="checkbox"/> None	<input type="checkbox"/> Explosives	<input type="checkbox"/> Transport of Haz/Rad Material
	<input type="checkbox"/> Pressurized Systems	<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Critical Lift
	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Magnetic Fields*	<input type="checkbox"/> Railroad Work
	<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Heat/Cold Stress
	<input type="checkbox"/> Nanomaterials/particles*	<input checked="" type="checkbox"/> Rigging	<input type="checkbox"/> Beryllium*
	<input type="checkbox"/> Electrical	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Noise*
	<input type="checkbox"/> Silica*	<input type="checkbox"/> Biohazard*	<input checked="" type="checkbox"/> Elevated Work
	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Non-ionizing Radiation*	<input type="checkbox"/> Security Concerns
	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lead*	<input type="checkbox"/> Oxygen Deficiency*
	<input type="checkbox"/> Suspect/Counterfeit Items	<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Ergonomics*
	<input checked="" type="checkbox"/> Material Handling	<input type="checkbox"/> Penetrating Fire Walls	<input type="checkbox"/> Vacuum
	* Safety Health Rep. Review Required		<input type="checkbox"/> Haz, Rad, Bio Material Exceed DOE 151.1-C Levels - Contact OEM
	<input checked="" type="checkbox"/> Other: work near beampipe		
<b>Environmental Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Work impacts Environmental Permit No.	
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use Institutional Controls	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping
Waste disposition by:	<input type="checkbox"/> Other		
<b>Pollution Prevention (P2)/Waste Minimization Opportunity:</b>	<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		
<b>FACILITY CONCERNS</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Intermittent Energy Release	
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm	<input type="checkbox"/> Vibrations
	<input type="checkbox"/> Impacts Facility Use Agreement	<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other
<input type="checkbox"/> Configuration Management	<input type="checkbox"/> Maintenance Work on Ventilation Systems	<input type="checkbox"/> Utility Interruptions	
<b>WORK CONTROLS</b>			
<b>Work Practices</b>			
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment
	<input type="checkbox"/> Security (see Instruction Sheet)	<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage
	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation	<input type="checkbox"/> Other
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input checked="" type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")
	<input type="checkbox"/> Electrical Inspection Required		
<b>Personal Protective Equipment</b>			
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves as appropriate	<input type="checkbox"/> Lab Coat
	<input checked="" type="checkbox"/> Safety Glasses as appropriate	<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs
	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator*	<input type="checkbox"/> Safety Harness
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers
	<input checked="" type="checkbox"/> Safety Shoes as appropriate	<input type="checkbox"/> High visibility cloths/vest	<input type="checkbox"/> Other
<b>Permits Required (Permits must be valid when job is scheduled.)</b>			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems	
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No	
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other	
<b>Dosimetry/Monitoring</b>			
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O <sub>2</sub> /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump	
<b>Training Requirements (List specific training requirements)</b>			
<b>PHENIX Awareness, CA Access or Equiv. Scaffold Training,</b>			
Based on analysis above, the Review Team determines the risk, complexity, and coordination ratings below:		If using the permit when all hazard ratings are low, only the following need to sign: (Although allowed, there is no need to use back of form)	
<b>ESS&amp;H Risk Level:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	WCC:	Date:
<b>Complexity Level:</b>	<input type="checkbox"/> Low <input checked="" type="checkbox"/> Moderate <input type="checkbox"/> High	Service Provider:	Date:
<b>Work Coordination:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	Authorization to start	Date:
(Department/Division, or their equivalent, Sup/WCC/Designee)			

**3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)**

<b>Work Plan</b> (procedures, timing, equipment, scheduling, coordination, notifications, and personnel availability need to be addressed in adequate detail): See attached Procedure.				
Special Working Conditions Required (e.g., Industrial Hygiene hold points or other monitoring)				
None				
Notifications to operations and Operational Limits Requirements: None				
Post Work Testing, Notification or Documentation Required:				
Job Safety Analysis Required: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			Review Done: <input checked="" type="checkbox"/> in series <input type="checkbox"/> team	
<b>Reviewed by:</b> * Primary Reviewer signature means that the Review Team members were appropriate for the work that was planned, the Team visited the job site, hazards and risks that could impact ESS&H have been considered and controls established according to BNL requirements. In addition, this signature indicates that applicable JRAs, FRAs, as well as other planning documents have been reviewed and training requirements have been identified and recorded on this permit.				
Title	Name (print)	Signature	Life #	Date
ES&H Professional				
F&O Facility Project Manager				
Service Provider				
Work Control Coordinator	Don Lynch		20146	
Safety Health Representative				
Research Space Manager				
Other				
Other (PHENIX Escort)				
Required Walkdown Completed				
*Primary Reviewer				

**4. Job site personnel (Supervisor and workers) fill out this section.**

<b>Note:</b> Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments) and all training required for this permit is current/complete. Job Supervisor/Contractor Supervisor signatures also includes verification that worker training required for this permit is current/complete.			
Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:
Workers are encouraged to provide feedback on ESS&H concerns or on ideas for improved job work flow. Use feedback form or space below.			

**5. Department/Division, or their equivalent, Line Manager or Designee**

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)			
Name:	Signature:	Life#:	Date:

**6. Worker provides feedback.**

<b>Worker Feedback (use attached sheets as necessary)</b>
a) WCM/WCC: Are there any changes as a result of worker feedback? <input type="checkbox"/> Yes <input type="checkbox"/> No
<b>Note:</b> See Work Planning and Control for Experiments and Operations Subject Area section 2.6.

**7. Post Job Review/Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of job site to work supervisor.)** The WCC ensures that the change process to update drawings, placards, postings, procedures, etc., is initiated, if necessary.

Name:	Signature:	Life#:	Date:
Comments:			

## MPC-Ex

### Introduction

The Muon Piston Calorimeter (MPC) Extension, or MPC-EX, is a Si-W preshower detector that will be installed in front of the existing PHENIX MPC's in both the north and the south Muon Magnets. This detector consists of eight layers of Si "minipad" sensors interleaved with tungsten absorber and enables the identification and reconstruction of  $\pi^0$  mesons at energies up to  $\sim 80$  GeV.

The PHENIX Collaboration will install this new detector subsystem prior to run 15, but an engineering run consisting of a partial detector installed in the south Muon Magnet piston hole is planned for run 14. This document describes the work plan to assemble and install this partial detector.

### MPC-Ex Design

*(Please see the attached Assembly and Installation Plan for illustrations of the following design, assembly and installation descriptions.)*

The MPC-Ex design consists of 8 layers (plates) of 2.0 mm thick tungsten spaced 4.5 mm apart. There are upper and lower halves to the MPC-Ex and north and south stations in the north and south Muon Magnets, respectively. On to each tungsten plate a carrier board is adhered. To each carrier board 12 micromodules consisting of a minipad silicon sensor sandwiched and glued between a ceramic base and a Dual SVX-4 Readout Card. The card is then wirebonded to the silicon sensor. On the side farthest from the PHENIX IP, a Delrin plate will be attached provide a light tight closure beyond the last layer of carrier board.

Assembly of the MPC-Ex detectors requires gluing fixtures for the micromodules and for the carrier board/tungsten plate lamination.

The 8 layers are stacked up and spaced using threaded rods and threaded spacers, then the upper and lower ends are capped with support covers. Low voltage distribution boards are mechanically attached to the upper and lower support covers. Each Carrier board has power connections between itself and the LV distribution board and bias voltage connections. The LV distribution boards have power and communication cables to a control racks mounted on the north and south MuTrigger racks.

In addition, each carrier board has 2 ribbon cable pig tails which connect via a 2 meter ribbon cable to a front end module. The front end module in turn connects back to the control rack via flat LVDS cable. Communication from the rack room to the MPC-Ex control racks will be via fiber optic cables.

Cooling for the MPC-Ex will be accomplished using the PHENIX dry air system, which is already providing cooling for the MPC detectors.

In order to accommodate the MPC-Ex, minor modifications to existing equipment is required as follows:

1. The "bellows spreader" which prevents lateral and twisting movement of the bellows in the south Muon Magnet (MMS) (while allowing unimpeded longitudinal movement) will be removed and replaced with a new design which has a smaller radial footprint to allow maximization of detector coverage. This new design is referred to as an "anti-squirm" device to more accurately describe its function. (Note: there is no bellows spreader in the north Muon Magnet [MMN], and as such no anti-squirm device is required in the north magnet.
2. Light collection boxes for the existing MPC's will be moved to the MuID station 1 front end electronics plate (FEE plate) on both north and south detector stations. MuID cables and components on the FEE plate will be relocated / rerouted as necessary to accommodate the light collection boxes.
3. MPC Fiber optic extensions and adapters will be fabricated to allow the light box relocations.
4. Other minor modifications on the side panels of the MMS and MMN to accommodate mounting of MPC-Ex Front End modules will be undertaken as necessary.

Mounting clips are designed to attach to the walls of the MMS and MMN piston cavities to precisely locate the MPC-Ex in the piston holes. Mating mounting tabs are designed for the multiple purposes of aligning and attaching the 2 halves of the detectors to each other around the beam pipe, guiding the insertion of the MPC-Ex detector into the piston holes and precisely positioning the MPC-Ex's in the piston holes.

Installation of the MPC-Ex detectors will require scaffolding, a custom designed insertion/installation tool, and a rigging fixture to lift the upper and lower halves onto the insertion/installation tool. Locating guide

#### **MPC-Ex Partial Assembly for Run 14**

The partial detector planned for the MPC-Ex engineering run during Run 14 will be assembled and installed as follows:

- A single station will be installed in the MMS piston hole.
- The partial detector shall be a full mechanical assembly of tungsten plates and spacers and shall have both upper and lower covers.

- 4 of the 8 lower tungsten plates will have carrier boards laminated to them; the other 4 lower tungsten plates will not have carrier boards.
- All 8 upper tungsten plates will be assembled without carrier boards.
- Both the upper and lower sections of the will have their Delrin closure plates installed.
- Approximately 12 micromodules will be installed on the 4 carrier boards. Exact number, location and orientation will be determined by MPC-Ex experts at assembly.
- The edges of the detector will be closed using an opaque material for light tightness, but allowing cooling air to flow through and be exhausted. This will be accomplished using an opaque adhesive tape. Details of this procedure will be worked out by MPC-Ex experts at assembly.
- The anti-squirm will be installed for run 14.
- The insertion/installation tool and lifting tool will be designed and used for installing the partial detector in run 14.
- Cables, fiber optics and cooling supplies will be adequate to support the installed electronics at assembly as determined by MPC-Ex experts. Routing of cables to and from detector, front end modules and control rack will be accomplished as worker planned work by PHENIX technicians and MPC-Ex experts.
- Communication between MPC-Ex control rack and rack room will be accomplished using existing MuTrigger trunk cables.

## **Assembly Procedures for Run 14**

### **Micromodule Assembly**

Using the micromodule gluing fixture:

1. Lay the ceramic sheet on a clean flat granite table
2. apply appropriately sized kapton tape to the table precisely around the edges of the ceramic sheet to define the gluing surface.
3. apply glue to the ceramic sheet and squeegee to achieve precise thickness
4. lay the silicon sensor sheet on the table and similarly mask and apply glue to the sensor, except on the end where the wire bonding pads are, place the tape over the bonding pads to prevent adhesive from sticking to the pads.
5. position the ceramic sheet in the vacuum gluing fixture base then turn on vacuum to hold part in place
6. place the silicon sensor on the glue laden ceramic sheet, leaving the tape on the wire bond pads and carefully positioning the sensor to align precisely with the ceramic.
7. place the SVX-4 readout card on the silicon sheet on the glue carefully positioning the card to align precisely with the sensor and ceramic.

8. position the slotted micromodule glue fixture side lock on the base and slide it to align the SVX-4 board to the ceramic and sensor sheets, then lock it in position with the thumb screws (finger tight only)
9. Place the gluing fixture weight distributor top on the readout card being careful not to shift the stack.
10. Place 2 20-lb bricks on top of weight distributor gluing fixture top cap).
11. Let sit for 30 minutes, then loosen and remove slotted side lock.
12. Carefully peel the kapton tape off the sensor wire bonding pads.
13. Let the weighted assembly sit for at least 8 hours to allow adhesive to completely set.
14. Remove micromodule from gluing fixture.
15. Inspect for imperfections in stack and/or gluing
16. Send micromodule with vacuum base to instrumentation for wirebonding.
17. Acceptance test

### **Carrier Board/Tungsten Lamination Assembly**

1. Place tungsten plate in laminating fixture on flat granite table
2. Apply double-sided thermal conductive adhesive tape to entire upper surface of tungsten plate
3. Peel off double-sided tape backing and make sure adhesive is distributed to all edges
4. Carefully position carrier board on adhesive covered side of tungsten plate
5. Place 1/4 inch (minimum) anti-static foam on top of carrier board, then place a 1 inch thick steel plate at least large enough to cover the entire area of the the carrier board. (~40 lbs weight)
6. Let stand for at least 1 hour for adhesive to set.
7. Inspect for imperfections in lamination
8. Acceptance test

### **MPC-Ex Partial Detector Assembly**

Assemble Upper and Lower halves of MPC-Ex in accordance with MPC-Ex Assembly drawing (preliminary drawing attached). Modify assembly in accordance with partial detector description above. (worker planned work).

### **MPC-Ex Partial Detector Installation**

(Note: Scaffolding for installation of MPC-Ex was designed and installed for Muon Tracker work in previous and current shutdowns. Design and




installation including all appropriate approval paperwork is provided in the current work permit # DRL-2013-08/SS-2013-227 Muon Tracker Station 1 South Maintenance and Repair.)

1. Affix temporary beampipe support to beampipe in station 1
2. Remove existing "bellows spreader"
3. Install new anti-squirm device
4. Remove and relocate MPC light collection boxes
5. Install fiber extensions using fabricated fiber connectors and holders provided
6. Drill and tap mounting holes for MPC-Ex mounting clips
7. Install MPC-Ex insertion/installation tool
8. Install mounting clips
9. Using MPC-Ex lifting fixture, install upper and lower MPC-Ex detector halves on insertion/installation device with mount mounting tabs
10. Install MPC-Ex into piston hole.
11. Install front end module(s) on magnet sides.
12. Route cables, fibers and cooling lines as necessary
13. Test and commission partial new detector
14. Remove station 1 scaffolding
15. restore MMS to run position

### **Closeout**

After installation is complete, document and record any lessons learned in this initial installation. Sign and close out the MPC-Ex work permit and the Muon Tracker Station 1 south work permit (for scaffold use).

# Run 14 MPC-Ex Assembly and Installation Plan



Oct. 31, 2013  
Don Lynch

## Current Plan for partial MPC-Ex Installation for Run 14

For Run-14 the goal will be to install four mechanically complete layers of the MPC-EX for the bottom half, the other 4 tungsten only layers on the bottom half and 8 tungsten only layers on the top half (16 tungsten plates) in the south muon magnet piston. Four layers will have carrier boards (bottom  $\frac{1}{2}$  only, top  $\frac{1}{2}$  will be tungsten plates only), and those carrier boards will be partially populated so that we have partial coverage in azimuth with full coverage in depth.

Having a complete installation in azimuth will make the detector mechanically complete and effectively "close off" the piston hole. This will allow us to test the cooling, as well as see if the trapped neutron flux we see in simulations causes any problems.

The south arm was chosen because the north arm may not move during this shutdown. This will require the redesigned anti-squirm device to be built and installed on the beam pipe. The MPC light boxes will need to be moved for the south.

For cooling we will use the existing dry air system, we will need to determine the manifolds, supply lines and exhaust plan.


### Subassemblies:

**ROC Micro-modules:** There are normally 12 of these for each half layer, 392 total for both MPC-Ex's. Approximately 12 of these will be included in the Run 14 partial installation. Each ROC micro-module is assembled as a PC board, a silicon sensor module and a ceramic sheet which are all glued together in a gluing fixture. The sensor is then sent to instrumentation to have its sensor leads wire bonded to the electrical distribution pads on the PC board.

**Carrier boards:** Produced outside.

**Tungsten/Carrier board modules:** The carrier boards are fastened to 2mm thick tungsten plates at PHYSICS using a positioning fixture and double sided adhesive.

Upper and Lower, North and South Detector segment assemblies are then mechanically assembled. Each is made of 8 T/C modules and a single Delrin cover plate (design identical to tungsten plates). The space between tungsten plates is made uniform by threaded spacers and the entire assembly is held together with threaded rods on which the spacers ride. The top and bottom modules have their upper and lower ends protected by a Delrin "cradle" which provides extra support, protection for the signal cables and support for the power supply/PC interface boards.




Micromodule layout




MPC-Ex Design

Single Layer Design

10/31/2013 10:30 AM







Sensor Layout  
Alternating X-Y  
Orientation

MPC-Ex Exploded view

PHENIX  
SCALLOTT  
NORM






### MPC-Ex Full Model


Run 14 Partial installation will include  $\frac{1}{4}$  of the electronics and all of the tungsten for the south detector. Edge closures not shown.



PHENIX  
MPC-Ex  
Site Preparation




Anti-squirm installed



MPC Light collection relocated to Mu Tracker station 1 FEE plate


Insertion/installation tool installed with beampipe protection




Scaffolding in place from MuTr maintenance

MPC Flat cables replaced with round cables (Done last year)


MPC Cables rerouted



Front end electronics enclosures mounted on existing MuTrigger front end electronics boxes.



MPC-Ex mockup to be used for cable and utilities routing plans



Tungsten plate test fitup



10/31/2013






1<sup>st</sup> test of front end module board with laminated tungsten/carrier board & partial micromodules

# INSTALLATION





PHENIX LABORATORY




MPC-Ex Insertion/Installation Tool


Setting Up for Installation

PHENIX  
СЕРВИС  
ПОДДЕРЖКА






Upper and lower MPC-Ex halves with lifting tools for positioning halves around beampipe on insertion/lifting tool





ՀԱՄԱՆԻՇԻՆԿ ԵՆՏԱԲՈՒԿԻ ՆՈՐՄ



# MPC-EX

Power Distribution



# Power Requirements (One Side)


- Detector split into upper and lower portions with 8 SVX boards each.
- Each portion monitored and controlled by one 8 channel MPC-EX LV Distribution Controller.
- Each channel (SVX board) requires:
  1. 2.5V @ 2A Analog
  2. 2.5V @ 1A Digital
  3. 1.5V @ 0.2A Digital
  4. 3.3V @ 0.2A Config

# MPC-EX LV Distribution Board

- Fed by LV and bias from rack mounted power supplies.
- All channels fused by polyswitches.
- 8 channels of bias passively routed to SVX boards.
- Computer controlled via RS485 link from PC:
  1. Individual channel LV enables.
  2. Temperature monitoring of LV Dist and SVX boards.
  3. Voltage monitoring of higher current outputs.



# MPC-EX LV Distribution Board



LV Input

RS485


Bias Input

Outputs



# MPC-EX LV Distribution Board

TE Mate-N-Lok




JST PHD Connector



# MPC-EX Racks

- Same 1m x 1m type as MPC with 31" of vertical rack space.
- Mounted on top of SMT<sub>5</sub> and NMT<sub>5</sub> racks.
- Contain low voltage, NIM crate and bias.

SMT<sub>5</sub>



# Cables, Connectors and Fuses

- Low voltage:
  - Alpha 65205 AWG #12 fused at the source for 15A.
  - TE 640583-3 Mate-N-Lok LV Distribution Board input connector.
  - JST PHD connector, 250V rated, UL94V-0 output channel connector, polyfused for 4A or less.
- Bias voltage:
  - AWG #26 300V rated instrumentation cable.
  - JST PHD connector, 250V rated, UL94V-0.

# Installation

## November 1-15 2013

All components to be installed, all tools for installation, all electronics, cables etc. must be ready for installation by 11/1/2013. Cable and cooling routing will be field fit by PHENIX technicians. Station 1 scaffolding to be removed ~ 11/15/2013. Ladder access as necessary until 11/27/2013. After that EC is rolled in and MMS is moved to run position.